

Stow Pompositticut/Center Elementary School

OPM Monthly Status Report March 2011

*Owner's Representatives
Project Managers
Construction Managers*

*Submitted by: Paul Griffin, OPM
April, 2011*

270 Main Street
Marlboro, Massachusetts 01752
Tel: (508) 786-0600
Fax: (508) 786-0608
Email: cms@cms-ma.com

Monthly Status Report

Pompositicut / Center Elementary School

Stow, MA

March, 2011

Size: 98,050 SF
Enrollment: 660 Students
Reimbursement Rate: 52.11%

Project Team:

Owner's Project Manager: Construction Monitoring Services, Inc.
Paul Griffin (617) 429-5100
Neil Joyce (508) 808-1601

Architect: Symmes, Maini & McKee
Phil Poinelli – (617) 547-5400
Lorraine Finnigan – (617) 547-5400
Henry Ricciuti – (617) 547-5700

Project Budget: \$37,829,870 **Status:** Construction – 25% Complete

Project Status Overview – Work Completed through February, 2011 (OPM 8.1.3.01)

Project activities previously completed included commencement of the structural steel erection, and completion of building foundation elements.

Project Status Summary – Work Complete through March, 2011 (OPM 8.1.3.02)

During the month of March, major construction activities completed by PJ Stella and their subcontractors included:

- Continuation of under-slab utilities (plumbing, electrical) within the building footprint
- On-going frost protection measures (ground-thaw operations, heating blankets, heat-tracing tape, hay bale installation) to protect work-in-progress during winter weather.
- Continuation of construction mock-up panel construction, including air/vapor barrier, masonry, including temporary heat and enclosure for same.
- Continuation of structural steel erection and steel decking installation.

- Commencement of exterior wall construction, including metal stud installation, gypsum sheathing and air / vapor barrier.
- Commencement of roofing installation, at high roof elevations
- Site excavation, groundwater control and stone bed installation associated with the fire suppression tanks

Administrative Oversight: The following is a summary of non-construction related progress (work performed by the OPM / Architect & Design Team) during the month of March, 2010, as well as a forecast of the current administrative schedule through the anticipated end date of the project:

Contract Administration: The management team has been continuously involved in project and contract administration including but not limited to submittal review, RFI response and investigation, controlled construction oversight, change order review and overall project controls.

Future Work Forecast: It is anticipated the following major construction items will be completed during the forthcoming three-month period (April – June, 2011):

- Completion of mock-up panel construction, including all major building elements
- Completion of structural steel erection and metal decking installation
- Completion of under-slab utilities, and subsequent placement of slabs on grade (weather dependent) and slabs on deck.
- Commencement building envelope installations, including metal framing at building perimeter, masonry veneer, miscellaneous exterior finish elements and roof construction.
- MEP Rough-ins at interior locations.

Schedule Update (OPM 8.1.3.03)

The project team is currently working with PJ Stella to complete the review and approval of the overall construction schedule. The March 2011 schedule update identifies a five week impact (39 days) to the overall construction schedule, due in part to differing site conditions (increased rock quantity, asbestos pipe removal, etc.). The winter weather has adversely impacted production and efficiencies on this project, with the PJ Stella working to mitigate the impacts of the severe cold and snow. A copy of the schedule update has been provided for review.

Financial Update (OPM 8.1.3.04 / 8.1.3.05 / 8.1.3.06)

The base contract amount for this project is \$23,640,900. Change Orders #1 through #7, amounting to \$136,663 have been issued by the Project. Change Order #8, in the amount of \$8,280, is currently being

executed by the Project team. Pending Changes in the estimated amount of \$270,000 have been submitted to the project for consideration, and are under review and negotiation with the Project Team (SMMA, CMS and PJ Stella). The total amount of changes enumerated by PJ Stella to date (both pending and approved) is estimated at \$335,000 or approximately 1.41% of the overall project budget.

Contractor's Safety Performance (OPM 8.1.3.07)

With regard to the construction operations underway at the site, CMS is not aware of any lost-time accidents or incidents occurring at the site. CMS will provide updates on these items as soon as they are available.

Designer's QA/QC (OPM 8.1.3.08)

Construction Monitoring Services has maintained a constructive working relationship with Symmes Maini & McKee throughout the duration of our involvement with the project. We will continue to work in cooperation with SMMA to identify potential issues in the construction documents, and address them prior to their impacting construction operations or progress.

Contractor's Environmental Compliance (OPM 8.1.3.09)

With regard to environmental compliance of current construction operations, a recent inspection of the site performed by the Conservation Commission identified several deficient conditions at the site, including hay bale replacement, stockpile stabilization and pre-treatment / discharge concerns stemming from groundwater pumping operations. PJ Stella, along with Cincotta (site subcontractor), were responsive to the Commission's requests, and were allowed to continue operations at the site. Both contractors are continuing to work in conjunction with the CMS Site representative to remedy the deficient conditions to the satisfaction of the Conservation Commission.

Community Issues (OPM 8.1.3.10)

No new community issues are known at this time.

Designer & Contractor MBE/WBE Activity (OPM 8.1.3.11)

CMS has provided updated SOMWBA Participation Reports from PJ Stella.

Project Issues and Concerns (OPM 8.1.3.10 / 8.1.3.11)

The Project Team (CMS, SMMA and PJ Stella) continue to look at schedule mitigation measures to minimize the impacts stemming from winter conditions, as well as impacts due to corrective work required as a result of defective work performed by the contractor. The overall impact to the projected completion date is currently estimated at 39 days. Should any further issues arise, CMS will notify the client and the MSBA as soon as practical.

Total Project Budget
Stow Pompositticut/Center School

Proposed/Pompositticut/Center School 4/2/2011	Proposed Cost Category	Budget	Reallocation	Adjusted Budget	Anticipated	Paid to Date	Balance	% Expended	% Ineligible Actual	Ineligible Budget
Administration				40,000		40,000	27,053	12,947	67.6%	27,053
Legal Fees	0101-0000	40,000								40,000
Owner's Project Manager										
OPM Feasibility Study	0001-0000	40,000		40,000		40,000	40,000	-	100.0%	
Design Development	0102-0400	33,750		33,750		33,750	33,750	-	100.0%	
Construction Contract Documents	0102-0500	55,800		55,800		55,800	55,800	-	100.0%	
Bidding	0102-0600	52,875		52,875		52,875	52,875	-	100.0%	
Construction Contract Administration	0102-0700	583,393		583,393		583,393	215,602	367,791	37.0%	
Closeout	0102-0800	83,057		83,057		83,057	83,057	-	0.0%	
Extra Services	0102-0900							-		
Reimbursable & Other Services	0102-1000	70,000		70,000		70,000	140,000	59,200	80,800	42.3%
Cost Estimates	0102-1100							-		
Other Project Manager Costs	0102-9900	70,000		70,000		70,000	47,996	47,996	-	100.0%
Advertising	0103-0000	2,000		2,000		2,000	2,000	122	1,878	6.1%
Permitting	0104-0000							-		
Owner's Insurance	0105-0000							-		
Other Administrative Costs	0199-0000	20,000		20,000		20,000	60	19,940	0.3%	
Administration Subtotal		1,050,875				1,098,871	532,458	566,413	48.5%	
Architecture and Engineering										
Basic Services										
Prior Studies	0004-0000	55,200	(55,200)	-						
A&E Feasibility Study	0002-0000	490,000	92,500	582,500	582,500	582,500	582,500	-	100.0%	37,300
Design Development	0201-0400	506,300	55,700	562,000	562,000	562,000	562,000	-	100.0%	
Construction Contract Documents	0201-0500	1,054,000	40,000	1,094,000	1,094,000	1,094,000	1,094,000	-	100.0%	
Bidding	0201-0600	85,000		85,000	85,000	85,000	85,000	-	100.0%	
Construction Contract Administration	0201-0700	798,000	140,900	938,900	938,900	938,900	232,000	706,900	24.7%	
Closeout	0201-0800							-		
Other Basic Services	0201-9900									
Reimbursable Services										
Construction testing	0203-0100	50,000	(50,000)	-						
Printing (over minimum)	0203-0200							-		
Other Reimbursable Costs	0203-9900	82,700	20,469	103,169	103,169	103,169	85,554	17,615	82.9%	20,260
Hazardous Materials	0204-0200	40,000	(40,000)	-						
Geotech & Geo-Env.	0204-0300	115,000	(115,000)	-						
Site Survey	0204-0400							-		
Wetlands	0204-0500									
Traffic Studies	0204-1200									
Architectural/Engineering Subtotal		3,276,200	124,332	3,400,552	3,400,552	2,714,189	686,363	79,8%	57,360	

Total Project Budget
Stow Pompositicut/Center School

Stow Pompositicut/Center School 4/2/2011	ProPay Cost Category	Budget	Reallocation	Adjusted Budget	Anticipated	Paid to Date	Balance	% Expended	Ineligible Actual	Ineligible Budget
Construction										
Construction Contract				23,640,900	\$23,640,900	\$4,134,844	\$19,661,141	17.5%	\$120,587	
Contingencies (Design and Pricing)										
Escalation to Mid-Point of Construction										
Change Orders				155,085	155,085					
Outstanding -Liability				324,078	324,078					
Construction Subtotal	0502-001	28,841,856	(5,200,956)	24,120,063	24,120,063	4,134,844	19,661,141	0	120,587	
Const. Contingency		0507-000	2,163,139	479,163	1,633,976					
Construction Total		31,004,995		25,804,039	24,120,063	4,134,844	19,661,141	0	120,587	2,569,945
Miscellaneous Project Costs										
Utility company Fees		0601-0000								
Testing Services		0602-0000		-						
Swing Space/Modular's		0603-0000								
Other Project Costs (Mailing & Moving)		0699-0000	50,000.0	50,000.0	4,410.0	4,410.0	-	100.0%		
Misc. Project Costs Subtotal		50,000.0		50,000.0	4,410.0	4,410.0	-	100.0%	-	50,000
Furnishings and Equipment										
Furnishings		0701-0000	720,000	720,000			720,000	0.0%		
Equipment		0702-0000	20,000	20,000			20,000	0.0%		
Computer Equipment		0703-0000	1,047,700	1,047,700			1,047,700	0.0%		
FF&E Subtotal		1,787,700		1,787,700	-		1,787,700	0.0%	-	327,700.00
Owner's Contingency		0801-0000	\$660,100	\$124,352	\$535,748					
Total Project Budget		37,829,870	248,704	32,628,914	30,451,596	7,412,954	22,714,564	24.3%	205,200	2,987,645
MSBA	Submitted	\$ 7,385,901		Paid	\$3,319,043					

Change Order Detail Log
Stow Center Elementary School

S
M
C

Change Order Detail Log
Stow Center Elementary School

S
M
S

Change Order Detail Log
Stow Center Elementary School

S M C

C M S

Consolidated CO Log

Stow Center Elementary School

<u>PCO</u>	<u>Description</u>	<u>Date</u>	<u>CCD</u>	<u>PR</u>	<u>Proposed</u>	<u>Approved</u>	<u>CO#</u>
000001	Wetland Flagging - Hay Bales	7/15/2010		1	\$985.00	\$985.00	2
000001.2	Wetland Flagging - Hay Bales	7/16/2010		1	\$985.00	\$985.00	2
000002	Primary electric riser conduit	8/9/2010		4			3
00002.2	Primary electric riser conduit	9/23/2010		4	\$1,772.00		3
000003	Existing fire dumpster	8/20/2010	002R1				2
000003.2	Existing fire dumpster	8/27/2010	002R1				2
000004	Architectural/structural modifications	8/22/2010		2			
00004.2	Architectural/structural modifications	8/28/2011		2	\$4,464.00		4
000005	Builders risk insurance	8/23/2010					5
000006	Wetland Mitigation	8/25/2010					5
00006.2	Wetland Mitigation	8/28/2010					5
00006.3	Wetland Mitigation	9/13/2010					5
00006.4	Wetland Mitigation	9/28/2010		6	\$41,074.00		5
000007	Rock removal	8/30/2010					
000007.2	Rock removal - open	12/22/2010					
000007.3	Rock removal - open	1/17/2011					
000008	Ceiling revisions	9/7/2010					
000008.2	Ceiling revisions	12/8/2010		8	(\$475.00)		7
000009	Electric panel at existing building	9/17/2010	001R1				3
0000010	Concrete for fire pump pit	10/11/2010					6
0000011	Asbestos cement pipe	10/19/2010	3				
0000011.1	Asbestos cement pipe	2/24/2011	3				
0000012	Temporary construction gate	11/1/2010		9	\$1,177.00		4
0000013	Roof opening revisions	11/1/2010					8
0000014	Asbestos cement pipe	11/3/2010	3				6
0000015	Roof drain piping	11/12/2010					
0000015R2	Roof drain piping	11/12/2010		3	\$2,181.80		6
0000016	Doors C264 & EX302	11/18/2010					
0000017	Stair C122 opening	11/19/2010		10			6
0000017.2	Stair C122 opening	11/22/2010		10	\$26,855.00		6

C M S

Consolidated CO Log

Stow Center Elementary School

<u>PCO</u>	<u>Description</u>	<u>Date</u>	<u>CCD</u>	<u>PR</u>	<u>Proposed</u>	<u>Approved</u>	<u>CO#</u>
000001.8	Retaining wall expansion joint data	1/27/2010			\$659.00		7
0000019	Primary electric duct bank conduit	1/28/2010			\$3,845.00		7
0000020	Gas service pit	1/28/2010		12	\$4,365.00		
0000021	Motorized shades scope clarification	1/28/2010		13			
0000021.2	Motorized shades scope clarification	1/1/2011		13	\$5,372.00		
0000022	Rock removal - trench	12/22/2010			\$6,684.00		
0000022.2	Rock removal - trench	1/17/2011			\$2,814.00		
0000023	Transformer pad	12/30/2010			\$7,372.00		
0000024	Site entrance sign revisions	1/20/2011		14	\$750.00		8
0000025	Applied fireproofing scope	1/20/2011		11	\$1,097.00		8
0000026	Parapet screen wall	2/8/2011			\$7,927.00		
0000027	Firewall at roof at R line	2/7/2011			\$107.00		9
0000028	Low roof at 24-line Q.8 to N	2/7/2011			\$578.96		
0000029	Skylight soffit revisions	2/7/2011			\$3,402.00		
0000030	Revisions to wall at skylight	2/7/2011			\$1,424.00		
0000031	LIFD RFI 14 tag # C136A and C13	2/7/2011			\$621.00		9
0000031.2	LIFD RFI 14 tag # C136A and C13	2/24/2011			\$1,991.00		9
0000032	Circuit revisions at various panels	2/7/2011			\$7,423.00		9
0000033	Door B132 - frame SF14	2/7/2011			\$28,308.00		
0000034	Structural modifications	2/24/2011	7		\$25,127.00		
0000035	Angle @ 2nd floor sill	3/4/2011					
	Dispose at dumpster	8/30/2010	4				
	Provide site work modifications	10/6/2010	5	6	\$41,074.00		5
	Delete work associated with transformer pad	8/6/2010					
	Cost for fireproofing revisions	8/31/2010					
	Cost to revise site entry sign	10/18/2010					11
	Seeding application - turf & grass revisions	10/25/2010					14
	Revisions to Door B132	11/19/2010					15
	Water service 2" tap & valve	12/16/2010					16
	Door C155 revisions	1/11/2011					18

C M S

Consolidated CO Log Stow Center Elementary School

<u>PCO</u>	<u>Description</u>	<u>Date</u>	<u>CCD</u>	<u>PR</u>	<u>Proposed</u>	<u>Approved</u>	<u>CO#</u>
	Field modifications to structural steel	2/10/2011	6				
	Revisions: PR 2, PCO 4.2, and SMM/A comments	3/11/2011	8				
	Field modifications to structural steel	3/18/2011	9				

Nashoba Pompo/Center School Project
Cash Flow Projections

4/5/2011

Prior Year	Jan-10	Feb-10	Mar-10	Apr-10	May-10	Jun-10	Jul-10	Aug-10	Sep-10	Oct-10	Nov-10	Dec-10	Total
1,119,941	234,012	239,000	282,000	289,000	282,000	297,600	283,850	498,850	476,850	826,850	1,026,850	1,126,850	6,983,653
782,924	317,362	235,288	391,929	557,300	129,415	83,410	408,024	408,476	103,122	1,214,725	0	1,815,751	6,447,726
337,017	-83,350	3,712	-109,929	-268,300	152,585	214,190	-124,174	90,374	373,728	-387,875	1,026,850	-688,901	535,927
Prior Year													
Total	Jan-11	Feb-11	Mar-11	Apr-11	May-11	Jun-11	Jul-11	Aug-11	Sep-11	Oct-11	Nov-11	Dec-11	Total
6,983,653	1,416,895	1,180,488	1,675,304	1,889,713	2,126,122	2,862,531	2,389,713	1,853,304	1,416,895	1,201,486	1,180,486	1,030,486	27,207,076
6,447,726	27,053	938,175	0	1,675,304	1,889,713	2,126,122	2,862,531	2,389,713	1,853,304	1,416,895	1,201,486	1,180,486	7,412,954
535,927	1,389,842	242,313	1,675,304	1,889,713	2,126,122	2,862,531	2,389,713	1,853,304	1,416,895	1,201,486	1,180,486	1,030,486	19,794,122
Prior Year													
Total	Jan-12	Feb-12	Mar-12	Apr-12	May-12	Jun-12	Jul-12	Aug-12	Sep-12	Oct-12	Nov-12	Dec-12	Total
27,207,076	881,216	686,850	708,850	541,668	681,872	1,047,710	519,338	220,549	67,000	31,179	36,100	5,160,462	37,789,870
27,207,076	881,216	686,850	708,850	541,668	681,872	1,047,710	519,338	220,549	67,000	31,179	36,100	5,160,462	37,789,870

P.J. Stella Construction Corp.
February 2011 Update
Data Date: 3/4/11

**Pompo/Center Elementary School
Stow, MA**

Forwarded to Architect/Owner:
March 12, 2011
Page 1A of 21A

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
Contract Changes								
Contract Changes								
CCCIC1A	CIC #1 Issued - Wetlands	0	12JUL10 A		12JUL10 A			100
CCCIC2A	CIC #2 Issued - Electric Panel at Exst	0	12JUL10 A		12JUL10 A			100
CCCIC2B	CCD #1R Issued - Electric Panel at Exst	0	12JUL10 A	26JUL10 A	12JUL10 A	26JUL10 A		100
CCCIC1B	PR #6 Issued - Wetlands	0	12JUL10 A	11AUG10 A	12JUL10 A	11AUG10 A		100
CCCIC2C	Procure and Complete CCD #1R Work	0	27JUL10 A	10AUG10 A	27JUL10 A	10AUG10 A		100
CCNOC3A	NOC #3 Issued - Topsoil Removal	0	11AUG10 A		11AUG10 A			100
CCCIC2D	Remobilize Demolition	0	11AUG10 A	12AUG10 A	11AUG10 A	12AUG10 A		100
CCNOC3B	NOC #3 - Topsoil Removal Direction Issued	0	11AUG10 A	17AUG10 A	11AUG10 A	17AUG10 A		100
CCCIC1C	PCO #6 Issued - Wetlands	0	11AUG10 A	25AUG10 A	11AUG10 A	25AUG10 A		100
CCCIC6A	CIC #6 Issued - Rock Removal	0	12AUG10 A		12AUG10 A			100
CCCIC7A	CIC #7 Issued - ACM Pipe	0	12AUG10 A		12AUG10 A			100
CCCIC7B	CCD #3 Issued - ACM Pipe	0	12AUG10 A	26AUG10 A	12AUG10 A	26AUG10 A		100
CCCIC6B	CIC #6 - Additional Rock Removal	0	16AUG10 A	06OCT10 A	16AUG10 A	06OCT10 A		100
CCCIC1D	PCO #6 Reviewed, CCD #5 Issued - Wetlands	0	25AUG10 A	07OCT10 A	25AUG10 A	07OCT10 A		100
CCCIC7C	CCD #3 - Remove ACM Pipe	0	26AUG10 A	14SEP10 A	26AUG10 A	14SEP10 A		100
CCNOC3C	NOC #7 Issued - Topsoil Removal Site	0	21SEP10 A		21SEP10 A			100
CCNOC3D	NOC #7 - Topsoil Removal Direction Issued	0	21SEP10 A	24SEP10 A	21SEP10 A	24SEP10 A		100
CCCIC1E	PCO #6 Prep Work - Wetlands	0	11OCT10 A	22OCT10 A	11OCT10 A	22OCT10 A		100
CCCIC1F	Complete Access at Building	0		22OCT10 A		22OCT10 A		100
CCNOC10A	Piers at N-Line Discussed with SMMA	0	17NOV10 A	29NOV10 A	17NOV10 A	29NOV10 A		100
CCNOC10B	RFI's #160, 160.2 - Piers at N-Line	0	29NOV10 A	10DEC10 A	29NOV10 A	10DEC10 A		100
CCNOC10C	Piers at N-Line - Order/Deliver Materials	0	13DEC10 A	17DEC10 A	13DEC10 A	17DEC10 A		100
CCNOC10D	Piers at N-Line - Conc./Partial BF	0	20DEC10 A	10JAN11 A	20DEC10 A	10JAN11 A		100
CCSNOWA	Snow Storm 12/26/10 and 12/27/10	0	26DEC10 A	27DEC10 A	26DEC10 A	27DEC10 A		100
CCSNOWB	Clean-up After Snowstorm 12/26 and 12/27	0	27DEC10 A	31DEC10 A	27DEC10 A	31DEC10 A		100
CCNOC10E	Piers at N-Line - Complete Backfill	0	10JAN11 A	24FEB11 A	10JAN11 A	24FEB11 A		100
CCPR19A	PR #19 Issued - Steel Modifications - Area B	0	11JAN11 A		11JAN11 A			100
CCSNOWC	Snow Storm and Clean-up 1/12 to 1/14	0	12JAN11 A	14JAN11 A	12JAN11 A	14JAN11 A		100
CCPR19B	PR #19/PCO #34 - Submitted/Approved	5	12JAN11 A	11MAR11	12JAN11 A	04FEB11	-25d	0
CCSNOWD	Snow Storm and Clean-up 1/18 to 1/20	0	18JAN11 A	20JAN11 A	18JAN11 A	20JAN11 A		100
CCSNOWE	Snow Storm and Clean-up 1/21 to 1/22	0	21JAN11 A	22JAN11 A	21JAN11 A	22JAN11 A		100
CCSNOWF	Snow Storm and Clean-up 1/27 to 1/28	0	27JAN11 A	28JAN11 A	27JAN11 A	28JAN11 A		100
CCPR19C	PR #19/PCO #34- Steel Modifs. Made in Shop	5	14MAR11	18MAR11	07FEB11	11FEB11	-25d	0

General Conditions/Start-up/Owner/AE

General Conditions/Start-up/Owner/AE

General Conditions/Start-up/Owner/AE

P.J. Stella Construction Corp.
February 2011 Update
Data Date: 3/4/11

**Pompo/Center Elementary School
Stow, MA**

Forwarded to Architect/Owner:
March 12, 2011
Page 2A of 21A

	Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
	GC100	Bid - Award - NTP	0	07JUN10 A	15JUN10 A	07JUN10 A	15JUN10 A		100
	GC110	Commence Construction	0	15JUN10 A		15JUN10 A			100
	GC120	Obtain CADD Files, Prepare Layout	0	16JUN10 A	23JUN10 A	16JUN10 A	23JUN10 A		100
	GC140	Procure Abatement, Demo, Setwork Subs	0	16JUN10 A	25JUN10 A	16JUN10 A	25JUN10 A		100
	GC130	Obtain Building Permit	0	16JUN10 A	02JUL10 A	16JUN10 A	02JUL10 A		100
	GC150	Mobilize, Set-up	0	16JUN10 A	23JUL10 A	16JUN10 A	23JUL10 A		100
	GC160	Commence Submittals	0	21JUN10 A		21JUN10 A			100
	GC180	Initial Site Layout, Engineering	0	29JUN10 A	19JUL10 A	29JUN10 A	19JUL10 A		100
	GC170	File Abatement Notices	0	30JUN10 A	12JUL10 A	30JUN10 A	12JUL10 A		100
	GC400	Exterior Building Mock-up Panel	2	22NOV10 A	08MAR11	22NOV10 A	18FEB11	-12d	80
	GC410	Exterior Building Mock-up Commissioning	5	09MAR11	15MAR11	21FEB11	25FEB11	-12d	0
	GC500	School Out for 2011 Summer	0	22JUN11 *		22JUN11		0	0
	GC510	School Summer Break 2011	48	22JUN11	26AUG11	22JUN11	26AUG11	0	0
	GC520	School Summer Break 2011 Ends	0		26AUG11		26AUG11 *	0	0

Initial Setwork Prep - Phase 1

General Conditions/Start-up/Owner/AE

GC190	Set Office Trailers (Temporary)	0	01JUL10 A	01JUL10 A	01JUL10 A	01JUL10 A		100
GC200	Meeting with Conservation Commission	0	02JUL10 A	02JUL10 A	02JUL10 A	02JUL10 A		100
GC210	Temporary Construction Fencing	0	02AUG10 A	27AUG10 A	02AUG10 A	27AUG10 A		100
GC220	Prepare Trailer, Staging Areas	0	16AUG10 A	16AUG10 A	16AUG10 A	16AUG10 A		100

Initial Setwork - Phase 1A

General Conditions/Start-up/Owner/AE

GC300	Owner Relocate Blacksmith Shop	0	28JUL10 A	10AUG10 A	28JUL10 A	10AUG10 A		100
GC250	Relocate Office Trailers	0	17AUG10 A	19AUG10 A	17AUG10 A	19AUG10 A		100
GC240	Vacate Existing School Area	0	20AUG10 A	23AUG10 A	20AUG10 A	23AUG10 A		100

Existing Building - Phase 1A

General Conditions/Start-up/Owner/AE

GC230	Secure Existing Building	0	23AUG10 A	23AUG10 A	23AUG10 A	23AUG10 A		100
-------	--------------------------	---	-----------	-----------	-----------	-----------	--	-----

Existing Building

Existing Building - Phase 1A

Abatement, Demolition

DM100	Asbestos Abatement	0	20JUL10 A	30JUL10 A	20JUL10 A	30JUL10 A		100
HV101A	Cut/Cap MEP	0	30JUL10 A	30JUL10 A	30JUL10 A	30JUL10 A		100
DM120	Building Demolition	0	12AUG10 A	19AUG10 A	12AUG10 A	19AUG10 A		100

Sitework

Initial Setwork Prep - Phase 1

Sitework: Preparation

SW1120	Erosion Control, Protections	0	06JUL10 A	13JUL10 A	06JUL10 A	13JUL10 A		100
SW1130	Clear and Grub	0	12JUL10 A	19JUL10 A	12JUL10 A	19JUL10 A		100
SW1140	Strip, Stockpile Topsoil	0	12JUL10 A	28JUL10 A	12JUL10 A	28JUL10 A		100
SW1110	Cut-In Initial Site Access	0	12JUL10 A	30JUL10 A	12JUL10 A	30JUL10 A		100

	Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
	SW1160	Haul Out Excess Topsoil (Partial)	0	19AUG10 A	21SEP10 A	19AUG10 A	21SEP10 A		100
	SW1150	Existing Utility Relocations	0	24AUG10 A	27AUG10 A	24AUG10 A	27AUG10 A		100
	SW1160A	Haul Out Excess Topsoil (Complete)	15	21MAR11	08APR11	16MAY11	03JUN11	40d	0
Initial Sitework - Phase 1A									
Sitework: Preparation									
	SW1210	Cut/Prep Utility Trenching	0	16AUG10 A	19AUG10 A	16AUG10 A	19AUG10 A		100
	EL101A	Power & Communications Service to Phase 1	0	19AUG10 A	26AUG10 A	19AUG10 A	26AUG10 A		100
	SW1220	Patch Utility Trenching	0	27AUG10 A	27AUG10 A	27AUG10 A	27AUG10 A		100
Sitework: Utilities, Roadways, Paving									
	SW2210	Gas Service to Phase 1	0	23AUG10 A	24AUG10 A	23AUG10 A	24AUG10 A		100
Sitework - Building Area									
Sitework: Preparation									
	SW1310	Building Cuts & Fills, West	0	28JUL10 A	13AUG10 A	28JUL10 A	13AUG10 A		100
	SW1320	New 30" Drain Line at West	0	02AUG10 A	13AUG10 A	02AUG10 A	13AUG10 A		100
	SW1340	Building Cuts & Fills, East	0	18AUG10 A	27AUG10 A	18AUG10 A	27AUG10 A		100
	SW1330	Remove Existing Drainage	0	26AUG10 A	14SEP10 A	26AUG10 A	14SEP10 A		100
	SW1350	Sewer Temporary Force Main	0	30AUG10 A	31AUG10 A	30AUG10 A	31AUG10 A		100
	SW1360	Rough Grade Around Building	0	10DEC10 A	17DEC10 A	10DEC10 A	17DEC10 A		100
	EL10SW	UG Site Electric to Bldg	3	23MAR11	25MAR11	30MAR11	01APR11	5d	0
	FN500	Concrete Bench Wall	5	02JUN11	08JUN11	09JUN11	15JUN11	5d	0
	EL50SW	Set Transformer	5	13JUN11	17JUN11	18JUL11	22JUL11	25d	0
	EL51SW	Set Emergency Generator	5	13JUN11	17JUN11	03OCT11	07OCT11	80d	0
	EL90SW	Test and Inspect Emergency Generator	5	11JUL11	15JUL11	10OCT11	14OCT11	65d	0
Sitework: Utilities, Roadways, Paving									
	SW2310	Set DMH1-5, DMH1-6 at South, Building	0	06SEP10 A	07SEP10 A	06SEP10 A	07SEP10 A		100
	SW2312	New Drain Line at South, Building	0	07SEP10 A	13SEP10 A	07SEP10 A	13SEP10 A		100
	SW2316	Drainage at Building Area (partial)	0	14SEP10 A	05NOV10 A	14SEP10 A	05NOV10 A		100
	SW2314	Temporary Drain Line at South, Building	0	27SEP10 A	27SEP10 A	27SEP10 A	27SEP10 A		100
	SW2318	Infiltration Area 1	0	27SEP10 A	26OCT10 A	27SEP10 A	26OCT10 A		100
	SW2328	Infiltration Area 2	0	29OCT10 A	05NOV10 A	29OCT10 A	05NOV10 A		100
	SW2322	Water Mains at Building Area, Partial	0	02DEC10 A	17DEC10 A	02DEC10 A	17DEC10 A		100
	SW2332	Ex/Set/Bckfl Fire Suppression Tanks	10	07MAR11	18MAR11	21FEB11	04MAR11	-10d	0
	SW2326	Excavate Site UG Electric to Building	2	21MAR11	22MAR11	28MAR11	29MAR11	5d	0
	SW2320	Site Roof Drain Piping	5	21MAR11	25MAR11	28MAR11	01APR11	5d	0
	SW2334	Water/Fire Piping at Fire Supp Tanks	5	21MAR11	25MAR11	11APR11	15APR11	15d	0
	SW2330	Backfill UG Site Electric to Building	2	24MAR11	25MAR11	31MAR11	01APR11	5d	0
	SW2360	Drainage at Building Area (complete)	10	28MAR11	08APR11	04APR11	15APR11	5d	0
	SW2336	Well Water Piping	5	11APR11	15APR11	18APR11	22APR11	5d	0
	SW2338	Test & Chlorinate Water System	5	18APR11	22APR11	25APR11	29APR11	5d	0

P.J. Stella Construction Corp.
February 2011 Update
Data Date: 3/4/11

**Pompo/Center Elementary School
Stow, MA**

Forwarded to Architect/Owner:
March 12, 2011
Page 5A of 21A

	Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
	SW2410	Drainage at Roadway	0	19OCT10 A	15NOV10 A	19OCT10 A	15NOV10 A		100
	SW2412	Grade Northeast Parking	0	25OCT10 A	29OCT10 A	25OCT10 A	29OCT10 A		100
	SW2418	Water Mains at Roadway	0	29OCT10 A	10NOV10 A	29OCT10 A	10NOV10 A		100
	SW2422	Rough Grade Roadway - Partial	0	01NOV10 A	05NOV10 A	01NOV10 A	05NOV10 A		100
	SW2424	Excavate Electric under Roadway	0	09NOV10 A	09NOV10 A	09NOV10 A	09NOV10 A		100
	SW2414	Force Main at Roadway	0	09NOV10 A	12NOV10 A	09NOV10 A	12NOV10 A		100
	SW2426	Backfill Electric under Roadway	0	11NOV10 A	11NOV10 A	11NOV10 A	11NOV10 A		100
	SW2416	Under Drain at Northeast Parking	0	15NOV10 A	19NOV10 A	15NOV10 A	19NOV10 A		100
	SW2420	Gravel and Finish Grade, NE Parking	0	15NOV10 A	22NOV10 A	15NOV10 A	22NOV10 A		100
	SW2428	Gravel and Finish Grade Roadway - Partial	0	15NOV10 A	22NOV10 A	15NOV10 A	22NOV10 A		100
	SW2432	Paving Binder, NE Parking and Partial Road	0	22NOV10 A	23NOV10 A	22NOV10 A	23NOV10 A		100
	SW2430	New Sanitary System	25	16MAY11	17JUN11	23MAY11	24JUN11	5d	0
	SW2434	Rough Grade Roadway - Complete	5	20JUN11	24JUN11	27JUN11	01JUL11	5d	0
	SW2436	Test, Inspect, Approve New Sanitary	5	20JUN11	24JUN11	29JUN11	05JUL11	7d	0
	SW2440	Gravel and FG Roadway - Complete	5	27JUN11	01JUL11	04JUL11	08JUL11	5d	0
	SW2438	Remove Existing Sanitary System	8	27JUN11	06JUL11	06JUL11	15JUL11	7d	0
	SW2442	Paving Binder Complete, Roadway	5	04JUL11	08JUL11	11JUL11	15JUL11	5d	0
	SW2444	Light Pole Bases	10	11JUL11	22JUL11	18JUL11	29JUL11	5d	0
	EL14SW	UG Site Lighting, Parking and Roadway	10	18JUL11	29JUL11	25JUL11	05AUG11	5d	0
	SW2446	E/B Site Lighting, Parking and Roadway	10	18JUL11	29JUL11	25JUL11	05AUG11	5d	0
	SW2448	Curbing, Parking and Roadway	15	01AUG11	19AUG11	08AUG11	26AUG11	5d	0
	SW2450	Complete Rims, Inverts, Misc. Utilities, Roadway	10	22AUG11	02SEP11	03OCT11	14OCT11	30d	0
	SW2452	Prep and Finish Paving, Roadway/Parking	5	10OCT11	14OCT11	17OCT11	21OCT11	5d	0

Sitework: Walks, Finishes, Landscaping

SW4410	Prep/Grade Concrete Walkways, Roadway	10	22AUG11	02SEP11	29AUG11	09SEP11	5d	0
SW4412	Traffic Signage, Roadway	5	29AUG11	02SEP11	05SEP11	09SEP11	5d	0
SL500	Concrete Walkways, Roadway	10	29AUG11	09SEP11	05SEP11	16SEP11	5d	0
MS20S	Site School Sign	5	05SEP11	09SEP11	17OCT11	21OCT11	30d	0
SW4414	Spread Topsoil, Roadway	10	12SEP11	23SEP11	19SEP11	30SEP11	5d	0
EL15SW	Site Lighting	10	12SEP11	23SEP11	03OCT11	14OCT11	15d	0
SW5410	Plantings, Roadway	5	26SEP11	30SEP11	03OCT11	07OCT11	5d	0
SW5412	Chain Link Fence at Turnaround, Roadway	5	26SEP11	30SEP11	10OCT11	14OCT11	10d	0
SW5414	FG and Lawns, Roadway	5	03OCT11	07OCT11	10OCT11	14OCT11 *	5d	0

Storage Building

Foundations and Structure								
SW331SB	Excavate Found, Storage Bldg	0	27SEP10 A	28SEP10 A	27SEP10 A	28SEP10 A		100
FN10SB	Foundations, Storage Bldg	0	12OCT10 A	25OCT10 A	12OCT10 A	25OCT10 A		100
SW332SB	Backfill, Grade, Storage Bldg	0	08NOV10 A	12NOV10 A	08NOV10 A	12NOV10 A		100

P.J. Stella Construction Corp.
February 2011 Update
Data Date: 3/4/11

**Pompo/Center Elementary School
Stow, MA**

Forwarded to Architect/Owner:
March 12, 2011
Page 6A of 21A

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
SL10SB	Prep, Pour SOG, Storage Bldg	5	04APR11	08APR11	16MAY11	20MAY11	30d	0
MC10SB	CMU at Storage Bldg	10	11APR11	22APR11	23MAY11	03JUN11	30d	0
RC10SB	Ro Carpentry/Trusses/Framing, Storage Bldg	5	09MAY11	13MAY11	06JUN11	10JUN11	20d	0
Exterior/Closing-in								
RC20SB	Windows, Storage Bldg	2	16MAY11	17MAY11	16JUN11	17JUN11	23d	0
RF10SB	Roofing, Storage Bldg	5	16MAY11	20MAY11	13JUN11	17JUN11	20d	0
RC30SB	Siding and Trim, Storage Bldg	10	23MAY11	03JUN11	20JUN11	01JUL11	20d	0
OH10SB	OH Door, Storage Bldg	5	06JUN11	10JUN11	04JUL11	08JUL11	20d	0
Roughing-in								
EL12SB	Electric Rough, Storage Bldg	5	11APR11	15APR11	30MAY11	03JUN11	35d	0
Interior Finishes								
MM10SB	Bollards, Storage Bldg	5	13JUN11	17JUN11	26SEP11	30SEP11	75d	0
PA10SB	Painting, Storage Bldg	5	25JUL11	29JUL11	03OCT11	07OCT11	50d	0
EL20SB	Electric Finish, Inspect, Storage Bldg	5	01AUG11	05AUG11	10OCT11	14OCT11	50d	0
Completion								
ENDSB	Complete Storage Building	5	08AUG11	12AUG11	17OCT11	21OCT11	50d	0
Sitework - Leaching Field Area								
Sitework: Preparation								
SW1510	Excavate Site Conc. Retaining Wall	0	04OCT10 A	29OCT10 A	04OCT10 A	29OCT10 A		100
FN50S	Site Concrete Retaining Wall	0	03NOV10 A	20DEC10 A	03NOV10 A	20DEC10 A		100
SW1520	Backfill Site Conc. Retaining Wall, Partial	0	20DEC10 A	23DEC10 A	20DEC10 A	23DEC10 A		100
SW1530	Backfill Site Conc. Retaining Wall, Complete	10	11APR11	22APR11	13JUN11	24JUN11	45d	0
Sitework: Utilities, Roadways, Paving								
SW2510	Leaching Field - Partial	10	25APR11	06MAY11	27JUN11	08JUL11	45d	0
SW2512	Grade Leaching Area - Partial	5	09MAY11	13MAY11	11JUL11	15JUL11	45d	0
SW2514	Remove Existing Leaching Field	10	07JUL11	20JUL11	18JUL11	29JUL11	7d	0
SW2516	Leaching Field - Complete	15	21JUL11	10AUG11	01AUG11	19AUG11	7d	0
Sitework: Walks, Finishes, Landscaping								
SW4510	Complete Grading at Leaching	5	11AUG11	17AUG11	22AUG11	26AUG11	7d	0
SW5510	Chain Link Fence, Leaching	10	18AUG11	31AUG11	29AUG11	09SEP11	7d	0
SW4512	Spread Topsoil, Leaching	5	01SEP11	07SEP11	12SEP11	16SEP11	7d	0
SW5512	FG and Lawns, Leaching	5	08SEP11	14SEP11	19SEP11	23SEP11	7d	0
Sitework - Playfields Area								
Sitework: Walks, Finishes, Landscaping								
SW4610	Prep and Rough Grade, Field	10	16MAY11	27MAY11	23MAY11	03JUN11	5d	0
SW4616	Remove/Distribute Loam Pile	5	30MAY11	03JUN11	06JUN11	10JUN11	5d	0
SW4618	Prep and Grade Playground/BB	5	06JUN11	10JUN11	13JUN11	17JUN11	5d	0
SW4620	Curbing at Playground/BB	5	13JUN11	17JUN11	20JUN11	24JUN11	5d	0
SW4622	Prep/Fine Grade BB/Walk	5	20JUN11	24JUN11	04JUL11	08JUL11	10d	0
SW4516	1-5 Playground Equipment	15	20JUN11	08JUL11	27JUN11	15JUL11	5d	0

P.J. Stella Construction Corp.
February 2011 Update
Data Date: 3/4/11

**Pompo/Center Elementary School
Stow, MA**

Forwarded to Architect/Owner:
March 12, 2011
Page 7A of 21A

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
SW4624	Pave Basketball Court and Walk	5	27JUN11	01JUL11	11JUL11	15JUL11	10d	0
SW5616	Basketball Court Striping	5	04JUL11	08JUL11	24OCT11	28OCT11	80d	0
SW5618	Resilient Play Surface	10	11JUL11	22JUL11	18JUL11	29JUL11	5d	0
SW5620	Chain Link Fencing, Field	15	25JUL11	12AUG11	08AUG11	26AUG11	10d	0
SW5610	Players Benches, Field	5	15AUG11	19AUG11	05SEP11	09SEP11	15d	0
SW4614	Stone Dust Path, Field	5	22AUG11	26AUG11	12SEP11	16SEP11	15d	0
SW4612	Spread Topsoil, Field	10	22AUG11	02SEP11	29AUG11	09SEP11	5d	0
SW5612	Skinned Infield, Field	5	05SEP11	09SEP11	12SEP11	16SEP11	5d	0
SW5614	FG and Lawns, Field	5	12SEP11	16SEP11	19SEP11	23SEP11	5d	0
SW5624	Playfield Equipment (Bases, etc.)	5	12SEP11	16SEP11	24OCT11	28OCT11	30d	0

Phase 1

Completion

ENDSW	Complete Finish Sitework	10	24OCT11	04NOV11	31OCT11	11NOV11 *	5d	0
-------	--------------------------	----	---------	---------	---------	-----------	----	---

New Addition - Area B and C

New Addition - Area B and C

Foundations and Structure

SW3310C	Excavate Foundations, Area B/C	0	16AUG10 A	07SEP10 A	16AUG10 A	07SEP10 A		100
FN10C	Foundations Area B/C	0	26AUG10 A	08OCT10 A	26AUG10 A	08OCT10 A		100
FN20C	Interior Footings, Piers, Area B/C	0	08SEP10 A	08OCT10 A	08SEP10 A	08OCT10 A		100
PL10C	Plumbing Underslab Storm Drain at B	0	13SEP10 A	14SEP10 A	13SEP10 A	14SEP10 A		100
SW3320C	Perim Insul/Backfill Foundations, Area B/C	0	20SEP10 A	08OCT10 A	20SEP10 A	08OCT10 A		100
SW3330C	E/B for US Utilities, Area B/C (Partial)	0	29SEP10 A	03DEC10 A	29SEP10 A	03DEC10 A		100
PL11C	Underslab Plumbing, Area B/C (Partial)	0	05OCT10 A	03DEC10 A	05OCT10 A	03DEC10 A		100
FN30C	Grout Baseplates, Area B/C	0	05OCT10 A	17DEC10 A	05OCT10 A	17DEC10 A		100
WP10C	Waterproofing, Area B/C	0	18OCT10 A	29NOV10 A	18OCT10 A	29NOV10 A		100
EL10C	Underslab Electric, Area B/C (Partial)	0	26OCT10 A	03DEC10 A	26OCT10 A	03DEC10 A		100
SW3340C	BF, Grade SOG, Area B/C (Partial)	0	27OCT10 A	03DEC10 A	27OCT10 A	03DEC10 A		100
SL10C	Prep & Pour Slab-on-Grade, Area B/C (Partial)	0	11NOV10 A	01DEC10 A	11NOV10 A	01DEC10 A		100
PL12C	Underslab Plumbing, Area C (Complete)	0	06DEC10 A	28JAN11 A	06DEC10 A	28JAN11 A		100
GC350C	Winter Cond Protection - US/Slab Prep, B/C	10	06DEC10 A	18MAR11	06DEC10 A	18FEB11	-20d	80
SW3331C	E/B for US Utilities, Area B/C (Complete)	10	06DEC10 A	18MAR11	06DEC10 A	22APR11	25d	50
SW3341C	BF, Grade SOG, Area B/C (Complete)	15	06DEC10 A	25MAR11	06DEC10 A	08APR11	10d	40
ST10C	Steel Erection - Area B/C	5	10JAN11 A	11MAR11	10JAN11 A	11FEB11	-20d	80
MM10C	Deliver Loose Lintels	5	07FEB11 A	18MAR11	07FEB11 A	04MAR11	-10d	50
EL11C	Underslab Electric, Area B/C (Complete)	20	14MAR11	08APR11	28MAR11	22APR11	10d	0
ST20C	Steel Erection - Area B - Complete	10	21MAR11	01APR11	14FEB11	25FEB11	-25d	0
SL11C	Prep & Pour Slab-On-Grade, Area B/C (Complete)	20	21MAR11	15APR11	04APR11	29APR11	10d	0
PL14C	Underslab Plumbing, Area B (Complete)	5	28MAR11	01APR11	11APR11	15APR11	10d	0

P.J. Stella Construction Corp.
February 2011 Update
Data Date: 3/4/11

**Pompo/Center Elementary School
Stow, MA**

Forwarded to Architect/Owner:
March 12, 2011
Page 8A of 21A

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
MM20C	Angle at Roof Overhang, Area B/C	10	28MAR11	08APR11	21FEB11	04MAR11	-25d	0
MC10C	CMU Back-up, Area B/C	15	28MAR11	15APR11	07MAR11	25MAR11	-15d	0
RC605	Set HM Frames at CMU, Area B/C	20	28MAR11	22APR11	07MAR11	01APR11	-15d	0
MM30C	Tube Steel Supoort, Area B/C	5	04APR11	08APR11	07MAR11	11MAR11	-20d	0
MC207	CMU at Boiler/Mech/Receiving Area	20	18APR11	13MAY11	28MAR11	22APR11	-15d	0
MM107	Seismic Clips at CMU, Area B/C	15	16MAY11	03JUN11	25APR11	13MAY11	-15d	0
MC205	CMU at Art Area, Area B/C	10	23MAY11	03JUN11	02MAY11	13MAY11	-15d	0
MC306	CMU at B, Near Existing, Area B/C	10	23MAY11	03JUN11	02MAY11	13MAY11	-15d	0
Exterior/Closing-in								
RF20C	Deliver Thru-Wall Flashings, Area B/C	1	21FEB11 A	07MAR11	21FEB11 A	23FEB11	-8d	80
DW10C	Ext. Studs/Sheath/Blkg Above Roofs, Area B/C	18	28FEB11 A	30MAR11	28FEB11 A	09MAR11	-15d	10
HV10C	Set Roof Curbs, etc., Area B/C	5	14MAR11	18MAR11	21MAR11	25MAR11	5d	0
PL20C	Roof Drains, Area B/C	10	14MAR11	25MAR11	14FEB11	25FEB11	-20d	0
RC10C	Roof Blocking at High Roofs, Area B/C	10	14MAR11	25MAR11	14FEB11	25FEB11	-20d	0
AB10C	Air Barrier at Walls Above Low Roofs, Area B/C	10	17MAR11	30MAR11	24FEB11	09MAR11	-15d	0
RF10C	High Roof System, Area B/C	10	21MAR11	01APR11	21FEB11	04MAR11	-20d	0
RC20C	Roof Blocking at Low Roofs, Area B/C	10	21MAR11	01APR11	14MAR11	25MAR11	-5d	0
MV10C	Masonry Veneer at Roofs, Area B/C	15	21MAR11	08APR11	28FEB11	18MAR11	-15d	0
DW11C	Complete Ext Studs/Sheath/Blkg, Area B/C	25	21MAR11	22APR11	21FEB11	25MAR11	-20d	0
AB20C	Air Membrane Barriers, Area B/C	25	28MAR11	29APR11	28FEB11	01APR11	-20d	0
RC30C	Roof Blocking - Complete, Area B/C	5	04APR11	08APR11	28FEB11	04MAR11	-25d	0
RF12C	Low Roof above Mech/Kitch, Area B/C	10	04APR11	15APR11	28MAR11	08APR11	-5d	0
MV11C	Masonry Veneer, Area B/C	30	04APR11	13MAY11	07MAR11	15APR11	-20d	0
RC50C	Temp. Access Doors EX-C156, Area B/C	5	11APR11	15APR11	02MAY11	06MAY11	15d	0
RF11C	Low Roof above Lobby, Area B/C	10	11APR11	22APR11	07MAR11	18MAR11	-25d	0
RF30C	Roof Hatch, Area B/C	5	18APR11	22APR11	18APR11	22APR11	0	0
MM50C	Roof Ladder, Area B/C	5	18APR11	22APR11	04JUL11	08JUL11	55d	0
WN30C	Sloped Glazing Assembly, Area B/C	10	25APR11	06MAY11	21MAR11	01APR11	-25d	0
WN10C	Wind/CW/SF at Gym/Cafe, Area B/C	20	25APR11	20MAY11	28MAR11	22APR11	-20d	0
HV11C	Set Roof Top Equip., Area B/C	10	02MAY11	13MAY11	11APR11	22APR11	-15d	0
MP10C	Composite Wall Panels, Area B/C	30	16MAY11	24JUN11	09MAY11	17JUN11	-5d	0
WN11C	Wind/CW/SF at Media, Area B/C	10	23MAY11	03JUN11	25APR11	06MAY11	-20d	0
WN12C	Wind/CW/SF at Lobby West, Area B/C	10	23MAY11	03JUN11	09MAY11	20MAY11	-10d	0
WN13C	Wind/CW/SF at Admin/Lobb East, Area B/C	15	06JUN11	24JUN11	23MAY11	10JUN11	-10d	0
MP11C	Comp. Wall Panel at Slope Glazing, Area B/C	10	27JUN11	08JUL11	27JUN11	08JUL11	0	0
MP20C	Acoustic Equip Screen (Roof), Area B/C	10	27JUN11	08JUL11	27JUN11	08JUL11	0	0
RF40C	Complete Fascia and Roof Metal, Area B/C	15	27JUN11	15JUL11	20JUN11	08JUL11	-5d	0

P.J. Stella Construction Corp.
February 2011 Update
Data Date: 3/4/11

**Pompo/Center Elementary School
Stow, MA**

Forwarded to Architect/Owner:
March 12, 2011
Page 9A of 21A

	Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
	WP30C	Exterior Sealants, Area B/C	25	27JUN11	29JUL11	20JUN11	22JUL11	-5d	0
	WN20C	Complete Alum. Entrances, Area B/C	15	11JUL11	29JUL11	04JUL11	22JUL11	-5d	0
	RF50C	Misc. Roofing, Area B/C	10	18JUL11	29JUL11	11JUL11	22JUL11	-5d	0
	RC60C	Remove Temp Access - Door EX-C156, Area B/C	5	24OCT11	28OCT11	10OCT11	14OCT11	-10d	0
Gymnasium - Cafeteria Area									
Roughing-in									
	PL303	Plumbing - Rough & Test, Gym/Café	20	21MAR11	15APR11	07MAR11	01APR11	-10d	0
	EL203	Electric - Rough Mains, Risers, Gym/Café	25	28MAR11	29APR11	28FEB11	01APR11	-20d	0
	HV203	Rough Ductwork Mains, Gym/Café	20	04APR11	29APR11	07MAR11	01APR11	-20d	0
	HV303	Rough HVAC Piping, Gym/Café	20	11APR11	06MAY11	14MAR11	08APR11	-20d	0
	PL313	Plumbing - Rough Inspect, Gym/Cafe	5	18APR11	22APR11	04APR11	08APR11	-10d	0
	DW203	Interior Metal Stud Framing, Gym/Café	20	18APR11	13MAY11	21MAR11	15APR11	-20d	0
	EL303	Electric - Rough Plns & Complete, Gym/Café	20	25APR11	20MAY11	28MAR11	22APR11	-20d	0
	PL403	Plumbing - Pipe Covering, Gym/Café	20	25APR11	20MAY11	11APR11	06MAY11	-10d	0
	HV213	Complete Rough Ductwork, Gym/Café	15	02MAY11	20MAY11	18APR11	06MAY11	-10d	0
	RC403	Interior Rough Carpentry, Gym/Café	20	02MAY11	27MAY11	11APR11	06MAY11	-15d	0
	FP203	Fire Protection - Rough & Test, Gym/Café	25	02MAY11	03JUN11	04APR11	06MAY11	-20d	0
	HV413	Controls - Roughing-in, Gym/Café	25	02MAY11	03JUN11	04APR11	06MAY11	-20d	0
	TC303	Telecommunications Rough, Gym/Café	25	02MAY11	03JUN11	04APR11	06MAY11	-20d	0
	HV503	HVAC Pipe Insulation, Gym/Café	20	09MAY11	03JUN11	11APR11	06MAY11	-20d	0
	EL403	Electric - Inspect Rough-in, Gym/Café	10	23MAY11	03JUN11	25APR11	06MAY11	-20d	0
Interior Finishes									
	DW303	Drywall, Tape & Sand, Gym/Café	25	06JUN11	08JUL11	09MAY11	10JUN11	-20d	0
	PA103	Prime Paint, Gym/Café	15	27JUN11	15JUL11	30MAY11	17JUN11	-20d	0
	AP103	Sound Wall Panels, Gym/Cafe	10	11JUL11	22JUL11	13JUN11	24JUN11	-20d	0
	FS103	Firestopping, Gym/Café	10	11JUL11	22JUL11	25JUL11	05AUG11	10d	0
	MM103	Unistrut Proj. Support, Gym/Cafe	5	18JUL11	22JUL11	18JUL11	22JUL11	0	0
	DW403	Touch-up Drywall, Gym/Café	10	18JUL11	29JUL11	20JUN11	01JUL11	-20d	0
	WP203	Interior Caulking, Gym/Café	10	18JUL11	29JUL11	25JUL11	05AUG11	5d	0
	CL103	Ceiling Grid, Gym/Café	15	18JUL11	05AUG11	04JUL11	22JUL11	-10d	0
	HV703	HVAC Radiation, Gym/Café	15	18JUL11	05AUG11	04JUL11	22JUL11	-10d	0
	FC103	Finish Millwork, Panelling, Gym/Cafe	30	25JUL11	02SEP11	27JUN11	05AUG11	-20d	0
	PA303	Finish Paint Exposed Struct, Gym	10	01AUG11	12AUG11	04JUL11	15JUL11	-20d	0
	FC203	Hang Interior Doors, Gym/Café	5	08AUG11	12AUG11	26SEP11	30SEP11	35d	0
	DW503	Misc. Interior Drywall, Gym/Café	10	08AUG11	19AUG11	25JUL11	05AUG11	-10d	0
	HV803	ATC Controls - Finish, Gym/Café	10	08AUG11	19AUG11	25JUL11	05AUG11	-10d	0
	FP403	Fire Protection - Finish Heads, Gym/Café	15	08AUG11	26AUG11	05SEP11	23SEP11	20d	0
	HV723	Reg, Grilles, Fans, Finishes, Gym/Café	15	08AUG11	26AUG11	05SEP11	23SEP11	20d	0

P.J. Stella Construction Corp.
February 2011 Update
Data Date: 3/4/11

**Pompo/Center Elementary School
Stow, MA**

Forwarded to Architect/Owner:
March 12, 2011
Page 10A of 21A

	Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
	EL703	Lighting Fixtures, Gym/Café	20	08AUG11	02SEP11	29AUG11	23SEP11	15d	0
	MS503	Projection Screens, Gym/Café	5	15AUG11	19AUG11	01AUG11	05AUG11	-10d	0
	GE103	Gym Backboards, Gym/Café	10	15AUG11	26AUG11	18JUL11	29JUL11	-20d	0
	PA203	Complete Finish Paint Walls & Ceilings, Gym/Café	15	22AUG11	09SEP11	08AUG11	26AUG11	-10d	0
	EL803	Scoreboard, Gym/Café	5	29AUG11	02SEP11	01AUG11	05AUG11	-20d	0
	MM203	Metal Rails, Gym/Café	10	05SEP11	16SEP11	19SEP11	30SEP11	10d	0
	WF103	Wood Floor & Base, Gym/Café	20	05SEP11	30SEP11	08AUG11	02SEP11	-20d	0
	EL813	Electric Finishes, Gym/Café	15	12SEP11	30SEP11	29AUG11	16SEP11	-10d	0
	MS103	Miscellaneous Specialties, Gym/Café	15	12SEP11	30SEP11	26SEP11	14OCT11	10d	0
	TC803	Telecommunications Finish, Gym/Café	15	19SEP11	07OCT11	05SEP11	23SEP11	-10d	0
	FC113	Complete Finish Millwork, Gym/Café	10	03OCT11	14OCT11	19SEP11	30SEP11	-10d	0
	OP103	Operable Partition, Gym/Café	10	03OCT11	14OCT11	19SEP11	30SEP11	-10d	0
	WF203	Wood Floor at Stage, Gym/Café	10	03OCT11	14OCT11	19SEP11	30SEP11	-10d	0
	CT103	Porcelain Tile, Gym/Café	15	03OCT11	21OCT11	05SEP11	23SEP11	-20d	0
	BL103	Gym Bleachers & Equipment	15	03OCT11	21OCT11	26SEP11	14OCT11	-5d	0
	GE113	Gym Wall Pads, Divider, & Equipment	20	03OCT11	28OCT11	19SEP11	14OCT11	-10d	0
	EP103	Resinous Floor, Gym/Café	10	10OCT11	21OCT11	26SEP11	07OCT11	-10d	0
	CL203	Ceiling Tile, Gym/Café	15	10OCT11	28OCT11	26SEP11	14OCT11	-10d	0
	RS103	VCT, Gym/Café	5	17OCT11	21OCT11	03OCT11	07OCT11	-10d	0
	PL703	Plumbing Finish, Gym/Café	5	24OCT11	28OCT11	26SEP11	30SEP11	-20d	0
	FC213	Complete Finish Hardware, Gym/Café	5	24OCT11	28OCT11	10OCT11	14OCT11	-10d	0
	PA503	Paint at Corridors, Gym/Café	5	24OCT11	28OCT11	10OCT11	14OCT11	-10d	0
	RS403	Vinyl Base, Gym/Café	5	24OCT11	28OCT11	10OCT11	14OCT11	-10d	0
	PA603	Misc. Painting, Gym/Café	10	31OCT11	11NOV11	03OCT11	14OCT11	-20d	0
Completion									
	ENDG	Complete Gym/Café	5	14NOV11	18NOV11	17OCT11	21OCT11	-20d	0

Kitchen

Foundations and Structure

MC104	CMU at Kitchen	5	16MAY11	20MAY11	25APR11	29APR11	-15d	0
-------	----------------	---	---------	---------	---------	---------	------	---

Roughing-in

EL204	Electric - Rough Mains, Risers; Kitch	15	18APR11	06MAY11	25APR11	13MAY11	5d	0
HV204	Rough Ductwork, Kitch	15	02MAY11	20MAY11	18APR11	06MAY11	-10d	0
HV304	Rough HVAC Piping, Kitch	15	16MAY11	03JUN11	02MAY11	20MAY11	-10d	0
FP204	Fire Protection - Rough & Test, Kitch	15	16MAY11	03JUN11	23MAY11	10JUN11	5d	0
DW204	Interior Metal Stud Framing, Kitch	15	23MAY11	10JUN11	09MAY11	27MAY11	-10d	0
PL304	Plumbing - Rough & Test, Kitch	20	23MAY11	17JUN11	25APR11	20MAY11	-20d	0
EL304	Electric - Rough Ptns & Complete, Kitch	15	30MAY11	17JUN11	16MAY11	03JUN11	-10d	0
HV404	Controls - Roughing-in, Kitch	10	06JUN11	17JUN11	30MAY11	10JUN11	-5d	0

Pompo/Center Elementary School
Stow, MA

Forwarded to Architect/Owner:
March 12, 2011
Page 11A of 21A

	Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
	RC404	Interior Rough Carpentry, Kitch	10	06JUN11	17JUN11	30MAY11	10JUN11	-5d	0
	TC304	Telecommunications Rough, Kitch	10	06JUN11	17JUN11	30MAY11	10JUN11	-5d	0
	HV504	HVAC Pipe Insulation, Kitch	15	06JUN11	24JUN11	23MAY11	10JUN11	-10d	0
	PL314	Plumbing - Rough Inspect, Kitch	5	20JUN11	24JUN11	23MAY11	27MAY11	-20d	0
	EL404	Electric - Inspect Rough-in, Kitch	5	20JUN11	24JUN11	06JUN11	10JUN11	-10d	0
	PL404	Plumbing - Pipe Covering, Kitch	10	27JUN11	08JUL11	30MAY11	10JUN11	-20d	0
	PL324	Plumbing - Gas Piping, Kitch	5	08AUG11	12AUG11	01AUG11	05AUG11	-5d	0
Interior Finishes									
	KN104	Set Cooler/Freezer, Kitch	10	13JUN11	24JUN11	30MAY11	10JUN11	-10d	0
	DW304	Drywall, Tape & Sand, Kitch	10	11JUL11	22JUL11	13JUN11	24JUN11	-20d	0
	PA114	Prime Paint, Kitch	5	25JUL11	29JUL11	27JUN11	01JUL11	-20d	0
	FS104	Firestopping, Kitch	10	25JUL11	05AUG11	11JUL11	22JUL11	-10d	0
	CL104	Ceiling Grid, Kitch	10	01AUG11	12AUG11	04JUL11	15JUL11	-20d	0
	DW404	Touch-up Drywall, Kitch	10	01AUG11	12AUG11	04JUL11	15JUL11	-20d	0
	WP204	Interior Caulking, Kitch	10	01AUG11	12AUG11	11JUL11	22JUL11	-15d	0
	HV704	HVAC Radiation, Kitch	15	01AUG11	19AUG11	04JUL11	22JUL11	-20d	0
	DW504	Misc. Interior Drywall, Kitch	10	15AUG11	26AUG11	18JUL11	29JUL11	-20d	0
	CT104	Ceramic Tile, Kitch	10	15AUG11	26AUG11	25JUL11	05AUG11	-15d	0
	HV714	Set/Connect CUH's, misc., Kitch	10	15AUG11	26AUG11	12SEP11	23SEP11	20d	0
	MS104	FRP Walls, Kitch	15	15AUG11	02SEP11	18JUL11	05AUG11	-20d	0
	EL704	Lighting Fixtures, Kitch	15	15AUG11	02SEP11	25JUL11	12AUG11	-15d	0
	FP404	Fire Protection - Finish Heads, Kitch	15	15AUG11	02SEP11	25JUL11	12AUG11	-15d	0
	HV724	Reg, Grilles, Fans, Finishes, Kitch	15	15AUG11	02SEP11	25JUL11	12AUG11	-15d	0
	PA204	Finish Paint Walls & Ceilings, Kitch	10	22AUG11	02SEP11	25JUL11	05AUG11	-20d	0
	HV804	ATC Controls - Finish, Kitch	15	22AUG11	09SEP11	05SEP11	23SEP11	10d	0
	CT204	Porcelain Floor/Base, Kitch	5	05SEP11	09SEP11	08AUG11	12AUG11	-20d	0
	FC204	Hang Interior Doors, Kitch	10	05SEP11	16SEP11	26SEP11	07OCT11	15d	0
	RS104	VCT and Base, Kitch	10	05SEP11	16SEP11	03OCT11	14OCT11	20d	0
	EL814	Electric Finishes, Kitch	15	05SEP11	23SEP11	19SEP11	07OCT11	10d	0
	CL204	Ceiling Tile, Kitch	10	12SEP11	23SEP11	26SEP11	07OCT11	10d	0
	EP104	Resinous Floor at Kitchen	15	12SEP11	30SEP11	15AUG11	02SEP11	-20d	0
	TC804	Telecommunications Finish, Kitch	10	19SEP11	30SEP11	03OCT11	14OCT11	10d	0
	FC214	Complete Finish Hardware, Kitch	5	03OCT11	07OCT11	10OCT11	14OCT11	5d	0
	KN204	Set Kitchen Equipment, Kitch	10	03OCT11	14OCT11	05SEP11	16SEP11	-20d	0
	EL804	Kitchen Equipment - Electric Connections	20	10OCT11	04NOV11	12SEP11	07OCT11	-20d	0
	PL704	Kitchen Equipment - Plumbing Connections	20	10OCT11	04NOV11	12SEP11	07OCT11	-20d	0
	LK104	Lockers, Kitch	5	17OCT11	21OCT11	10OCT11	14OCT11	-5d	0

P.J. Stella Construction Corp.
February 2011 Update
Data Date: 3/4/11

**Pompo/Center Elementary School
Stow, MA**

Forwarded to Architect/Owner:
March 12, 2011
Page 12A of 21A

	Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
	PA604	Misc. Painting, Kitch	5	17OCT11	21OCT11	10OCT11	14OCT11	-5d	0
	KN304	Start-up at Kitchen	10	07NOV11	18NOV11	10OCT11	21OCT11	-20d	0
Completion									
	ENDK	Complete Kitchen	5	14NOV11	18NOV11	17OCT11	21OCT11	-20d	0
Media Center, Art Rooms									
Roughing-in									
	HV205	Rough Ductwork Mains, Media/Art	10	25APR11	06MAY11	21MAR11	01APR11	-25d	0
	PL305	Plumbing - Rough & Test, Media/Art	15	02MAY11	20MAY11	28MAR11	15APR11	-25d	0
	EL205	Electric - Rough Mains, Risers; Media/Art	15	09MAY11	27MAY11	04APR11	22APR11	-25d	0
	HV305	Rough HVAC Piping, Media/Art	15	09MAY11	27MAY11	04APR11	22APR11	-25d	0
	HV215	Complete Rough Ductwork, Media/Art	15	09MAY11	27MAY11	25APR11	13MAY11	-10d	0
	DW205	Interior Metal Stud Framing, Media/Art	20	16MAY11	10JUN11	11APR11	06MAY11	-25d	0
	FP205	Fire Protection - Rough & Test, Media/Art	20	16MAY11	10JUN11	18APR11	13MAY11	-20d	0
	PL315	Plumbing - Rough Inspect, Media/Art	5	23MAY11	27MAY11	18APR11	22APR11	-25d	0
	EL305	Electric - Rough Ptns & Complete, Media/Art	15	23MAY11	10JUN11	18APR11	06MAY11	-25d	0
	HV405	Controls - Roughing-in, Media/Art	15	30MAY11	17JUN11	25APR11	13MAY11	-25d	0
	HV505	HVAC Pipe Insulation, Media/Art	15	30MAY11	17JUN11	25APR11	13MAY11	-25d	0
	PL405	Plumbing - Pipe Covering, Media/Art	15	30MAY11	17JUN11	25APR11	13MAY11	-25d	0
	RC415	Interior Rough Carpentry, Media/Art	15	30MAY11	17JUN11	25APR11	13MAY11	-25d	0
	TC305	Telecommunications Rough, Media/Art	15	30MAY11	17JUN11	25APR11	13MAY11	-25d	0
	EL405	Electric - Inspect Rough-in, Media/Art	5	13JUN11	17JUN11	09MAY11	13MAY11	-25d	0
Interior Finishes									
	DW305	Drywall, Tape & Sand, Media/Art	20	20JUN11	15JUL11	16MAY11	10JUN11	-25d	0
	PA105	Prime Paint, Media/Art	15	11JUL11	29JUL11	13JUN11	01JUL11	-20d	0
	FS105	Firestopping, Media/Art	15	18JUL11	05AUG11	01AUG11	19AUG11	10d	0
	DW405	Touch-up Drywall, Media/Art	10	01AUG11	12AUG11	08AUG11	19AUG11	5d	0
	CL105	Ceiling Grid, Media/Art	15	01AUG11	19AUG11	04JUL11	22JUL11	-20d	0
	HV705	HVAC Radiation, Media/Art	15	01AUG11	19AUG11	18JUL11	05AUG11	-10d	0
	CT105	Ceramic Tile Toilets, Media/Art	15	01AUG11	19AUG11	01AUG11	19AUG11	0	0
	WP205	Interior Caulking, Media/Art	15	01AUG11	19AUG11	01AUG11	19AUG11	0	0
	DW505	Misc. Interior Drywall, Media/Art	10	22AUG11	02SEP11	22AUG11	02SEP11	0	0
	FC105	Finish Millwork, Media/Art	15	22AUG11	09SEP11	25JUL11	12AUG11	-20d	0
	FC205	Hang Interior Doors, Media/Art	15	22AUG11	09SEP11	08AUG11	26AUG11	-10d	0
	HV805	ATC Controls - Finish, Media/Art	15	22AUG11	09SEP11	08AUG11	26AUG11	-10d	0
	PL705	Plumbing Finish, Media/Art	15	22AUG11	09SEP11	22AUG11	09SEP11	0	0
	CW105	Fixed Casework, Media/Art	15	22AUG11	09SEP11	05SEP11	23SEP11	10d	0
	EL705	Lighting Fixtures, Media/Art	15	22AUG11	09SEP11	05SEP11	23SEP11	10d	0
	FP405	Fire Protection - Finish Heads, Media/Art	15	22AUG11	09SEP11	05SEP11	23SEP11	10d	0

**Pompo/Center Elementary School
 Stow, MA**

Forwarded to Architect/Owner:
 March 12, 2011
 Page 13A of 21A

	Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
	HV715	Reg. Grilles, Finishes, Media/Art	15	22AUG11	09SEP11	05SEP11	23SEP11	10d	0
	CB105	MB/TB, Media/Art	5	12SEP11	16SEP11	15AUG11	19AUG11	-20d	0
	TP105	Toilet Compartments, Media/Art	10	12SEP11	23SEP11	12SEP11	23SEP11	0	0
	CL205	Ceiling Tile, Media/Art	10	12SEP11	23SEP11	26SEP11	07OCT11	10d	0
	RS105	VCT, Media/Art	15	12SEP11	30SEP11	29AUG11	16SEP11	-10d	0
	PA205	Finish Paint Walls & Ceilings, Media/Art	15	19SEP11	07OCT11	22AUG11	09SEP11	-20d	0
	TA105	Toilet Accessories, Media/Art	10	26SEP11	07OCT11	26SEP11	07OCT11	0	0
	CP105	Carpet, Media/Art	5	03OCT11	07OCT11	19SEP11	23SEP11	-10d	0
	FC215	Complete Finish Hardware, Media/Art	15	03OCT11	21OCT11	19SEP11	07OCT11	-10d	0
	AP105	Sound Wall Panels, Media	10	10OCT11	21OCT11	26SEP11	07OCT11	-10d	0
	MS105	Miscellaneous Specialties, Media/Art	10	10OCT11	21OCT11	26SEP11	07OCT11	-10d	0
	PA605	Misc. Painting, Media/Art	10	10OCT11	21OCT11	26SEP11	07OCT11	-10d	0
	RS405	Vinyl Base, Media/Art	10	10OCT11	21OCT11	26SEP11	07OCT11	-10d	0
	EL805	Electric Finishes, Media/Art	15	10OCT11	28OCT11	12SEP11	30SEP11	-20d	0
	TC805	Telecommunications Finish, Media/Art	15	17OCT11	04NOV11	19SEP11	07OCT11	-20d	0
Completion									
	ENDM	Complete Media/Art	5	07NOV11	11NOV11	10OCT11	14OCT11	-20d	0
Main Entrance, Lobby, Administration									
Roughing-in									
	HV206	Rough Ductwork, Lobby/Admin	15	09MAY11	27MAY11	04APR11	22APR11	-25d	0
	HV306	Rough HVAC Piping, Lobby/Admin	15	16MAY11	03JUN11	11APR11	29APR11	-25d	0
	FP206	Fire Protection - Rough & Test, Lobby/Admin	15	16MAY11	03JUN11	23MAY11	10JUN11	5d	0
	EL206	Electric - Rough Mains, Risers, Lobby/Admin	15	30MAY11	17JUN11	25APR11	13MAY11	-25d	0
	PL306	Plumbing - Rough & Test, Lobby/Admin	15	06JUN11	24JUN11	02MAY11	20MAY11	-25d	0
	HV506	HVAC Pipe Insulation, Lobby/Admin	15	06JUN11	24JUN11	23MAY11	10JUN11	-10d	0
	DW206	Interior Metal Stud Framing, Lobby/Admin	15	13JUN11	01JUL11	09MAY11	27MAY11	-25d	0
	EL306	Electric - Rough Ptns & Complete, Lobby/Admin	15	20JUN11	08JUL11	16MAY11	03JUN11	-25d	0
	PL316	Plumbing - Rough Inspect, Lobby/Admin	5	27JUN11	01JUL11	23MAY11	27MAY11	-25d	0
	HV406	Controls - Roughing-in, Lobby/Admin	10	27JUN11	08JUL11	30MAY11	10JUN11	-20d	0
	RC406	Interior Rough Carpentry, Lobby/Admin	10	27JUN11	08JUL11	30MAY11	10JUN11	-20d	0
	TC306	Telecommunications Rough, Lobby/Admin	15	27JUN11	15JUL11	23MAY11	10JUN11	-25d	0
	PL406	Plumbing - Pipe Covering, Lobby/Admin	10	04JUL11	15JUL11	30MAY11	10JUN11	-25d	0
	EL406	Electric - Inspect Rough-in, Lobby/Admin	5	11JUL11	15JUL11	06JUN11	10JUN11	-25d	0
Interior Finishes									
	DW306	Drywall, Tape & Sand, Lobby/Admin	15	18JUL11	05AUG11	13JUN11	01JUL11	-25d	0
	PA106	Prime Paint, Lobby/Admin	10	08AUG11	19AUG11	04JUL11	15JUL11	-25d	0
	CW106	Fixed Casework, Lobby/Admin	5	22AUG11	26AUG11	08AUG11	12AUG11	-10d	0
	CL106	Ceiling Grid, Lobby/Admin	10	22AUG11	02SEP11	25JUL11	05AUG11	-20d	0

P.J. Stella Construction Corp.
February 2011 Update
Data Date: 3/4/11

**Pompo/Center Elementary School
Stow, MA**

Forwarded to Architect/Owner:
March 12, 2011
Page 14A of 21A

	Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
	CT106	Wall Tile, Lobby/Admin	20	22AUG11	16SEP11	18JUL11	12AUG11	-25d	0
	FC106	Finish Millwork, Lobby/Admin	25	22AUG11	23SEP11	25JUL11	26AUG11	-20d	0
	CB106	MB/TB, Display Cases, Lobby/Admin	5	05SEP11	09SEP11	08AUG11	12AUG11	-20d	0
	EL606	Lighting Fixtures, Lobby/Admin	10	05SEP11	16SEP11	22AUG11	02SEP11	-10d	0
	FP406	Fire Protection - Finish, Lobby/Admin	10	05SEP11	16SEP11	22AUG11	02SEP11	-10d	0
	HV706	HVAC Finish, Lobby/Admin	15	05SEP11	23SEP11	15AUG11	02SEP11	-15d	0
	MM106	Metal Handrails, Lobby/Admin	10	19SEP11	30SEP11	05SEP11	16SEP11	-10d	0
	CT206	Porcelain Floor, Lobby/Admin	15	19SEP11	07OCT11	15AUG11	02SEP11	-25d	0
	EL706	Electric Finish, Lobby/Admin	15	19SEP11	07OCT11	15AUG11	02SEP11	-25d	0
	TC806	Telecommunications Finish, Lobby/Admin	15	19SEP11	07OCT11	15AUG11	02SEP11	-25d	0
	CP106	Carpet, Lobby/Admin	10	10OCT11	21OCT11	05SEP11	16SEP11	-25d	0
	RS406	Vinyl Base, Lobby/Admin	5	24OCT11	28OCT11	10OCT11	14OCT11	-10d	0
	PA206	Complete Finish Paint, Lobby/Admin	10	24OCT11	04NOV11	19SEP11	30SEP11	-25d	0
	CL206	Ceiling Tile, Lobby/Admin	10	07NOV11	18NOV11	03OCT11	14OCT11	-25d	0
Completion									
	ENDL	Complete Lobby/Admin	5	21NOV11	25NOV11	17OCT11	21OCT11	-25d	0
Mechanical and Electrical Rooms									
Foundations and Structure									
	SL107	Concrete Equipment Pads	5	16MAY11	20MAY11	02MAY11	06MAY11	-10d	0
Roughing-in									
	FP107	Fire Protection - Set Pump in Pit	5	16MAY11	20MAY11	02MAY11	06MAY11	-10d	0
	EL507	Switchgear - Set & Connect	20	16MAY11	10JUN11	27JUN11	22JUL11	30d	0
	HV607	HVAC Boiler Room & Mechanical Room	40	16MAY11	08JUL11	25APR11	17JUN11	-15d	0
	PL507	Plumbing - at Fire Pump Pit	15	23MAY11	10JUN11	09MAY11	27MAY11	-10d	0
	FP217	Fire Protection - at Fire Pump Pit	15	23MAY11	10JUN11	30MAY11	17JUN11	5d	0
	LV107	Louver, Mech/Elect.	5	20JUN11	24JUN11	11JUL11	15JUL11	15d	0
	PL607	Plumbing - Boiler Room Piping	25	20JUN11	22JUL11	30MAY11	01JUL11	-15d	0
	FP207	Fire Protection, Mech/Elect	20	27JUN11	22JUL11	20JUN11	15JUL11	-5d	0
	PL617	Plumbing - Set & Connect Water Heater	15	04JUL11	22JUL11	13JUN11	01JUL11	-15d	0
	HV617	Breaching and Chimney Flue	10	11JUL11	22JUL11	01AUG11	12AUG11	15d	0
	EL517	Electric Connections at Mech Equipment	15	11JUL11	29JUL11	27JUN11	15JUL11	-10d	0
	PL627	Plumbing - Gas Piping, Mech/Elect	10	25JUL11	05AUG11	04JUL11	15JUL11	-15d	0
	PL309	Plumbing - Gas Piping to Roof Units	5	08AUG11	12AUG11	01AUG11	05AUG11	-5d	0
	HV627	Complete HVAC at Boiler & Mech Room	20	15AUG11	09SEP11	18JUL11	12AUG11	-20d	0
Interior Finishes									
	MM207	Roof Access Treads, Mech	5	16MAY11	20MAY11	11JUL11	15JUL11	40d	0
	EL907	Activate Permanent Power	15	20JUN11	08JUL11	25JUL11	12AUG11	25d	0
	FP507	Fire Protection - Compl, Test, Inspect Fire Pump	5	25JUL11	29JUL11	03OCT11	07OCT11	50d	0

P.J. Stella Construction Corp.
February 2011 Update
Data Date: 3/4/11

**Pompo/Center Elementary School
Stow, MA**

Forwarded to Architect/Owner:
March 12, 2011
Page 15A of 21A

	Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
	PA107	Prime Paint, Mech/Elect	10	01AUG11	12AUG11	04JUL11	15JUL11	-20d	0
	PA207	Finish Paint, Mech/Elect	10	12SEP11	23SEP11	19SEP11	30SEP11	5d	0
	HV907	HVAC Start-up & Test	20	12SEP11	07OCT11	15AUG11	09SEP11	-20d	0
	PA507	Sealed Concrete Floor, Mech/Elect	5	26SEP11	30SEP11	03OCT11	07OCT11	5d	0
	EL807	Electric Finishes, Mech/Elect	10	03OCT11	14OCT11	10OCT11	21OCT11	5d	0
	HV917	Permanent Systems Operational	5	10OCT11	14OCT11	19SEP11	23SEP11	-15d	0
	HV927	HVAC Balancing	20	17OCT11	11NOV11	26SEP11	21OCT11	-15d	0

New Addition - Area D

New Addition - Area D

Foundations and Structure

SW3310D	Excavate Foundations, Area D	0	08SEP10 A	16SEP10 A	08SEP10 A	16SEP10 A		100
FN10D	Foundations - Area D	0	08SEP10 A	15OCT10 A	08SEP10 A	15OCT10 A		100
SW3320D	Footing Drain, Area D	0	17SEP10 A	08DEC10 A	17SEP10 A	08DEC10 A		100
FN20D	Interior Footings, Piers, Area D	0	23SEP10 A	15OCT10 A	23SEP10 A	15OCT10 A		100
SW3340D	Perim Insul/Backfill Foundations, Area D	0	04OCT10 A	07DEC10 A	04OCT10 A	07DEC10 A		100
FN30D	Grout Baseplates, Area D	0	05OCT10 A	28JAN11 A	05OCT10 A	28JAN11 A		100
WP10D	Waterproofing, Area D	0	19OCT10 A	24NOV10 A	19OCT10 A	24NOV10 A		100
PL10D	Underslab Plumbing, Area D (Partial)	0	29NOV10 A	11FEB11 A	29NOV10 A	11FEB11 A		100
SW3330D	E/B for US Utilities, Area D (Partial)	0	29NOV10 A	11FEB11 A	29NOV10 A	11FEB11 A		100
GC350D	Winter Cond Protection - US/Slab Prep, D	10	20DEC10 A	18MAR11	20DEC10 A	18FEB11	-20d	80
SW3350D	BF, Partial Grade SOG, Area D	0	27DEC10 A	11FEB11 A	27DEC10 A	11FEB11 A		100
ST10D	Steel Erection - Area D	10	07FEB11 A	18MAR11	07FEB11 A	18FEB11	-20d	60
PL12D	Underslab Plumbing, Area D (Complete)	10	14MAR11	25MAR11	07MAR11	18MAR11	-5d	0
SL20D	Slabs-on-Deck, Area D	10	21MAR11	01APR11	28FEB11	11MAR11	-15d	0
EL10D	Underslab Electric, Area D	15	21MAR11	08APR11	14MAR11	01APR11	-5d	0
SL10D	Prep & Pour Slab-on-Grade, Area D	10	28MAR11	08APR11	21MAR11	01APR11	-5d	0

Exterior/Closing-in

DW12D	Ext. Studs/Sheath 1st to 2nd, Area D	15	14MAR11	01APR11	21FEB11	11MAR11	-15d	0
HV10D	Set Roof Curbs, etc., Area D	5	21MAR11	25MAR11	21FEB11	25FEB11	-20d	0
DW10D	Ext. Studs/Sheath/Blkg Above Roofs, Part D	10	21MAR11	01APR11	21FEB11	04MAR11	-20d	0
PL20D	Roof Drains, Area D	10	21MAR11	01APR11	21FEB11	04MAR11	-20d	0
RC10D	Roof Blocking at High Roofs, Area D	10	21MAR11	01APR11	21FEB11	04MAR11	-20d	0
RF30D	Deliver Thru-Wall Flashings, Area D	5	28MAR11	01APR11	07MAR11	11MAR11	-15d	0
AB10D	Air Barrier at Walls Above Low Roofs, Area D	10	28MAR11	08APR11	28FEB11	11MAR11	-20d	0
RF10D	High Roof System, Area D	15	28MAR11	15APR11	28FEB11	18MAR11	-20d	0
DW11D	Complete Ext Studs/Sheath/Blkg, Area D	25	28MAR11	29APR11	07MAR11	08APR11	-15d	0
RC20D	Roof Blocking at Low Roofs, Area D	10	04APR11	15APR11	28MAR11	08APR11	-5d	0
AB20D	Air Membrane Barriers, Area D	25	04APR11	06MAY11	14MAR11	15APR11	-15d	0

	Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
MV10D	Masonry Veneer at Roofs, Area D	10	11APR11	22APR11	14MAR11	25MAR11	-20d	0	
RF20D	Roof Hatch, Area D	5	18APR11	22APR11	11APR11	15APR11	-5d	0	
SK10D	Unit Skylight, Area D	5	18APR11	22APR11	11APR11	15APR11	-5d	0	
RF22D	Elevator Vent, Area D	5	18APR11	22APR11	02MAY11	06MAY11	10d	0	
RF21D	Roof Davit, Area D	5	18APR11	22APR11	25JUL11	29JUL11	70d	0	
RC50D	Temp Access Doors EX-D184, Area D	5	25APR11	29APR11	09MAY11	13MAY11	10d	0	
RF11D	Low Roof System, Area D	10	25APR11	06MAY11	11APR11	22APR11	-10d	0	
MV11D	Masonry Veneer, Area D	30	25APR11	03JUN11	28MAR11	06MAY11	-20d	0	
HV11D	Set Roof Top Equip., Area D	10	09MAY11	20MAY11	02MAY11	13MAY11	-5d	0	
WN10D	Wind/CW/SF, Area D	20	16MAY11	10JUN11	18APR11	13MAY11	-20d	0	
WN11D	Wind/CW/SF at Stair C122, Area D	5	06JUN11	10JUN11	09MAY11	13MAY11	-20d	0	
MP10D	Composite Wall Panels, Area D	30	06JUN11	15JUL11	30MAY11	08JUL11	-5d	0	
MP30D	Metal Wall Panels (Roof), Area D	15	18JUL11	05AUG11	11JUL11	29JUL11	-5d	0	
RF40D	Complete Fascia and Roof Metal, Area D	15	18JUL11	05AUG11	11JUL11	29JUL11	-5d	0	
WP30D	Exterior Sealants, Area D	15	01AUG11	19AUG11	25JUL11	12AUG11	-5d	0	
RF50D	Misc. Roofing, Area D	10	08AUG11	19AUG11	01AUG11	12AUG11	-5d	0	
RC60D	Remove Temp Access - Door EX-D184, Area D	5	26SEP11	30SEP11	19SEP11	23SEP11	-5d	0	
WN20D	Complete Alum Entr D184, Area D	5	03OCT11	07OCT11	26SEP11	30SEP11	-5d	0	

Classroom Wing - First Floor

Roughing-in

HV201	Rough Ductwork Mains, 1st Class	20	18APR11	13MAY11	21MAR11	15APR11	-20d	0
EL201	Electric - Rough Mains, Risers; 1st Class	20	25APR11	20MAY11	28MAR11	22APR11	-20d	0
HV301	Rough HVAC Piping, 1st Class	20	25APR11	20MAY11	28MAR11	22APR11	-20d	0
PL301	Plumbing - Rough & Test, 1st Class	20	25APR11	20MAY11	28MAR11	22APR11	-20d	0
DW201	Interior Metal Stud Framing, 1st Class	20	02MAY11	27MAY11	04APR11	29APR11	-20d	0
EL301	Electric - Rough Ptns & Complete, 1st Class	20	09MAY11	03JUN11	11APR11	06MAY11	-20d	0
FP201	Fire Protection - Rough & Test, 1st Class	20	09MAY11	03JUN11	18APR11	13MAY11	-15d	0
HV211	Complete Rough Ductwork, 1st Class	15	16MAY11	03JUN11	25APR11	13MAY11	-15d	0
HV401	Controls - Roughing-in, 1st Class	15	16MAY11	03JUN11	25APR11	13MAY11	-15d	0
RC401	Interior Rough Carpentry, 1st Class	15	16MAY11	03JUN11	25APR11	13MAY11	-15d	0
TC301	Telecommunications Rough, 1st Class	20	16MAY11	10JUN11	18APR11	13MAY11	-20d	0
PL311	Plumbing - Rough Inspect, 1st Class	5	23MAY11	27MAY11	25APR11	29APR11	-20d	0
HV501	HVAC Pipe Insulation, 1st Class	15	23MAY11	10JUN11	25APR11	13MAY11	-20d	0
PL401	Plumbing - Pipe Covering, 1st Class	10	30MAY11	10JUN11	02MAY11	13MAY11	-20d	0
EL401	Electric - Inspect Rough-in, 1st Class	5	06JUN11	10JUN11	09MAY11	13MAY11	-20d	0

Interior Finishes

DW301	Drywall, Tape & Sand, 1st Class	20	13JUN11	08JUL11	16MAY11	10JUN11	-20d	0
FS101	Firestopping, 1st Class	15	27JUN11	15JUL11	04JUL11	22JUL11	5d	0

P.J. Stella Construction Corp.
February 2011 Update
Data Date: 3/4/11

**Pompo/Center Elementary School
Stow, MA**

Forwarded to Architect/Owner:
March 12, 2011
Page 17A of 21A

	Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
	PA101	Prime Paint, 1st Class	15	04JUL11	22JUL11	27JUN11	15JUL11	-5d	0
	CB101	MB/TB, 1st Class	10	25JUL11	05AUG11	01AUG11	12AUG11	5d	0
	DW401	Touch-up Drywall, 1st Class	10	25JUL11	05AUG11	01AUG11	12AUG11	5d	0
	FC101	Finish Millwork, 1st Class	10	25JUL11	05AUG11	01AUG11	12AUG11	5d	0
	CT101	Ceramic Tile Toilets, 1st Class	15	25JUL11	12AUG11	18JUL11	05AUG11	-5d	0
	WP201	Interior Caulking, 1st Class	15	25JUL11	12AUG11	25JUL11	12AUG11	0	0
	CL101	Ceiling Grid, 1st Class	20	25JUL11	19AUG11	25JUL11	19AUG11	0	0
	RS101	VCT Rooms, 1st Class	10	08AUG11	19AUG11	22AUG11	02SEP11	10d	0
	FC201	Hang Interior Doors, 1st Class	15	08AUG11	26AUG11	15AUG11	02SEP11	5d	0
	PL701	Plumbing Finish, 1st Class	15	15AUG11	02SEP11	22AUG11	09SEP11	5d	0
	CT201	Wall Tile at Corridors, 1st Class	20	15AUG11	09SEP11	08AUG11	02SEP11	-5d	0
	CP101	Carpet, 1st Class	5	22AUG11	26AUG11	12SEP11	16SEP11	15d	0
	PA201	Finish Paint Walls & Ceilings, 1st Class	15	22AUG11	09SEP11	15AUG11	02SEP11	-5d	0
	HV701	HVAC Radiation, 1st Class	15	22AUG11	09SEP11	22AUG11	09SEP11	0	0
	HV711	Reg, Grilles, Fans, Finishes, 1st Class	15	22AUG11	09SEP11	05SEP11	23SEP11	10d	0
	FC211	Complete Finish Hardware, 1st Class	15	22AUG11	09SEP11	19SEP11	07OCT11	20d	0
	CW101	Fixed Casework, 1st Class	20	22AUG11	16SEP11	22AUG11	16SEP11	0	0
	EL701	Lighting Fixtures, 1st Class	20	22AUG11	16SEP11	29AUG11	23SEP11	5d	0
	FP401	Fire Protection - Finish Heads, 1st Class	20	22AUG11	16SEP11	29AUG11	23SEP11	5d	0
	TP101	Toilet Compartments, 1st Class	10	05SEP11	16SEP11	12SEP11	23SEP11	5d	0
	FC111	Finish Millwork at Corridor, 1st Class	5	12SEP11	16SEP11	26SEP11	30SEP11	10d	0
	RS301	Linoleum Corridors, 1st Class	10	12SEP11	23SEP11	05SEP11	16SEP11	-5d	0
	HV801	ATC Controls - Finish, 1st Class	10	12SEP11	23SEP11	12SEP11	23SEP11	0	0
	MS101	Miscellaneous Specialties, 1st Class	10	12SEP11	23SEP11	26SEP11	07OCT11	10d	0
	EL801	Electric Finishes, 1st Class	20	12SEP11	07OCT11	05SEP11	30SEP11	-5d	0
	DW501	Misc. Interior Drywall, 1st Class	10	19SEP11	30SEP11	19SEP11	30SEP11	0	0
	TA101	Toilet Accessories, 1st Class	10	19SEP11	30SEP11	26SEP11	07OCT11	5d	0
	PL711	Plumbing Fixtures Classrooms, 1st Class	15	19SEP11	07OCT11	19SEP11	07OCT11	0	0
	CL201	Ceiling Tile, 1st Class	10	26SEP11	07OCT11	26SEP11	07OCT11	0	0
	RS401	Vinyl Base, 1st Class	15	26SEP11	14OCT11	19SEP11	07OCT11	-5d	0
	TC801	Telecommunications Finish, 1st Class	15	26SEP11	14OCT11	19SEP11	07OCT11	-5d	0
	PA601	Misc. Painting, 1st Class	5	03OCT11	07OCT11	03OCT11	07OCT11	0	0
	EM101	Entrance Mats, 1st Class	5	10OCT11	14OCT11	03OCT11	07OCT11	-5d	0
Completion									
	END1	Complete 1st Class	10	17OCT11	28OCT11	10OCT11	21OCT11	-5d	0
Classroom Wing - Second Floor									
Roughing-in									
	HV202	Rough Ductwork Mains, 2nd Class	20	02MAY11	27MAY11	04APR11	29APR11	-20d	0

P.J. Stella Construction Corp.
February 2011 Update
Data Date: 3/4/11

**Pompo/Center Elementary School
Stow, MA**

Forwarded to Architect/Owner:
March 12, 2011
Page 18A of 21A

	Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
	EL202	Electric - Rough Mains, Riser; 2nd Class	20	09MAY11	03JUN11	18APR11	13MAY11	-15d	0
	HV302	Rough HVAC Piping, 2nd Class	20	09MAY11	03JUN11	18APR11	13MAY11	-15d	0
	PL302	Plumbing - Rough & Test, 2nd Class	20	09MAY11	03JUN11	18APR11	13MAY11	-15d	0
	DW202	Interior Metal Stud Framing, 2nd Class	20	16MAY11	10JUN11	18APR11	13MAY11	-20d	0
	EL302	Electric - Rough Ptns & Complete, 2nd Class	20	23MAY11	17JUN11	02MAY11	27MAY11	-15d	0
	FP202	Fire Protection - Rough & Test, 2nd Class	20	23MAY11	17JUN11	09MAY11	03JUN11	-10d	0
	HV212	Complete Rough Ductwork, 2nd Class	15	30MAY11	17JUN11	16MAY11	03JUN11	-10d	0
	HV402	Controls - Roughing-in, 2nd Class	15	30MAY11	17JUN11	16MAY11	03JUN11	-10d	0
	RC402	Interior Rough Carpentry, 2nd Class	15	30MAY11	17JUN11	16MAY11	03JUN11	-10d	0
	TC302	Telecommunications Rough, 2nd Class	20	30MAY11	24JUN11	09MAY11	03JUN11	-15d	0
	PL312	Plumbing - Rough Inspect, 2nd Class	5	06JUN11	10JUN11	16MAY11	20MAY11	-15d	0
	HV502	HVAC Pipe Insulation, 2nd Class	15	06JUN11	24JUN11	16MAY11	03JUN11	-15d	0
	PL402	Plumbing - Pipe Covering, 2nd Class	10	13JUN11	24JUN11	23MAY11	03JUN11	-15d	0
	EL402	Electric - Inspect Rough-in, 2nd Class	5	20JUN11	24JUN11	30MAY11	03JUN11	-15d	0
Interior Finishes									
	DW302	Drywall, Tape & Sand, 2nd Class	20	04JUL11	29JUL11	06JUN11	01JUL11	-20d	0
	FS102	Firestopping, 2nd Class	15	18JUL11	05AUG11	04JUL11	22JUL11	-10d	0
	PA102	Prime Paint, 2nd Class	15	25JUL11	12AUG11	27JUN11	15JUL11	-20d	0
	CB102	MB/TB, 2nd Class	10	15AUG11	26AUG11	01AUG11	12AUG11	-10d	0
	DW402	Touch-up Drywall, 2nd Class	10	15AUG11	26AUG11	01AUG11	12AUG11	-10d	0
	FC102	Finish Millwork, 2nd Class	10	15AUG11	26AUG11	01AUG11	12AUG11	-10d	0
	CT102	Ceramic Tile Toilets, 2nd Class	15	15AUG11	02SEP11	18JUL11	05AUG11	-20d	0
	WP202	Interior Caulking, 2nd Class	15	15AUG11	02SEP11	25JUL11	12AUG11	-15d	0
	CL102	Ceiling Grid, 2nd Class	20	15AUG11	09SEP11	25JUL11	19AUG11	-15d	0
	RS102	VCT Rooms, 2nd Class	10	29AUG11	09SEP11	22AUG11	02SEP11	-5d	0
	FC202	Hang Interior Doors, 2nd Class	15	29AUG11	16SEP11	15AUG11	02SEP11	-10d	0
	PA202	Finish Paint Walls & Ceilings, 2nd Class	15	05SEP11	23SEP11	15AUG11	02SEP11	-15d	0
	PL702	Plumbing Finish, 2nd Class	15	05SEP11	23SEP11	22AUG11	09SEP11	-10d	0
	CT202	Wall Tile at Corridors, 2nd Class	20	05SEP11	30SEP11	08AUG11	02SEP11	-20d	0
	CP102	Carpet, 2nd Class	5	12SEP11	16SEP11	12SEP11	16SEP11	0	0
	HV702	HVAC Radiation, 2nd Class	15	12SEP11	30SEP11	22AUG11	09SEP11	-15d	0
	HV712	Reg, Grilles, Fans, Finishes, 2nd Class	15	12SEP11	30SEP11	05SEP11	23SEP11	-5d	0
	FC212	Complete Finish Hardware, 2nd Class	15	12SEP11	30SEP11	19SEP11	07OCT11	5d	0
	CW102	Fixed Casework, 2nd Class	20	12SEP11	07OCT11	22AUG11	16SEP11	-15d	0
	EL702	Lighting Fixtures, 2nd Class	20	12SEP11	07OCT11	29AUG11	23SEP11	-10d	0
	FP402	Fire Protection - Finish Heads, 2nd Class	20	12SEP11	07OCT11	29AUG11	23SEP11	-10d	0
	TP102	Toilet Compartments, 2nd Class	10	26SEP11	07OCT11	12SEP11	23SEP11	-10d	0

	Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
	MS102	Miscellaneous Specialties, 2nd Class	10	26SEP11	07OCT11	26SEP11	07OCT11	0	0
	EL802	Electric Finishes, 2nd Class	20	26SEP11	21OCT11	05SEP11	30SEP11	-15d	0
	FC112	Finish Millwork at Corridor, 2nd Class	5	03OCT11	07OCT11	26SEP11	30SEP11	-5d	0
	RS302	Linoleum Corridors, 2nd Class	10	03OCT11	14OCT11	05SEP11	16SEP11	-20d	0
	HV802	ATC Controls - Finish, 2nd Class	10	03OCT11	14OCT11	12SEP11	23SEP11	-15d	0
	DW502	Misc. Interior Drywall, 2nd Class	10	10OCT11	21OCT11	19SEP11	30SEP11	-15d	0
	TA102	Toilet Accessories, 2nd Class	10	10OCT11	21OCT11	26SEP11	07OCT11	-10d	0
	PL712	Plumbing Fixtures Classrooms, 2nd Class	15	10OCT11	28OCT11	19SEP11	07OCT11	-15d	0
	TC802	Telecommunications Finish, 2nd Class	15	10OCT11	28OCT11	19SEP11	07OCT11	-15d	0
	CL202	Ceiling Tile, 2nd Class	10	17OCT11	28OCT11	26SEP11	07OCT11	-15d	0
	RS402	Vinyl Base, 2nd Class	15	17OCT11	04NOV11	19SEP11	07OCT11	-20d	0
	PA602	Misc. Painting, 2nd Class	5	24OCT11	28OCT11	03OCT11	07OCT11	-15d	0
Completion									
	END2	Complete 2nd Class	10	07NOV11	18NOV11	10OCT11	21OCT11	-20d	0
Stairs and Elevator									
Foundations and Structure									
	MM108	Stairs & Rails C122, Area D	10	21MAR11	01APR11	14MAR11	25MAR11	-5d	0
	SL108	Concrete Pan Stairs C122, Area D	5	04APR11	08APR11	28MAR11	01APR11	-5d	0
	MM118	Stairs & Rails D178, Area D	10	04APR11	15APR11	04APR11	15APR11	0	0
	SL118	Concrete Pan Stairs D178, Area D	5	18APR11	22APR11	18APR11	22APR11	0	0
	SF105	Spray FP, Stairs, Area D	10	09MAY11	20MAY11	25APR11	06MAY11	-10d	0
Roughing-in									
	EL208	Electric Rough, Stairs, Area D	10	30MAY11	10JUN11	02MAY11	13MAY11	-20d	0
	FP118	Fire Protection Rough, Stairs, Area D	10	30MAY11	10JUN11	02MAY11	13MAY11	-20d	0
	HV118	HVAC Rough, Stairs, Area D	10	30MAY11	10JUN11	02MAY11	13MAY11	-20d	0
	DW208	Shaft Walls, Elevator & Stairs, Area D	10	06JUN11	17JUN11	09MAY11	20MAY11	-20d	0
Interior Finishes									
	MM128	Misc. Metals at Elevator	5	20JUN11	24JUN11	08AUG11	12AUG11	35d	0
	DW508	Complete Sheetrock, Stairs	10	01AUG11	12AUG11	18JUL11	29JUL11	-10d	0
	PA108	Prime Paint, Stairs	5	15AUG11	19AUG11	01AUG11	05AUG11	-10d	0
	EV108	Elevator	30	15AUG11	23SEP11	15AUG11	23SEP11	0	0
	CL108	Ceiling Grid, Stairs	10	22AUG11	02SEP11	08AUG11	19AUG11	-10d	0
	EL808	Electric Finish, Stairs	10	05SEP11	16SEP11	22AUG11	02SEP11	-10d	0
	FP408	Fire Protection Finish, Stairs	10	05SEP11	16SEP11	22AUG11	02SEP11	-10d	0
	HV708	HVAC Equip & Finishes, Stairs	10	05SEP11	16SEP11	22AUG11	02SEP11	-10d	0
	CT208	Wall Tile, Stairs	15	05SEP11	23SEP11	22AUG11	09SEP11	-10d	0
	CL208	Ceiling Tile, Stairs	10	19SEP11	30SEP11	05SEP11	16SEP11	-10d	0
	MM208	Complete Metal Rails, Stairs	10	19SEP11	30SEP11	05SEP11	16SEP11	-10d	0

P.J. Stella Construction Corp. February 2011 Update Data Date: 3/4/11		Pompo/Center Elementary School Stow, MA						Forwarded to Architect/Owner: March 12, 2011 Page 20A of 21A		
	Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl	
	CT218	Porcelain Floor, Elevator	5	26SEP11	30SEP11	26SEP11	30SEP11	0	0	
	FC108	Finish Millwork, Stairs	5	26SEP11	30SEP11	26SEP11	30SEP11	0	0	
	MM308	Roof Access Treads, Stairs	5	26SEP11	30SEP11	26SEP11	30SEP11	0	0	
	PA508	Seal Concrete Floor, Machine Room	5	26SEP11	30SEP11	26SEP11	30SEP11	0	0	
	RS208	Resilient Treads/Flooring/Base, Stairs	10	03OCT11	14OCT11	19SEP11	30SEP11	-10d	0	
	EM108	Foot Grilles, Stairs	5	17OCT11	21OCT11	03OCT11	07OCT11	-10d	0	
	PA208	Finish Paint, Stairs	10	17OCT11	28OCT11	03OCT11	14OCT11	-10d	0	
	EM208	Entrance Mats, Stairs	5	24OCT11	28OCT11	10OCT11	14OCT11	-10d	0	
Completion										
	EL908	Fire Alarm Test, Elevator	5	03OCT11	07OCT11	03OCT11	07OCT11	0	0	
	EV208	Elevator Final Inspection	5	10OCT11	14OCT11	10OCT11	14OCT11	0	0	
	ENDS	Complete Stairs, Elevator	5	31OCT11	04NOV11	17OCT11	21OCT11	-10d	0	
Miscellaneous										
Miscellaneous										
Foundations and Structure										
	FN10M	Complete Misc. Foundations	0	04OCT10 A	23FEB11 A	04OCT10 A	23FEB11 A			100
Interior Finishes										
	EJ209	Exterior Expansion Control	10	06JUN11	17JUN11	29AUG11	09SEP11	60d	0	
	EL809	Electric Finishes, Exterior Building	10	06JUN11	17JUN11	12SEP11	23SEP11	70d	0	
	EJ109	Interior Expansion Control	10	18JUL11	29JUL11	12SEP11	23SEP11	40d	0	
	MS229	Exterior Building Letters	5	01AUG11	05AUG11	05SEP11	09SEP11	25d	0	
	MS409	Residential Appliances	5	12SEP11	16SEP11	17OCT11	21OCT11	25d	0	
	GL109	Interior Glazing	10	19SEP11	30SEP11	26SEP11	07OCT11	5d	0	
	MS309	Fire Ext. & Cabinets	10	26SEP11	07OCT11	10OCT11	21OCT11	10d	0	
	MS209	Interior Signage	15	26SEP11	14OCT11	03OCT11	21OCT11	5d	0	
	MS709	Window Treatments	20	26SEP11	21OCT11	26SEP11	21OCT11	0	0	
	PA609	Misc. Painting	10	03OCT11	14OCT11	10OCT11	21OCT11	5d	0	
	MS219	Dedication Plaque	5	17OCT11	21OCT11	28NOV11	02DEC11	30d	0	
	TA109	Complete Toilet Accessories, Misc.	5	24OCT11	28OCT11	17OCT11	21OCT11	-5d	0	
Completion										
	PL807	Plumbing - Gas Inspection	5	15AUG11	19AUG11	08AUG11	12AUG11	-5d	0	
	EL909	Fire Alarm - Final Inspection	5	31OCT11	04NOV11	10OCT11	14OCT11	-15d	0	
	PL809	Plumbing - Final Inspection	5	31OCT11	04NOV11	17OCT11	21OCT11	-10d	0	
	EL919	Electric - Final Inspection	5	07NOV11	11NOV11	17OCT11	21OCT11	-15d	0	
Overall Project Completion										
Initial Sitework - Phase 1A										
Completion										
	END1A	Complete Phase 1A	0		27AUG10 A		27AUG10 A			100
Phase 1										
Completion										
	GC420	Building Commissioning - Phase 1	50	12SEP11	18NOV11	15AUG11	21OCT11	-20d	0	

P.J. Stella Construction Corp.
February 2011 Update
Data Date: 3/4/11

**Pompo/Center Elementary School
Stow, MA**

Forwarded to Architect/Owner:
March 12, 2011
Page 21A of 21A

	Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
	ENDP1	Complete - Phase 1	15	28NOV11	16DEC11	24OCT11	11NOV11	-25d	0
	ENFP1	Owner's Float - Phase 1	15	19DEC11	06JAN12	14NOV11	02DEC11	-25d	0
	ENSP1	Substantial Completion - Phase 1	0		06JAN12		02DEC11 *	-25d	0
	GC600	Owner - Teachers/Staff Move-in Phase 1	16	09JAN12	30JAN12	22MAY12	12JUN12	96d	0
Phase 2									
Completion									
	GC610	Owner Vacate Existing Building	0	26DEC11 *		26DEC11 *		0	0
	GC700	Phase 2	122	26DEC11	12JUN12	26DEC11	12JUN12	0	0
	ENDP2	Substantial Completion - Phase 2	0		12JUN12		12JUN12	0	0

Project Open Submittals

28-Mar-11

09020.00

Stow Pompositcut Elementary School

P.J. Stella

In	Submittal Number	Type	Date In	Date Due	Review	Description	Comments
52	75419. 9	Shop Drawings	2/4/2011	2/19/2011	HSR	(16) Insul Fastening Fibertite insulation	
52	75419. 10	Product Data	2/4/2011	2/19/2011	HSR	(22) Warranties (Sample) Fibertite; Tit	
52	75419. 11	Product Data	2/4/2011	2/19/2011	HSR	(24) Qualification Data (Installer) Fiber	
52	75419. 12	Product Data	2/4/2011	2/19/2011	HSR	(28) Roofing Assembly Narrative Fibe	
52	75419. 13	Product Data	2/4/2011	2/19/2011	HSR	(29) Membrane Adhesive Fibertite FT	
52	75419. 14	Product Data	2/4/2011	2/19/2011	HSR	(30) Membrane Sealant Fibertite FTR-	
52	75419. 15	Product Data	2/4/2011	2/19/2011	HSR	(31) Flashing Accessories Fibertite Fla	
52	75419. 16	Product Data	2/4/2011	2/19/2011	HSR	(32) Termination Bar Fibertite FTR-Te	
49	84113. 19	Calculations	2/7/2011	2/22/2011	HSR	(9) Delegated-Design Submittal Struc	
49	84413. 7	Calculations	2/7/2011	2/22/2011	HSR	(6) Delegated-Design Submittal Struc	
48	230523. 8	Product Data	2/8/2011	2/23/2011	SES	(2R2) Resubmittal - Bronze ball valves	
48	230523. 9	Product Data	2/8/2011	2/23/2011	SES	(4R2) Resubmittal - Grooved-end butt	
48	230523. 10	Product Data	2/8/2011	2/23/2011	SES	(5R2) Resubmittal - Bronze lift check v	
47	213213. 2	Product Data	2/9/2011	2/24/2011	MSA	(1R2) Resubmittal - Fire Pumps Produ	
45	72726. 8	Product Data	2/11/2011	2/26/2011	HSR	(2R4) Tremco Catalog Cuts & Certifica	
45	72726. 9	Product Data	2/11/2011	2/26/2011	HSR	(3R4) EXO Air 120; Primer 10; Mastic	
45	72726. 10	Shop Drawings	2/11/2011	2/26/2011	HSR	(4R3) Air-BARRIER Assemblies Shop Dr	
38	263213. 7	Product Data	2/18/2011	3/5/2011	HSR	(9) Diesel Generator Enclosure Color	
38	76200. 1	Product Data	2/18/2011	3/5/2011	HSR	(6) Shop Dwgs: Roof to Wall EJ Cover	
38	76200. 2	Product Data	2/18/2011	3/5/2011	HSR	(8) Shop Dwgs: Drip Edges Titan Deta	
38	76200. 3	Product Data	2/18/2011	3/5/2011	HSR	(10) Shop Dwgs: Thru-wall Flashing T	
38	76200. 4	Product Data	2/18/2011	3/5/2011	HSR	(27) Shop Dwgs: Equipment Support	
32	87100. 3	Product Data	2/24/2011	3/11/2011	HSR	(1R2) Resubmittal - LIF DOOR Hardwa	
32	81113. 6	Product Data	2/24/2011	3/11/2011	HSR	(1) Hollow Metal Door and Frames -	
32	81113. 7	Shop Drawings	2/24/2011	3/11/2011	HSR	(2R2) Resubmittal - Hollow Metal Doo	
32	81113. 8	Product Data	2/24/2011	3/11/2011	HSR	(21) Hollow Metal Technical Data - LIF	
32	81416. 3	Shop Drawings	2/24/2011	3/11/2011	HSR	(3R2) Resubmittal - Wood Door Sche	
27	84433. 26	Samples	3/1/2011	3/16/2011	HSR	(16) Sloped Glazing System Sample	
21	33000. 41	Shop Drawings	3/7/2011	3/22/2011	CK	(42R3) Resubmittal - Contraction Join	
20	78100. 5	Product Data	3/8/2011	3/23/2011	HSR	(7R3) Resubmittal - Cafco Blaze Shiel	
6	55213. 1	Product Data	3/22/2011	4/6/2011	HSR	(1) MA-CHPS Submittals - Roof Rails	
6	55213. 2	Shop Drawings	3/22/2011	4/6/2011	HSR	(2) Shop Drawings: Roof Rails VG Iro	
6	73113. 12	Product Data	3/22/2011	4/6/2011	HSR	(7R2) Resubmittal - Titan Roofing Inc.	
6	73113. 13	Product Data	3/22/2011	4/6/2011	HSR	(13R2) Resubmittal - Accessories - rin	
6	73113. 14	Product Data	3/22/2011	4/6/2011	HSR	(14R2) Resubmittal - Accessories - R	
5	114000. 14	Product Data	3/23/2011	4/7/2011	HSR	(20R2) Resubmittal - Kitchen Equipm	
5	114000. 15	Product Data	3/23/2011	4/7/2011	HSR	(19R2) Resubmittal - Kitchen Equipm	
5	54000. 24	Shop Drawings	3/23/2011	4/7/2011	HSR	(9) Shop Drawing E-1 Supplement - A	
5	274000. 1	Product Data	3/23/2011	4/7/2011	MJB	(1) MA-CHPS Submittals - Local Soun	
5	274000. 2	Product Data	3/23/2011	4/7/2011	MJB	(2) Local Sound System - Product Dat	
5	274000. 3	Shop Drawings	3/23/2011	4/7/2011	MJB	(3) Shop Dwgs: Detail equipment ass	
5	274000. 4	Shop Drawings	3/23/2011	4/7/2011	MJB	(6) Shop Dwgs: Rack arrangements -	
5	274000. 5	Shop Drawings	3/23/2011	4/7/2011	MJB	(8) Shop Dwgs: Wiring Diagrams - AV	
5	52100. 5	Product Data	3/23/2011	4/7/2011	CEH	(1) MA-CHPS Submittals - Steel Joist	
5	75419. 19	Product Data	3/23/2011	4/7/2011	HSR	(28R2) Resubmittal - Roofing Assemb	
5	75419. 20	Product Data	3/23/2011	4/7/2011	HSR	(7R2) Resubmittal - Mfg Data: A&VB -	
5	75419. 21	Product Data	3/23/2011	4/7/2011	HSR	(33) AVB Primer - ELASTOCOL 600c (
5	75419. 22	Product Data	3/23/2011	4/7/2011	HSR	(6R2) Resubmittal - Mfg Data: Substra	
5	275313. 1	Product Data	3/23/2011	4/7/2011	MJB	(1) MA-CHPS Submittals	
5	275313. 2	Product Data	3/23/2011	4/7/2011	MJB	(2.01) VSVSER-I Clock Card Product D	
5	275313. 3	Product Data	3/23/2011	4/7/2011	MJB	(2.02) V5VA2412-1 12" Round Clock, B	
5	275313. 4	Product Data	3/23/2011	4/7/2011	MJB	(2.03) VSVDCH-I 2-Wire Head End Clo	
5	275313. 5	Product Data	3/23/2011	4/7/2011	MJB	(2.05) VSVWGA16-1 16" Wire Guard f	

Submittal Number	Type	Date In	Date Due	Review	Description	Comments
5 275313 . 6	Product Data	3/23/2011	4/7/2011	MJB	(3) Shop Drawings: Wiring Diagrams	
5 275116 . 1	Product Data	3/23/2011	4/7/2011	MJB	(1) MA-CHPS Submittals	
5 275116 . 2	Product Data	3/23/2011	4/7/2011	MJB	(2) See Voice Systems TOC - Product	
17 108243 . 10	Shop Drawings	3/11/2011	3/26/2011	HSR	(3) Koch Acoustical Sheet PA1 - Shop	
14 181113 . 8	Test Results	3/14/2011	3/29/2011	HSR	(35) MC3 Monthly Update (February 2	
14 74213 . 9	Shop Drawings	3/14/2011	3/29/2011	HSR	(3) Shop Drawings: Metal Wall Panels	
5 275116 . 3	Product Data	3/23/2011	4/7/2011	MJB	(3) Class Connection Instalation Man	
5 275116 . 4	Product Data	3/23/2011	4/7/2011	MJB	(6) Voice Systems Installer Qualificati	
4 281300 . 1	Product Data	3/24/2011	4/8/2011	PW	(1) MA-CHPS Submittals	
4 281300 . 2	Product Data	3/24/2011	4/8/2011	PW	(2) CGL Electronic Security Inc Submi	
4 281300 . 3	Product Data	3/24/2011	4/8/2011	PW	(3) Riser Drawing - Access Control	
4 282300 . 1	Product Data	3/24/2011	4/8/2011	PW	(1) MA-CHPS Submittals	
4 282300 . 2	Product Data	3/24/2011	4/8/2011	PW	(2) CGL Electronic Security Inc Submi	
4 282300 . 3	Product Data	3/24/2011	4/8/2011	PW	(3) Riser Diagrams Video Surveillance	
4 281600 . 1	Product Data	3/24/2011	4/8/2011	PW	(1) MA-CHPS Submittals	
4 281600 . 2	Product Data	3/24/2011	4/8/2011	PW	(2) CGL Electronic Security Inc Submi	
4 281600 . 3	Product Data	3/24/2011	4/8/2011	PW	(3) Riser Drawing - Equipment and Sy	
4 233113 . 7	Product Data	3/24/2011	4/8/2011	SES	(1R2) Resubmittal - Duct Liner & Adh	
4 232123 . 9	Product Data	3/24/2011	4/8/2011	SES	(1R4) Resubmittal - Mfg Data: In-Line	
4 232123 . 10	Product Data	3/24/2011	4/8/2011	SES	(2R4) Resubmittal - Mfg Data: Base-M	
3 92119 . 13	Product Data	3/25/2011	4/9/2011	HSR	(1R4) Resubmittal - MA-CHPS Submit	
3 92119 . 14	Product Data	3/25/2011	4/9/2011	HSR	(2R4) Resubmittal - Lafarge North Am	
3 92119 . 15	Product Data	3/25/2011	4/9/2011	HSR	(3R4) Resubmittal - Clark Western Ste	
3 92119 . 16	Product Data	3/25/2011	4/9/2011	HSR	(4R4) Resubmittal - Auxiliary Material	
18 96513 . 3	Product Data	3/10/2011	3/25/2011	HSR	(1R2) Resubmittal - Johnsonite Rubb	
18 96513 . 4	Product Data	3/10/2011	3/25/2011	HSR	(2R2) Resubmittal - Johnsonite Rubb	
18 93000 . 11	Product Data	3/10/2011	3/25/2011	HSR	(20R2) Resubmittal - Daltile Keystone	
18 93000 . 12	Product Data	3/10/2011	3/25/2011	HSR	(21R2) Resubmittal - Daltile Semi-Glo	
18 93000 . 13	Product Data	3/10/2011	3/25/2011	HSR	(22R2) Resubmittal - Casagrande Pad	
18 93000 . 14	Product Data	3/10/2011	3/25/2011	HSR	(23R2) Resubmittal - Laticrete-Blue 92	
18 93000 . 15	Product Data	3/10/2011	3/25/2011	HSR	(24R2) Resubmittal - Laticrete-253 Gol	
18 93000 . 16	Product Data	3/10/2011	3/25/2011	HSR	(25R2) Resubmittal - Laticrete-256 - 2.	
18 93000 . 17	Product Data	3/10/2011	3/25/2011	HSR	(26R2) Resubmittal - 1500 Sanded Flo	
18 93000 . 18	Product Data	3/10/2011	3/25/2011	HSR	(27R2) Resubmittal - 1600 Unsanded	



RFI Report by Project

Job Number: 09020.00 Practice Group: Institutional

Job Name: Stow Pompositicut Elementary School

Job Location:

Distribution:


RFI #	Status	Days Out	RFI Date	Initiated By	Received	Description	Reviewer
001	OK	1	6/15/2010	PJ Stella	6/15/2010	6/16/2010 Grade Beam Reinforcing	RMC
002	OK	4	6/21/2010	PJ Stella	6/21/2010	6/25/2010 30" Drain Line Note	JW
003	OK	2	6/21/2010	PJ Stella	6/23/2010	Enclosure Fence Windscreen	JW
004	OK	31	6/22/2010	PJ Stella	6/25/2010	Roof Drain Piping	MSA
005	OK	16	6/29/2010	PJ Stella	6/29/2010	Part B Canopy Foundation	HSR
006	OK	6	7/16/2010	PJ Stella	7/16/2010	Survey Information	JW
007	OK	4	7/19/2010	PJ Stella	7/19/2010	Materials Attributes Calculations	HSR
008	OK	3	7/23/2010	PJ Stella	7/23/2010	Primary Electric Duct-Bank Conduit	HSR
009	OK	31	7/27/2010	PJ Stella	7/27/2010	Electric Service Pole	HSR
010	OK	9	7/28/2010	PJ Stella	7/28/2010	Electric Panel at Existing Building	HSR
011	OK	5	7/28/2010	Sturo	7/28/2010	Sturo RFI #01 - Col's, on line W	RMC
012	OK	5	7/28/2010	Sturo	7/28/2010	Sturo RFI #2 - Typ. Bracing Gusset	RMC
013	OK	12	8/8/2010	PJ Stella	8/8/2010	8/20/2010 Addendum #1 Footing Change	RMC
014	OK	3	7/30/2010	PJ Stella	7/30/2010	8/2/2010 Pole Riser Conduits	MJB
015	OK	1	8/2/2010	PJ Stella	8/2/2010	8/3/2010 Pier Dimensions	CK
016	OK	2	8/3/2010	PJ Stella	8/3/2010	8/5/2010 Storm Drain Headwall	JW
017	OK	0	8/6/2010	PJ Stella	8/6/2010	8/6/2010 Slab On Grade Base Course	RMC
018	OK	0	8/6/2010	PJ Stella	8/6/2010	8/6/2010 Footing Subgrade Preparation	RMC
019	OK	21	8/6/2010	PJ Stella	8/6/2010	8/27/2010 Phase 1A Asbestos Quantities	HSR
020	OK	27	8/6/2010	PJ Stella	8/6/2010	8/2/2010 Sturo RFI #3 Davit Location & Dims	RMC
021	OK	14	8/13/2010	PJ Stella	8/13/2010	8/27/2010 Site Grading Information	JW
022	OK	0	8/13/2010	PJ Stella	8/13/2010	8/13/2010 Parts A and B Roof Details	HSR
022.2	OK	5	8/19/2010	PJ Stella	8/19/2010	8/24/2010 Parts A and B Roof Details (Follow-up)	LBF
023	OK	1	8/17/2010	PJ Stella	8/17/2010	8/18/2010 0.40 W/C Concrete	RMC
23.2	OK	1	8/19/2010	PJ Stella	8/19/2010	8/20/2010 0.40 W/C Concrete	RMC
024	OK	29	8/17/2010	PJ Stella	8/17/2010	9/15/2010 Building Layout Discrepancies	LBF
024R1	OK	21	8/25/2010	PJ Stella	8/25/2010	9/15/2010 Building Layout Discrepancies - PJ'S Field Sketches	HSR
025	OK	1	8/17/2010	PJ Stella	8/17/2010	8/18/2010 Wood Flooring Systems	LBF
026	OK	1	8/19/2010	PJ Stella	8/19/2010	8/20/2010 Basketball Backstops Supports	JED
027	OK	5	8/19/2010	PJ Stella	8/19/2010	8/24/2010 Lobby Skylight Size	HSR
028	OK	1	8/19/2010	PJ Stella	8/19/2010	8/20/2010 Part A Existing Door Openings	HSR
029	OK	13	8/20/2010	PJ Stella	8/20/2010	9/2/2010 Waterproofing Dimension	HSR
030	OK	9	8/22/2010	Sturo	8/22/2010	8/31/2010 Dim and Size - Sturo RFI #13 and sketch regarding same	CK
031	OK	5	8/22/2010	Sturo	8/22/2010	8/27/2010 Hole at Brace - Sturo RFI #14	RMC



RFI Report by Project

Job Number: 09020.00 Practice Group: Institutional
 Job Name: Stow Pompositicut Elementary School
 Job Location:
 Distribution:

RFI #	Status	Days Out	RFI Date	Initiated By	Received	Description	Reviewer
032	OK	9	8/22/2010	Sturo	8/22/2010	8/31/2010 Screen Wall - Sturo RFI #16	CK
033	OK	9	8/22/2010	Sturo	8/22/2010	8/31/2010 Column at U/21 - Sturo RFI #17	CK
034	OK	4	8/23/2010	Sturo	8/23/2010	8/27/2010 Column Prep - Sturo RFI #18	RMC
034.2	OK	4	8/30/2010	PJ Stella	8/30/2010	9/3/2010 Column Prep - Sturo RFI #18	RMC
035	OK	8	8/22/2010	Sturo	8/23/2010	8/31/2010 Stair D178 - Sturo RFI #09	RMC
036	OK	8	8/22/2010	Sturo	8/23/2010	8/31/2010 Skylight Frame - Sturo RFI #10	CK
037	OK	8	8/22/2010	Sturo	8/23/2010	8/31/2010 Edge of Slab - Sturo RFI #11	CK
038	OK	9	8/22/2010	R&R	8/22/2010	8/31/2010 Frame SF14 - R&R RFI #01	KCH
039	OK	9	8/22/2010	R&R	8/22/2010	8/31/2010 Curtain Wall - R&R RFI #03	JED
040	OK	8	8/25/2010	Sturo	8/25/2010	9/2/2010 C-D Corner - Sturo RFI #08	CK
041	OK	1	8/26/2010	Sturo	8/26/2010	8/27/2010 Masonry Ties - Sturo RFI #19	LBF
042	OK	8	8/26/2010	Sturo	8/26/2010	9/3/2010 Det. 3/S2.03 - Sturo RFI #20	RMC
043	OK	7	8/26/2010	Sturo	8/26/2010	9/2/2010 Dim at 24 and 30 - Sturo RFI #21	CK
044	OK	7	8/26/2010	Sturo	8/26/2010	9/2/2010 Bldg D Connections - Sturo RFI #24	RMC
045	OK	5	8/26/2010	Sturo	8/26/2010	8/31/2010 Applied Fireproofing Scope	KCH
046	OK	6	8/27/2010	PJ Stella	8/27/2010	9/2/2010 Platform Floor System	HSR
047	OK	5	8/28/2010	PJ Stella	8/28/2010	9/2/2010 Climbing Wall @ Gym	KCH
048	OK	5	8/28/2010	PJ Stella	8/28/2010	9/2/2010 Dim at F-Line - Sturo RFI #25	CK
049	OK	4	8/30/2010	PJ Stella	8/30/2010	9/3/2010 Fire Tank Access Manholes	JW
050	OK	1	8/30/2010	R&R	8/30/2010	8/31/2010 Operable Window Color	KCH
051	OK	1	8/30/2010	R&R	8/30/2010	8/31/2010 Sloped Glazing Mfg	HSR
052	OK	2	8/31/2010	PJ Stella	8/31/2010	9/2/2010 Onsite Reuse of materials	JW/RMC
053	OK	1	9/1/2010	PJ Stella	9/1/2010	9/2/2010 Wood Doors Glazing	KCH
054	OK	1	9/2/2010	PJ Stella	9/2/2010	9/3/2010 Composite Wall Panel Accent Colors	HSR
055	OK	29	9/2/2010	PJ Stella	9/2/2010	10/11/2010 Pumping Concrete	HSR
056	OK	4	9/3/2010	PJ Stella	9/3/2010	9/7/2010 Fit Subgrade ~ fire pump pit	HSR
057	OK	2	9/7/2010	R&R	9/7/2010	9/9/2010 Operable Vents in Cur - R&R RFI #06	HSR
058	OK	2	9/7/2010	R&R	9/7/2010	9/9/2010 CW#6 Material - R&R RFI #07	HSR
059	OK	2	9/7/2010	R&R	9/7/2010	9/9/2010 Window Ong Clarificat - R&R RFI #08	HSR
060	OK	1	9/7/2010	R&R	9/7/2010	9/8/2010 Storefront Face Dimes - R&R RFI #09	HSR
061	OK	23	9/7/2010	R&R	9/7/2010	9/30/2010 Stair C122 Fire Rating - R&R RFI #10	KCH
062	OK	13	9/7/2010	R&R	9/7/2010	9/20/2010 Sloped Glazing - R&R RFI #11	KCH
063	OK	2	9/7/2010	Cincotta	9/7/2010	9/9/2010 R.S.F - Cincotta RFI #08	PSG
064	OK	117	9/8/2010	PJ Stella	9/8/2010	1/3/2011 Titan Roofing Bonds Letter	HSR


SMA

RFI Report by Project

Job Number: 09020.00 **Practice Group:** Institutional
Job Name: Stow Pompositcut Elementary School
Job Location:
Distribution:

RFI #	Status	Days Out	RFI Date	Initiated By	Received	Returned	Description	Reviewer
064R	OK	117	9/8/2010	PJ Stella	9/8/2010	1/3/2011	Titan Roofing Bonds Letter	HSR
065	OK	63	9/9/2010	Boston Showcase	9/9/2010	11/11/2010	Kitchen Equipment Customer Consent	HSR
066	OK	6	9/10/2010	PJ Stella	9/10/2010	9/16/2010	Detectable Warning Panels	JW
067	OK	6	9/10/2010	PJ Stella	9/10/2010	9/16/2010	Electronic Scoreboards	KCH
068	OK	3	9/10/2010	Annese	9/10/2010	9/13/2010	Watertight Seals - Annese RFI #02	HSR
069	OK	3	9/14/2010	Sturo	9/14/2010	9/17/2010	Ventilated Deck - Sturo RFI #26	RMC
070	OK	2	9/14/2010	R&R	9/14/2010	9/16/2010	Spandrel Glass - R&R RFI #12	KCH
071	OK	2	9/15/2010	Sturo	9/15/2010	9/17/2010	Roof Davit Bracket - Sturo RFI #27	CK
072	OK	2	9/15/2010	Sturo	9/15/2010	9/17/2010	Elevation Discrepancy - Sturo RFI #29	CK
073	OK	2	9/15/2010	Sturo	9/15/2010	9/17/2010	Sturo RFI #31 - Elevations at 14/N	CK
073.2	OK	9	10/6/2010	PJ Stella	10/6/2010	10/15/2010	Elevations at 14/N - Sturo RFI #31	CK
074	OK	5	9/15/2010	Sturo	9/15/2010	9/20/2010	Screen Wall - Sturo RFI #32	CK
075	OK	0	9/16/2010	PJ Stella	9/16/2010	9/16/2010	Gas Service Fit	MIA
075.2	OK	17	9/20/2010	PJ Stella	9/20/2010	10/7/2010	Gas Service Fit	KCH
076	OK	1	9/16/2010	Sturo	9/16/2010	9/17/2010	Tube Steel Elev. - Sturo RFI #33	CK
077	OK	1	9/16/2010	Sturo	9/16/2010	9/17/2010	El. Chan. @ CW - Sturo RFI #34	CK
078	OK	5	9/16/2010	Sturo	9/16/2010	9/21/2010	El. @ grid 1,M, & F - Sturo RFI #35	KCH
079	OK	11	9/20/2010	PJ Stella	9/20/2010	10/1/2010	Longspan Joists @ Gym	CK
080	OK	3	9/20/2010	PJ Stella	9/20/2010	9/23/2010	Exposed Structural Steel Finish	KCH
081	OK	4	9/17/2010	Cincotta	9/17/2010	9/21/2010	Pump Station Dims - Cincotta RFI #9	PSG
082	OK	25	9/17/2010	Sturo	9/17/2010	10/12/2010	W30x90 - Sturo RFI #36	RMC
083	OK	25	9/17/2010	Sturo	9/17/2010	10/12/2010	W27x55 Elevation - Sturo RFI #37	RMC
084	OK	14	9/17/2010	Sturo	9/17/2010	10/1/2010	Bent Plate Elevation - Sturo RFI #38	CK
085	OK	14	9/17/2010	Sturo	9/17/2010	10/1/2010	Bent Plate Elevation - Sturo RFI #39	CK
086	OK	14	9/17/2010	Sturo	9/17/2010	10/1/2010	Bent Plate Elevation - Sturo RFI #40	CK
087	OK	1	9/20/2010	R&R	9/20/2010	9/21/2010	CW#6 Material - R&R RFI#14	KCH
088	OK	10	9/20/2010	R&R	9/20/2010	9/30/2010	Glazing Color Match - R&R RFI#15	KCH
089	OK	1	9/22/2010	PJ Stella	9/22/2010	9/23/2010	Maintenance Building Location - Excerpt of C3.01	JW
090	OK	14	9/23/2010	PJ Stella	9/23/2010	10/7/2010	Exterior Soffit Expan Joint Detail	KCH
091	OK	15	9/27/2010	Sturo	9/27/2010	10/12/2010	Screen Wall Connection - Sturo RFI #44	RMC
092	OK	21	9/27/2010	PJ Stella	9/27/2010	10/18/2010	Entrance Sign Details	KCH
093	OK	15	9/27/2010	Sturo	9/27/2010	10/12/2010	Outrigger at 30.1 - Sturo RFI #41	CK
094	OK	14	9/28/2010	PJ Stella	9/28/2010	10/12/2010	Joist Shop Drawings - Excerpt of joist drawing J1	CK
095	OK	9	9/28/2010	R&R	9/28/2010	10/7/2010	Sloped Glazing -	KCH


SMA

RFI Report by Project

Job Number: 09020.00 Practice Group: Institutional
 Job Name: Stow Pomposititut Elementary School
 Job Location:

Distribution:

RFI #	Status	Days Out	RFI Date	Initiated By	Received	Returned	Description	Reviewer
096	OK	7	9/30/2010	PJ Stella	9/30/2010	10/07/2010	Elevator Scope Clarification	KCH
097	OK	9	9/28/2010	PJ Stella	9/28/2010	10/07/2010	Motorized Shades Scope Clarif.	KCH
098	OK	14	9/28/2010	Sturo	9/28/2010	10/11/2010	Dim at W8x10 - Sturo RFI #42	CK
099	OK	43	10/5/2010	PJ Stella	10/5/2010	11/17/2010	Window Shades Scope Clarification	KCH
100	OK	22	10/4/2010	PJ Stella	10/4/2010	10/26/2010	Telescoping Stands	KCH
101	OK	3	10/4/2010	PJ Stella	10/4/2010	10/07/2010	Retaining Wall Expansion Joint Detail	JW
101.2	OK	3	10/19/2010	PJ Stella	10/19/2010	10/22/2010	Retaining Wall Expansion Joint Detail	HSR
101.3	OK	0	10/29/2010	PJ Stella	10/29/2010	10/29/2010	Retaining Wall Expansion Joint Data	RMC
102	OK	2	10/4/2010	PJ Stella	10/4/2010	10/06/2010	Pump Station EI - Cincotta RFI #10	JW
103	OK	1	10/4/2010	Cincotta	10/4/2010	10/05/2010	Infiltration Sys - Cincotta RFI #11	JW
104	OK	15	10/5/2010	PJ Stella	10/5/2010	10/20/2010	Operable Partition Support	KCH
105	OK	1	10/6/2010	RJ Cincotta	10/6/2010	10/07/2010	Cincotta RFI #12 - Inf. Sys. Fill	JW
106	OK	5	10/6/2010	Cincotta	10/6/2010	10/11/2010	Inverts @ Infill - Cincotta RFI #13	JW
107	OK	6	10/7/2010	PJ Stella	10/7/2010	10/13/2010	Remedial Work @ Sloped Footing 1/D	RMC
108	OK	8	10/14/2010	PJ Stella	10/14/2010	10/22/2010	Platform Stairs Layout	KCH
108.2	OK	5	11/12/2010	PJ Stella	11/12/2010	11/17/2010	Platform Stairs Layout	KCH
108.2R1	OK	0	11/22/2010	PJ Stella	11/22/2010	11/22/2010	Platform Stairs Layout	HSR
109	OK	18	10/14/2010	PJ Stella	10/14/2010	11/11/2010	Leveling Plate Installation	RMC
110	OK	8	10/14/2010	PJ Stella	10/14/2010	10/22/2010	Exterior Mockup Materials	KCH
110.2	OK	0	11/1/2010	PJ Stella	11/1/2010	11/11/2010	Exterior Mock-Up Materials	JD
110.3	OK	0	11/4/2010	PJ Stella	11/4/2010	11/4/2010	Exterior Mockup Materials	KCH
110.4	OK	3	11/19/2010	PJ Stella	11/19/2010	11/22/2010	Exterior Mockup Materials	HSR
110.5	OK	20	1/1/2011	PJ Stella	1/18/2011	2/7/2011	Ext Mockup Materials	KCH
111	OK	7	10/15/2010	PJ Stella	10/15/2010	10/22/2010	Gym Floor Outlet Locations	KCH
112	OK	7	10/15/2010	PJ Stella	10/15/2010	10/22/2010	Platform Electrical Outlet Location	KCH
113	OK	7	10/15/2010	PJ Stella	10/15/2010	10/22/2010	Computer/Media Floor Outlets	KCH
114	OK	20	10/15/2010	R&R	10/15/2010	11/14/2010	Glazing Make-Up - R&R RFI #16	KCH
114.2	OK	31	10/18/2010	R&R	10/18/2010	11/18/2010	Glazing Make-Up - R&R RFI #16	HSR
115	OK	5	10/15/2010	Stanley	10/15/2010	10/20/2010	Elevator Power - Stanley RFI #1	MJB
116	OK	0	10/18/2010	Sturo	10/18/2010	10/18/2010	Detail 11/S4-03 - Sturo RFI #46	CK
117	OK	28	10/18/2010	Anneese	10/18/2010	11/15/2010	DDC Location - Anneese RFI #4	MJB
118	OK	8	10/20/2010	Cincotta	10/20/2010	10/28/2010	Cincotta RFI #14 - 14K Recirc Tank	LBF
118.2	OK	18	11/4/2010	PJ Stella	11/4/2010	11/22/2010	Cincotta RFI #14 - 14K Recirc Tank	JW
119	OK	2	10/20/2010	PJ Stella	10/20/2010	10/22/2010	Rebar dowels at column W/33	RMC



RFI Report by Project

■ Job Number: 09020.00 Practice Group: Institutional
 ■ Job Name: Stow Pomposititut Elementary School
 ■ Job Location:
 Distribution:

RFI #	Status	Days Out	RFI Date	Initiated By	Received	Returned	Description	Reviewer
120	OK	5	10/21/2010	PJ Stella	10/26/2010	Line 18 Foundation Wall	KCH	KCH
121	OK	11	10/22/2010	PJ Stella	10/22/2010	11/12/2010 Pier/Grade Beam @ V/36	RMC	RMC
122	OK	13	10/22/2010	PJ Stella	10/22/2010	11/14/2010 Storage Garage Foundations	KCH	KCH
123	OK	23	10/25/2010	PJ Stella	10/25/2010	11/17/2010 Cap Plate @ Z	CK	CK
124	OK	10	10/25/2010	PJ Stella	10/25/2010	11/14/2010 Storage Garage Floor Pitch	KCH	KCH
124.2	OK	7	11/10/2010	PJ Stella	11/10/2010	11/17/2010 Storage Garage Floor Pitch	KCH	KCH
125	OK	1	10/25/2010	PJ Stella	10/25/2010	10/26/2010 Angle elev. - Sturo RFI #47	CK	CK
126	OK	6	10/27/2010	PJ Stella	10/27/2010	11/12/2010 Elevator Pit Sump	HSR	HSR
127	OK	1	10/27/2010	PJ Stella	10/27/2010	10/28/2010 Braced Column Pier Replacements	RMC	RMC
128	OK	19	10/29/2010	PJ Stella	10/29/2010	11/17/2010 LIFD RFI #02 - Lock Cylinder Types	KCH	KCH
129	OK	19	10/29/2010	PJ Stella	10/29/2010	11/17/2010 LIFD RFI #03 - Door A/101.2	KCH	KCH
130	OK	19	10/29/2010	PJ Stella	10/29/2010	11/17/2010 LIFD RFI #05 - Doors EX-A100, EX-A1	KCH	KCH
131	OK	19	10/29/2010	PJ Stella	10/29/2010	11/17/2010 LIFD RFI #06 Doors C136A & C136C	KCH	KCH
132	OK	19	10/29/2010	PJ Stella	10/29/2010	11/17/2010 LIFD RFI #07 - Knurling Hardware	KCH	KCH
133	OK	19	10/29/2010	PJ Stella	10/29/2010	11/17/2010 LIFD RFI #08 - Door C134	KCH	KCH
134	OK	19	10/29/2010	PJ Stella	10/29/2010	11/17/2010 LIFD RFI #09 - Secure Side of Doors	KCH	KCH
135	OK	1	11/2/2010	PJ Stella	11/2/2010	11/13/2010 Retaining Wall Pour Lengths	RMC	RMC
136	OK	6	11/3/2010	PJ Stella	11/3/2010	11/9/2010 As-Built Pier Survey - Part C	RMC	RMC
136.2	OK	17	11/15/2010	PJ Stella	11/15/2010	12/2/2010 As-Built Pier Survey - Part C	RMC	RMC
136.3	OK	6	12/8/2010	PJ Stella	12/8/2010	12/14/2010 As-Built Pier Survey	RMC	RMC
137	OK	5	11/5/2010	PJ Stella	11/5/2010	11/10/2010 MACHPS Spreadsheets	LBF	LBF
138	OK	0	11/8/2010	PJ Stella	11/8/2010	11/18/2010 Housekeeping Pad C151.1	HSR	HSR
139	OK	5	11/10/2010	PJ Stella	11/10/2010	11/15/2010 Lobby C130 Knee Walls	HSR	HSR
140	OK	1	11/10/2010	Sturo	11/10/2010	11/11/2010 Bldg B Conflict - Sturo RFI #50	RMC	RMC
140R1	OK	8	11/10/2010	PJ Stella	11/10/2010	11/18/2010 Sturo RFI #50 - Bldg B Conflict	RMC	RMC
140.2	OK	25	12/9/2010	Sturo	12/9/2010	1/3/2011 Bldg B Conflict	RMC	RMC
141	OK	1	11/10/2010	Sturo	11/10/2010	11/11/2010 Roof Ops @ ERU-1 - Sturo RFI #49	CK	CK
142	OK	1	11/10/2010	PJ Stella	11/10/2010	11/11/2010 Steel Shop Dwg Approval Block 7A	CK	CK
143	OK	0	2/14/2011	VOID	2/14/2011	2/14/2011 VOID	VOID	VOID
144	OK	50	11/18/2010	RJ Cincotta	11/18/2010	1/7/2011 Slope of Road CB1-8 to CB1-3	JW	JW
145	OK	0	11/22/2010	PJ Stella	11/22/2010	11/22/2010 Anchor Bolt Remediation	RMC	RMC
145.2	OK	1	11/23/2010	PJ Stella	11/23/2010	11/24/2010 Anchor Bolt Remediation	RMC	RMC
145.3	OK	1	11/8/2011	PJ Stella	11/8/2011	11/19/2011 Anchor Bolt Remediation	KCH	KCH
146	OK	4	11/19/2010	PJ Stella	11/19/2010	11/23/2010 Shaft Wall Thicknesses	KCH	KCH



RFI Report by Project

Job Number: 09020.00 Practice Group: Institutional
 Job Name: Stow Pomposititcut Elementary School
 Job Location:
 Distribution:

RFI #	Status	Days Out	RFI Date	Initiated By	Received	Returned	Description	Reviewer
147	OK	11	11/19/2010	USD	11/19/2010	11/30/2010	USD RFI #1	KCH
148	OK	5	11/19/2010	USD	11/19/2010	11/24/2010	Details at 3.11 - USD RFI #2	KCH
149	OK	3	11/19/2010	R&R	11/19/2010	11/22/2010	SKA-045 - R&R RFI #18	HSR
150	OK	5	11/19/2010	LFD	11/19/2010	11/24/2010	Wood Door Stain - LFD RFI #10	HSR
151	OK	0	11/22/2010	PJ Stella	11/22/2010	11/22/2010	Vestibule C145 Dimension	HSR
152	OK	2	11/22/2010	Annese	11/22/2010	11/24/2010	Annese RFI #07 - Kitch. Pnl & Trans	MJB
153	OK	7	11/22/2010	PJ Stella	11/22/2010	11/29/2010	Additional Column Anchors	RMC
154	OK	5	11/24/2010	PJ Stella	11/24/2010	11/29/2010	Slab On Grade Construction Joint	RMC
155	OK	5	11/24/2010	PJ Stella	11/24/2010	11/29/2010	Moment Column Pier B-21	RMC
155.2	OK	1	12/2/2010	PJ Stella	12/2/2010	12/3/2010	Moment Column Pier B-21	RMC
155.3	OK	7	12/2/2010	PJ Stella	12/2/2010	12/9/2010	Moment Column Pier B-21	RMC
156	OK	3	11/26/2010	Sturo	11/26/2010	11/29/2010	Base Column Screen Wall	CK
157	OK	3	11/26/2010	Sturo	11/26/2010	11/29/2010	Edge of Deck Detail 13 on S4.02	CK
158	OK	17	11/26/2010	PJ Stella	11/26/2010	12/13/2010	W-36 Footing	RMC
159	OK	0	11/29/2010	PJ Stella	11/29/2010	11/29/2010	Column Pockets @ N-24, N-27, & N-29	RMC
160	OK	0	11/29/2010	PJ Stella	11/29/2010	11/29/2010	Remedial Work @ N-24, N-27, N-29	RMC
160.2	OK	2	12/7/2010	PJ Stella	12/7/2010	12/9/2010	Remedial Work @ N-24, N-27 & N-29	RMC
161	OK	3	11/30/2010	PJ Stella	11/30/2010	12/3/2010	Proposed Column Adjustments	RMC
161.2	OK	13	12/29/2010	PJ Stella	12/29/2010	11/11/2011	Proposed Column Adjustments	RMC
162	OK	1	12/13/2010	LFD	12/13/2010	12/14/2010	LFD RFI #11 - SMMA PR #16	KCH
163	OK	1	12/13/2010	LFD	12/13/2010	12/14/2010	LFD RFI #12 - Floor Mag at Door C1	KCH
163.2	OK	14	1/5/2011	LFD	1/5/2011	1/19/2011	LFD RFI #12 - Floor Mag at Door C1	KCH
164	OK	4	12/13/2010	LFD	12/13/2010	12/17/2010	LFD RFI #013 - Keying @ Fixed Core	KCH
165	OK	6	12/13/2010	LFD	12/13/2010	12/19/2010	LFD RFI #14 - Tag # C136A and C13	KCH
165.2	OK	4	1/6/2011	LFD	1/6/2011	1/10/2011	LFD RFI #14 - Tag # C136A and C13	KCH
166	OK	9	12/13/2010	LFD	12/13/2010	12/22/2010	LFD RFI #15 - Door Tag #C134	KCH
167	OK	4	12/13/2010	LFD	12/13/2010	12/17/2010	LFD RFI #16 - HW Set #10	KCH
168	OK	6	12/13/2010	LFD	12/13/2010	12/19/2010	LFD RFI #18 - HW Set #12 Ex-C151	KCH
168.2	OK	12	1/5/2011	LFD	1/5/2011	1/17/2011	LFD RFI #18 - HW Set #12 Ex-C151	KCH
169	OK	21	12/13/2010	USD	12/13/2010	1/3/2011	DVG Ref. 3/A3.20, 8/A4.18 , 5/A4.05 & STRCUTRUAL DRAWING S1.01C	RMC
169R	OK	24	12/13/2010	USD	12/13/2010	1/6/2011	DVG Ref. 3/A3.20, 8/A4.18 , 5/A4.05 & STRCUTRUAL DRAWING S1.01C	RMC
170	OK	24	12/13/2010	USD	12/13/2010	1/6/2011	USD RFI #4	KCH
170A	OK	23	12/13/2010	USD	12/13/2010	1/5/2011	USD RFI #4	KCH
170B	OK	24	12/13/2010	USD	12/13/2010	1/6/2011	USD RFI #4	KCH

RFI Report by Project

Job Number: 09020.00 Practice Group: Institutional
 Job Name: Stow Pomposititut Elementary School
 Job Location:
 Distribution:

RFI #	Status	Days Out	RFI Date	Initiated By	Received	Returned	Description	Reviewer
170C	OK	29	12/13/2010	USD	12/13/2010	1/11/2011	USD RF #4	KCH
171	OK	1	12/13/2010	Stanley	12/13/2010	12/14/2010	high epoxy primer	KCH
172	OK	2	12/21/2010	PJ Stella	12/21/2010	12/23/2010	Exterior Pier at W/37	CK
172.1	OK	14	12/21/2010	PJ Stella	12/21/2010	14/2011	Exterior Pier at W/37	CK
173	OK	12	12/22/2010	PJ Stella	12/22/2010	13/2011	GEM RFI #1 - 140H & 140HWC conflict	IL
174	OK	27	12/29/2010	PJ Stella	12/29/2010	1/25/2011	R&R RF1#17 - Alum Entr. Push/Pulls	KCH
175	OK	24	1/4/2011	PJ Stella	1/4/2011	1/28/2011	HM Frames C122a & C122B	KCH
176	OK	1	1/5/2011	PJ Stella	1/5/2011	1/6/2011	Bollard Footings at Garage	HSR
176.2	OK	11	2/24/2011	PJ Stella	2/24/2011	3/7/2011	Bollard Footings at Garage	KCH
177	OK	4	1/7/2011	GEM Plumbing	1/7/2011	1/11/2011	GEM RFI #2 - 6' Storm Riser	JMS
178	OK	4	1/7/2011	GEM Plumbing	1/7/2011	1/11/2011	GEM RFI #3 - Wall Hydrant	JMS
179	OK	13	1/20/2011	PJ Stella	1/20/2011	2/22/2011	Pendant Light Fixture Heights	HSR
180	OK	4	1/21/2011	Bass	1/21/2011	1/25/2011	Media Ctr & Skylight	KCH
181	OK	7	1/25/2011	PJ Stella	1/25/2011	2/1/2011	Ext HM Door Frames Jamb Detail	KCH
181R	OK	21	1/25/2011	USD	1/25/2011	2/15/2011	USD RFI #6- Canopy Corner @ N/29	CK
182	OK	1	1/25/2011	PJ Stella	1/25/2011	1/26/2011	Ext HM Door Frames & Jamb Detail	KCH
182.2	OK	13	2/1/2011	PJ Stella	2/1/2011	2/14/2011	Ext HM Door Frames Jamb Detail	KCH
183	OK	8	1/26/2011	R&R	1/26/2011	2/3/2011	Gazing Submittal Clarification	KCH
184	OK	5	2/5/2011	PJ Stella	2/5/2011	2/10/2011	Exterior Door Hardware Location	KCH
185	OK	5	2/5/2011	PJ Stella	2/5/2011	2/10/2011	Door Frame C148.3C & EXC-156	KCH
186	OK	7	2/7/2011	PJ Stella	2/7/2011	2/14/2011	Flashing Materials at Detail 4/A4.15	KCH
186.2	OK	14	2/22/2011	PJ Stella	2/22/2011	3/8/2011	Flashing Materials @ Detail 4/A4.15	HSR
187	OK	8	2/7/2011	PJ Stella	2/7/2011	2/15/2011	Typical Air Barrier Details	KCH
187.2	OK	4	2/8/2011	PJ Stella	2/18/2011	2/22/2011	Typical Air Barrier Details Follow-up Clarification	KCH
188	OK	3	2/7/2011	PJ Stella	2/7/2011	2/10/2011	Exterior Plan Details Conflicts	KCH
189	OK	6	2/8/2011	PJ Stella	2/8/2011	2/14/2011	Conformed Drawings Conflicts	KCH
189.2	OK	18	2/18/2011	PJ Stella	2/18/2011	3/8/2011	Conformed Drawings Conflicts Follow-up Clarifications	HSR
190	OK	1	2/9/2011	PJ Stella	2/9/2011	2/10/2011	Thru-Wall Flashing Lap Splice Detail	KCH
190.2	OK	3	2/11/2011	PJ Stella	2/11/2011	2/14/2011	Thru-Wall Flashing Lap Splice Detail	KCH
191	OK	40	2/9/2011	Anneese	2/9/2011	3/21/2011	Anneese RFI #09 Coord Study info.	MJB
192	OK	7	2/10/2011	LIFD	2/10/2011	2/17/2011	LIFD RFI #20 - Narrative Headdg #10	KCH
193	OK	7	2/10/2011	LIFD	2/10/2011	2/17/2011	Heading #29 - LIFD RFI #21	KCH
194	OK	12	2/10/2011	LIFD	2/10/2011	2/22/2011	LIFD RFI #22	KCH
195	OK	18	2/10/2011	PJ Stella	2/10/2011	2/28/2011	Unit Vent Color	HSR



RFI Report by Project

Job Number: 09020.00 Practice Group: Institutional
 Job Name: Stow Pompositcut Elementary School
 Job Location:
 Distribution:

RFI #	Status	Days Out	RFI Date	Initiated By	Received	Returned	Description	Reviewer
195.2	OK	0	3/7/2011	PJ Stella	3/7/2011	3/7/2011	Unit Vent Color	HSR
196	OK	6	2/11/2011	PJ Stella	2/11/2011	2/11/2011	Water Service 2" Tap & Valve	JW
197	OK	2	2/14/2011	PJ Stella	2/14/2011	2/16/2011	Roof to Masonry Wall Detail	KCH
198	OK	7	2/14/2011	PJ Stella	2/14/2011	2/21/2011	Excess Topsoil Removal	JW
199	OK	12	2/16/2011	GEM Plumbing	2/16/2011	2/28/2011	GEM RFI#4 - Storm Drain Piping	MWA
200	OK	0	2/17/2011	PJ Stella	2/17/2011	2/17/2011	Structural Modifications	HSR
201	OK	19	2/17/2011	PJ Stella	2/17/2011	3/8/2011	Exterior Wall to Roof at 14-Line	HSR
201R	OK	21	2/17/2011	PJ Stella	2/17/2011	3/10/2011	Exterior Wall to Roof at 14-Line	LS
202	OK	6	2/18/2011	PJ Stella	2/18/2011	2/24/2011	LGMF Shop Drawing - I/S-2	HSR
203	OK	13	2/22/2011	PJ Stella	2/22/2011	3/7/2011	Roof to Masonry Wall Detail - AVB	HSR
204	OK	2	2/22/2011	PJ Stella	2/22/2011	2/24/2011	Outriggers at A/17.9 & A/18	CK
205	OK	6	2/22/2011	PJ Stella	2/22/2011	2/28/2011	Roof to Wall at Exp. Joint - AVB	HSR
205R	OK	13	2/22/2011	PJ Stella	2/22/2011	3/7/2011	Roof to Wall at Exp. Joint - AVB	HSR
206	OK	1	2/28/2011	PJ Stella	2/28/2011	3/1/2011	Roof edge dimension @ line 18/A&W	KCH
207	OK	1	2/28/2011	PJ Stella	2/28/2011	3/1/2011	Roof edge dim. @ line A/13 to 21	KCH
208	OK	1	2/28/2011	PJ Stella	2/28/2011	3/1/2011	Roof edge dim. @ line A/21 to 31	KCH
209	OK	2	2/28/2011	PJ Stella	2/28/2011	3/2/2011	Roof edge dim. along T & W	KCH
210	OK	3	2/28/2011	PJ Stella	2/28/2011	3/3/2011	Roof edge elevations	RMC
211	OK	1	2/28/2011	PJ Stella	2/28/2011	3/1/2011	Wall Section 1/A3.12 @ Computer Rm	KCH
212	OK	13	2/22/2011	PJ Stella	2/22/2011	3/7/2011	AVB - 2nd Flr Window Sill - 9/A/0.06	HSR
213	OK	14	2/22/2011	PJ Stella	2/22/2011	3/8/2011	Window Head Detail - 10/A/0.06	HSR
214	OK	11	2/24/2011	PJ Stella	2/24/2011	3/7/2011	Air Barrier at Roof Edge	HSR
215	OK	11	2/24/2011	PJ Stella	2/24/2011	3/7/2011	Parapet Details	HSR
215R	OK	14	2/24/2011	PJ Stella	2/24/2011	3/10/2011	Parapet Details	KCH
216	OK	11	2/24/2011	R&R	2/24/2011	3/7/2011	Curt Wall Sill Flshg - R&R RFI #20	HSR
217	OK	1	2/24/2011	Sturo	2/24/2011	2/25/2011	SKS-51 Elevations - Sturo RFI #54	CK
217R	OK	1	2/24/2011	PJ Stella	2/24/2011	2/25/2011	SKS-51 Elevations - Sturo RFI #54	HSR
218	Overdue	32	2/24/2011	PJ Stella	2/24/2011	3/29/2011	Coord Study Info - Amnese RFI #09	MJB
219	OK	10	2/25/2011	PJ Stella	2/25/2011	3/7/2011	Anchor Bolt Repair	RMC
220	OK	10	2/25/2011	PJ Stella	2/25/2011	3/7/2011	Slotted Base Plate Repair	RMC
221	OK	10	2/25/2011	PJ Stella	2/25/2011	3/7/2011	Enlarged Gusset Plate Repair	RMC
222	OK	3	2/25/2011	PJ Stella	2/25/2011	2/28/2011	Painting RTU-1 and Ductwork	HSR
223	OK	14	2/28/2011	PJ Stella	2/28/2011	3/14/2011	Top of wall at N/27	HSR
224	OK	1	3/2/2011	Sturo	3/2/2011	3/3/2011	Deck @ 12-14/F-M - Sturo RFI #55	RMC

#Name?



RFI Report by Project

Job Number: 09020.00 Practice Group: Institutional
 Job Name: Stow Pompositicut Elementary School
 Job Location:
 Distribution:

RFI #	Status	Days Out	RFI Date	Initiated By	Received	Description	Reviewer
225	Overdue	26	3/2/2011	PJ Stella	3/2/2011	Sloped Glazing Bearing - R&R RFI #19	KCH
226	OK	5	3/3/2011	USD	3/3/2011	Curtainwall Jamb - USD RFI #7.1	HSR
227	Overdue	25	3/3/2011	USD	3/3/2011	Anchor full height - USD RFI #7.2	HSR
228	OK	19	3/3/2011	USD	3/3/2011	Window Sill - USD RFI #7.3	LS
229	OK	3	3/4/2011	USD	3/4/2011	Wood Blocking - USD RFI #8	HSR
230	OK	3	3/4/2011	USD	3/4/2011	Kickers @ Window Hd. - USD RFI #7.4	HSR
231	OK	3	3/4/2011	USD	3/4/2011	Douglas Fir-Larch - USD RFI #7.5	HSR
232	OK	4	3/4/2011	USD	3/4/2011	USD RFI #7.6 - Kickers @ Vest B-130	HSR
233	OK	3	3/4/2011	USD	3/4/2011	3/7/2011 [GMF Calculations - USD RFI #9	RMC
234	OK	8	3/7/2011	Boston Showcase	3/7/2011	Walkin Cooler Floor	KCH
235	OK	2	3/9/2011	Snowden	3/9/2011	MELink System - Snowden RFI #2	MOB
236	OK	6	3/9/2011	Snowden	3/9/2011	3/15/2011 ATC Valves - Snowden RFI #1	SES
237	Overdue	19	3/9/2011	PJ Stella	3/9/2011	Curtain wall support @ coll L/12>14	CK
238	Overdue	19	3/9/2011	Snowden	3/9/2011	MUA Color - Snowden RFI #3	HSR
239	OK	3	3/11/2011	PJ Stella	3/11/2011	Blocking/Gyp. Substrathe	LS
240	OK	11	3/10/2011	Siemens	3/10/2011	3/12/2011 Siemens Power Monitoring	M/B
241	OK	10	3/11/2011	Anneese	3/11/2011	Fixture FW4 - Anneese RFI #11	M/B
242	Overdue	11	3/17/2011	PJ Stella	3/17/2011	Ladder at Fire Pump Pit	MSA
243	OK	5	3/17/2011	PJ Stella	3/17/2011	3/22/2011 Window Sill Heights - B Building	LS
244	Overdue	11	3/17/2011	PJ Stella	3/17/2011	Window Sill Heights - D Building	LS
245	OK	6	3/22/2011		3/22/2011	Fire Tank Valve	MSA
246	OK	2	3/22/2011	USD	3/22/2011	USD RFI #10 - Additional Info at St	KCH
247	OK	6	3/22/2011	USD	3/22/2011	USD RFI #11 - Details for 4/A7.10	KCH
248	OK	0	3/28/2011	PJ Stella	3/28/2011	Owner Provided Toilet Accessories	HSR/NRS
249	OK	0	3/28/2011	PJ Stella	3/28/2011	SKA-13	LS

EXHIBIT C

**CONTRACTOR PROGRESS PAYMENT REPORT
MINORITY/WOMEN BUSINESS ENTERPRISES PARTICIPATION**

Project Number: 09020

Project Name: The Pompositicut/Center Elementary School

Project Location: Stow, MA

Date: March 31, 2011

Periodical Payment No.: 10

General Contractor: P.J. Stella Construction Corp.

MBE and/or WBE: A&J Demolition Services Corporation

One copy of this report is to be submitted for each Minority Business Enterprise (MBE) and/or Women Business Enterprise (WBE) at the time of submitting a request for payment. Copies of the report must be sent to the Minority Business Enterprise (MBE) and/or Women Business Enterprise (WBE) named above and to the municipalities Affirmative Marketing Construction Officer (AMCO). The AMCO will forward a copy of each Contractor Progress Payment Report to SOMWBA on a quarterly basis.

1. The total price to be paid to the above-named Minority Business Enterprise X and/or Women Business Enterprise X:
\$ 225,127.00
2. The amount remitted to the Minority Business Enterprise and/or Women Business Enterprise as of the above date for work performed under this project: \$ 72,323.10
3. Balance due the Minority Business Enterprise and/or Women Business Enterprise as of the above date for work performed under the above-named project: \$ 152,803.90
4. Comments or explanation of amounts indicated under items 1 and 2 above:

5. We hereby certify that the information supplied herein (including pages attached) is correct and complete.


General Contractor:


(Signed)

PRESIDENT
(Title)

4/1/11
(Date)

Minority and/or Women Business Enterprise


(Signed)

(Title)
(Title)

(Date)
(Date)



EXHIBIT C

**CONTRACTOR PROGRESS PAYMENT REPORT
MINORITY/WOMEN BUSINESS ENTERPRISES PARTICIPATION**

Project Number: 09020

Project Name: The Pompositicut/Center Elementary School

Project Location: Stow, MA

Date: March 31, 2011

Periodical Payment No.: 10

General Contractor: P.J. Stella Construction Corp.

MBE and/or WBE: Martin Metro East Insulation Co, Inc.

One copy of this report is to be submitted for each Minority Business Enterprise (MBE) and/or Women Business Enterprise (WBE) at the time of submitting a request for payment. Copies of the report must be sent to the Minority Business Enterprise (MBE) and/or Women Business Enterprise (WBE) named above and to the municipalities Affirmative Marketing Construction Officer (AMCO). The AMCO will forward a copy of each Contractor Progress Payment Report to SOMWBA on a quarterly basis.

1. The total price to be paid to the above-named Minority Business Enterprise X and/or Women-Business-Enterprise _____:
\$ 179,300.00

2. The amount remitted to the Minority Business Enterprise and/or Women Business Enterprise as of the above date for work performed under this project: \$ 0.000

3. Balance due the Minority Business Enterprise and/or Women Business Enterprise as of the above date for work performed under the above-named project: \$ 179,300.00

4. Comments or explanation of amounts indicated under items 1 and 2 above: _____

5. We hereby certify that the information supplied herein (including pages attached) is correct and complete.

General Contractor:

(Signed)

President

(Title)

4/1/11
(Date)

Minority and/or Women Business Enterprise

(Signed)

(Title)

(Date)



EXHIBIT C**CONTRACTOR PROGRESS PAYMENT REPORT
MINORITY/WOMEN BUSINESS ENTERPRISES PARTICIPATION**Project Number: 09020Project Name: The Pompositicut/Center Elementary SchoolProject Location: Stow, MADate: March 31, 2011Periodical Payment No.: 10General Contractor: P.J. Stella Construction Corp.MBE and/or WBE: Titan Roofing, Inc.

One copy of this report is to be submitted for each Minority Business Enterprise (MBE) and/or Women Business Enterprise (WBE) at the time of submitting a request for payment. Copies of the report must be sent to the Minority Business Enterprise (MBE) and/or Women Business Enterprise (WBE) named above and to the municipalities Affirmative Marketing Construction Officer (AMCO). The AMCO will forward a copy of each Contractor Progress Payment Report to SOMWBA on a quarterly basis.

1. The total price to be paid to the above-named Minority Business Enterprise X and/or Women-Business-Enterprise _____; \$ 892,600.00
2. The amount remitted to the Minority Business Enterprise and/or Women Business Enterprise as of the above date for work performed under this project: \$ 8,164.30
3. Balance due the Minority Business Enterprise and/or Women Business Enterprise as of the above date for work performed under the above-named project: \$ 884,435.70
4. Comments or explanation of amounts indicated under items 1 and 2 above: _____

5. We hereby certify that the information supplied herein (including pages attached) is correct and complete.

General Contractor:

(Signed)

PRESIDENT

(Title)

Al. H. II

(Date)

Minority and/or Women Business Enterprise

(Signed)

(Title)

(Date)



EXHIBIT C

**CONTRACTOR PROGRESS PAYMENT REPORT
MINORITY/WOMEN BUSINESS ENTERPRISES PARTICIPATION**

Project Number: 09020

Project Name: The Pompositicut/Center Elementary School

Project Location: Stow, MA

Date: March 31, 2011

Periodical Payment No.: 10

General Contractor: P.J. Stella Construction Corp.

MBE and/or WBE: West Floor Covering, Inc.

One copy of this report is to be submitted for each Minority Business Enterprise (MBE) and/or Women Business Enterprise (WBE) at the time of submitting a request for payment. Copies of the report must be sent to the Minority Business Enterprise (MBE) and/or Women Business Enterprise (WBE) named above and to the municipalities Affirmative Marketing Construction Officer (AMCO). The AMCO will forward a copy of each Contractor Progress Payment Report to SOMWBA on a quarterly basis.

1. The total price to be paid to the above-named Minority Business Enterprise _____ and/or Women Business Enterprise X: \$ 653,874.00
2. The amount remitted to the Minority Business Enterprise and/or Women Business Enterprise as of the above date for work performed under this project: \$ 8,740.00
3. Balance due the Minority Business Enterprise and/or Women Business Enterprise as of the above date for work performed under the above-named project: \$ 645,134.00
4. Comments or explanation of amounts indicated under items 1 and 2 above: _____

5. We hereby certify that the information supplied herein (including pages attached) is correct and complete.

General Contractor:

(Signed)

President

(Title)

4/1/11

(Date)

Minority and/or Women Business Enterprise

(Signed)

(Title)

(Date)



EXHIBIT C

CONTRACTOR PROGRESS PAYMENT REPORT
MINORITY/WOMEN BUSINESS ENTERPRISES PARTICIPATION

Project Number: 09020

Project Name: The Pompositicut/Center Elementary School

Project Location: Stow, MA

Date: February 28, 2011

Periodical Payment No.: 9

General Contractor: P.J. Stella Construction Corp.

MBE and/or WBE: West Floor Covering, Inc.

One copy of this report is to be submitted for each Minority Business Enterprise (MBE) and/or Women Business Enterprise (WBE) at the time of submitting a request for payment. Copies of the report must be sent to the Minority Business Enterprise (MBE) and/or Women Business Enterprise (WBE) named above and to the municipalities Affirmative Marketing Construction Officer (AMCO). The AMCO will forward a copy of each Contractor Progress Payment Report to SOMWBA on a quarterly basis.

1. The total price to be paid to the above-named Minority Business Enterprise _____ and/or Women Business Enterprise X:
\$ 653,874.00
2. The amount remitted to the Minority Business Enterprise and/or Women Business Enterprise as of the above date for work performed under this project: \$ 8,740.00
3. Balance due the Minority Business Enterprise and/or Women Business Enterprise as of the above date for work performed under the above-named project: \$ 645,134.00
4. Comments or explanation of amounts indicated under items 1 and 2 above:

5. We hereby certify that the information supplied herein (including pages attached) is correct and complete.

General Contractor:

(Signed)

(Title)

(Date)

Minority and/or Women Business Enterprise

(Signed)

(Title)

(Date)

EXHIBIT C**CONTRACTOR PROGRESS PAYMENT REPORT
MINORITY/WOMEN BUSINESS ENTERPRISES PARTICIPATION**Project Number: 09020Project Name: The Pompositticut/Center Elementary SchoolProject Location: Stow, MADate: February 28, 2011Periodical Payment No.: 9General Contractor: P.J. Stella Construction Corp.MBE and/or WBE: Titan Roofing, Inc.

One copy of this report is to be submitted for each Minority Business Enterprise (MBE) and/or Women Business Enterprise (WBE) at the time of submitting a request for payment. Copies of the report must be sent to the Minority Business Enterprise (MBE) and/or Women Business Enterprise (WBE) named above and to the municipalities Affirmative Marketing Construction Officer (AMCO). The AMCO will forward a copy of each Contractor Progress Payment Report to SOMWBA on a quarterly basis.

1. The total price to be paid to the above-named Minority Business Enterprise X and/or Women Business Enterprise _____; \$ 892,600.00
2. The amount remitted to the Minority Business Enterprise and/or Women Business Enterprise as of the above date for work performed under this project: \$ 8,164.30
3. Balance due the Minority Business Enterprise and/or Women Business Enterprise as of the above date for work performed under the above-named project: \$ 884,435.70
4. Comments or explanation of amounts indicated under items 1 and 2 above: _____

5. We hereby certify that the information supplied herein (including pages attached) is correct and complete.

General Contractor:

(Signed)



(Title)

(Date)

President3/12/11

Minority and/or Women Business Enterprise

(Signed)

(Title)

(Date)



EXHIBIT C

**CONTRACTOR PROGRESS PAYMENT REPORT
MINORITY/WOMEN BUSINESS ENTERPRISES PARTICIPATION**

Project Number: 09020

Project Name: The Pompositiut/Center Elementary School

Project Location: Stow, MA

Date: February 28, 2011

Periodical Payment No.: 9

General Contractor: P.J. Stella Construction Corp.


MBE and/or WBE: Martin Metro East Insulation Co, Inc.

One copy of this report is to be submitted for each Minority Business Enterprise (MBE) and/or Women Business Enterprise (WBE) at the time of submitting a request for payment. Copies of the report must be sent to the Minority Business Enterprise (MBE) and/or Women Business Enterprise (WBE) named above and to the municipalities Affirmative Marketing Construction Officer (AMCO). The AMCO will forward a copy of each Contractor Progress Payment Report to SOMWBA on a quarterly basis.

1. The total price to be paid to the above-named Minority Business Enterprise X _____ and/or Women Business Enterprise _____; \$ 179,300.00
2. The amount remitted to the Minority Business Enterprise and/or Women Business Enterprise as of the above date for work performed under this project: \$ 0.000
3. Balance due the Minority Business Enterprise and/or Women Business Enterprise as of the above date for work performed under the above-named project: \$ 179,300.00
4. Comments or explanation of amounts indicated under items 1 and 2 above:

5. We hereby certify that the information supplied herein (including pages attached) is correct and complete.

General Contractor:


(Signed)

(Title)

President
(Date)

3/12/11

Minority and/or Women Business Enterprise


(Signed)

(Title)

(Date)



EXHIBIT C

**CONTRACTOR PROGRESS PAYMENT REPORT
MINORITY/WOMEN BUSINESS ENTERPRISES PARTICIPATION**

Project Number: 09020

Project Name: The Pompositicut/Center Elementary School

Project Location: Stow, MA

Date: February 28, 2011

Periodical Payment No.: 9

General Contractor: P.J. Stella Construction Corp.

MBE and/or WBE: A&J Demolition Services Corporation

One copy of this report is to be submitted for each Minority Business Enterprise (MBE) and/or Women Business Enterprise (WBE) at the time of submitting a request for payment. Copies of the report must be sent to the Minority Business Enterprise (MBE) and/or Women Business Enterprise (WBE) named above and to the municipalities Affirmative Marketing Construction Officer (AMCO). The AMCO will forward a copy of each Contractor Progress Payment Report to SOMWBA on a quarterly basis.

1. The total price to be paid to the above-named Minority Business Enterprise X and/or Women Business Enterprise X; \$ 225,127.00
2. The amount remitted to the Minority Business Enterprise and/or Women Business Enterprise as of the above date for work performed under this project: \$ 72,323.10
3. Balance due the Minority Business Enterprise and/or Women Business Enterprise as of the above date for work performed under the above-named project: \$ 152,803.90
4. Comments or explanation of amounts indicated under items 1 and 2 above:

5. We hereby certify that the information supplied herein (including pages attached) is correct and complete.

General Contractor:

(Signed)

[Signature]
President

(Title)

(Date)

Minority and/or Women Business Enterprise

(Signed)

(Title)

(Date)



