

**CMS**

*Construction Monitoring Services, Inc.*

Stow Pompositticut/Center  
Elementary School

OPM Monthly Status Report  
April 2011

*Owner's Representatives*

*Project Managers*

*Construction Managers*

*Submitted by: Paul Griffin, OPM  
May, 2011*

270 Main Street  
Marlboro, Massachusetts 01752  
Tel: (508) 786-0600  
Fax: (508) 786-0608  
Email: [cms@cms-ma.com](mailto:cms@cms-ma.com)

## Monthly Status Report

### Pompositticut / Center Elementary School Stow, MA

April, 2011

Size: 98,050 SF  
Enrollment: 660 Students  
Reimbursement Rate: 52.11%

**Project Team:**

**Owner's Project Manager:** Construction Monitoring Services, Inc.  
Paul Griffin (617) 429-5100  
Neil Joyce (508) 808-1601

**Architect:** Symmes, Maini & McKee  
Phil Poinelli – (617) 547-5400  
Lorraine Finnigan – (617) 547-5400  
Henry Riccuitti – (617) 547-5700

**Project Budget:** \$37,829,870                      **Status:** Construction – 25% Complete

**Project Status Overview – Work Completed through March, 2011 (OPM 8.1.3.01)**

Project activities previously completed included continuation of the structural steel erection, and ongoing construction operations for underslab utility installation and continued preparation for slabs on grade.

**Project Status Summary – Work Complete through April, 2011 (OPM 8.1.3.02)**

During the month of April, major construction activities completed by PJ Stella and their subcontractors included:

- Completion of under-slab utilities (plumbing, electrical) within the building footprint
- Continuation of construction mock-up panel construction, including window installation, with metal panel installation pending.
- Continuation of structural steel erection and steel decking installation, as well as preparation for slab on deck construction.

- Continuation of exterior wall construction, including metal stud installation, gypsum sheathing and air / vapor barrier.
- Continuation of roofing installation, at high roof elevations
- Commencement of MEP rough-ins at roof elevations (roof curbs) and first floor locations (boiler room corridor, electrical room and gymnasium)
- Site excavation, groundwater control and stone bed installation associated with the fire suppression tanks. Surplus fill and topsoil relocation for off-site disposal has commenced and is on-going.

**Administrative Oversight:** The following is a summary of non-construction related progress (work performed by the OPM / Architect & Design Team) during the month of March, 2010, as well as a forecast of the current administrative schedule through the anticipated end date of the project:

**Contract Administration:** The management team has been continuously involved in project and contract administration including but not limited to submittal review, RFI response and investigation, controlled construction oversight, change order review and overall project controls.

**Future Work Forecast:** It is anticipated the following major construction items will be completed during the forthcoming three-month period (May – July 2011):

- Completion of mock-up panel construction, including all major building elements
- Completion of structural steel erection and metal decking installation
- Completion of under-slab utilities, and subsequent placement of slabs on grade (weather dependent) and slabs on deck.
- Continuation of building envelope installations, including metal framing at building perimeter, masonry veneer, miscellaneous exterior finish elements and roof construction.
- MEP Rough-ins at interior locations.

**Schedule Update (OPM 8.1.3.03)**

The project team is currently working with PJ Stella to complete the review and approval of the overall construction schedule. The April, 2011 schedule update identifies a five week impact (39 days) to the overall construction schedule, due in part to differing site conditions previously documented. CMS is currently working collaboratively with SMMA and PJ Stella to mitigate the reported schedule impacts. No extensions of time have been approved by the project to date.

**Financial Update (OPM 8.1.3.04 / 8.1.3.05 / 8.1.3.06)**

The base contract amount for this project is \$23,640,900. Change Orders #1 through #10, amounting to \$211,821 have been issued by the Project. Pending Changes in the estimated amount of \$210,000 have been submitted to the project for consideration, and are under review and negotiation with the Project Team (SMMA, CMS and PJ Stella). The total amount of changes enumerated by PJ Stella to date (both pending and approved) is estimated at \$422,000 or approximately 1.78% of the overall project budget.

**Contractor's Safety Performance (OPM 8.1.3.07)**

With regard to the construction operations underway at the site, CMS is not aware of any lost-time accidents or incidents occurring at the site. CMS will provide updates on these items as soon as they are available.

**Designer's QA/QC (OPM 8.1.3.08)**

Construction Monitoring Services has maintained a constructive working relationship with Symmes Maini & McKee throughout the duration of our involvement with the project. We will continue to work in cooperation with SMMA to identify potential issues in the construction documents, and address them prior to their impacting construction operations or progress.

**Contractor's Environmental Compliance (OPM 8.1.3.09)**

With regard to environmental compliance of current construction operations, a recent inspection of the site performed by the Conservation Commission identified several deficient conditions at the site, including hay bale replacement, stockpile stabilization and sediment discharge concerns stemming from groundwater pumping operations. PJ Stella, along with Cincotta (site subcontractor), were responsive to the Commission's requests, and were allowed to continue operations at the site. Both PJ Stella and Cincotta are continuing to work in conjunction with the CMS Site representative to remedy the deficient conditions to the satisfaction of the Conservation Commission.

**Community Issues (OPM 8.1.3.10)**

No new community issues are known at this time.

**Designer & Contractor MBE/WBE Activity (OPM 8.1.3.11)**

CMS has provided updated SOMWBA Participation Reports from PJ Stella.

**Project Issues and Concerns (OPM 8.1.3.10 / 8.1.3.11)**

The Project Team (CMS, SMMA and PJ Stella) continue to look at schedule mitigation measures to minimize the schedule impacts, currently enumerated by PJ Stella at 39 days. Should any further issues arise, CMS will notify the client and the MSBA as soon as practical.

Total Project Budget  
Stow Pompositicut/Center School

Stow Pompositicut/Center School 5/2/2011	ProPay Cost Category	Budget	Reallocation	Adjusted Budget	Anticipated	Paid to Date	Balance	% Expended	Ineligible Actual	Ineligible Budget
Administration	0101-0000	40,000		40,000	40,000	27,053	12,947	67.6%	27,053	40,000
Legal Fees										
Owner's Project Manager	0001-0000	40,000		40,000	40,000	40,000	-	100.0%		
OPM Feasibility Study	0102-0400	33,750		33,750	33,750	33,750	-	100.0%		
Design Development	0102-0500	55,800		55,800	55,800	55,800	-	100.0%		
Construction Contract Documents	0102-0600	52,875		52,875	52,875	52,875	-	100.0%		
Bidding	0102-0700	583,393		583,393	583,393	266,332	317,061	45.7%		
Construction Contract Administration	0102-0800	83,057		83,057	83,057	83,057	-	0.0%		
Closeout	0102-0900	70,000		70,000	140,000	59,200	80,800	42.3%		
Extra Services	0102-1000	70,000		70,000	47,996	47,996	-	100.0%		
Reimbursable & Other Services	0102-1100	2,000		2,000	2,000	122	1,878	6.1%		
Cost Estimates	0103-0000	2,000		2,000						
Other Project Manager Costs	0104-0000									
Advertising	0105-0000									
Permitting	0199-0000	20,000		20,000	20,000	60	19,940	0.3%		
Owner's Insurance										
Other Administrative Costs		1,050,875		1,050,875	1,098,871	583,188	515,683	53.1%		
<b>Administration Subtotal</b>										
Architecture and Engineering										
Basic Services										
Prior Studies	0004-0000	55,200	(55,200)	-	-	-	-			
A&E Feasibility Study	0002-0000	490,000	92,500	582,500	582,500	582,500	-	100.0%	37,300	
Design Development	0201-0400	506,300	55,700	562,000	562,000	562,000	-	100.0%		
Construction Contract Documents	0201-0500	1,054,000	40,000	1,094,000	1,094,000	1,094,000	-	100.0%		
Bidding	0201-0600	85,000		85,000	85,000	85,000	-	100.0%		
Construction Contract Administration	0201-0700	798,000	140,900	938,900	938,900	376,000	562,900	40.0%		
Closeout	0201-0800									
Other Basic Services	0201-9900		34,983	34,983	34,983	73,135	(38,152)	209.1%		
Reimbursable Services										
Construction testing	0203-0100	50,000	(50,000)	-	-	-	-			
Printing (over minimum)	0203-0200	82,700	20,469	103,169	103,169	85,554	17,615	82.9%	20,260	
Other Reimbursable Costs	0204-0200	40,000	(40,000)	-	-	-	-			
Hazardous Materials	0204-0300	115,000	(115,000)	-	-	-	-			
Geotech & Geo-Env.	0204-0400									
Site Survey	0204-0500									
Wetlands	0204-1200									
Traffic Studies										
<b>Architectural/Engineering Subtotal</b>		3,276,200	124,352	3,400,552	3,400,552	2,858,189	542,363	84.1%	57,560	

Total Project Budget  
Stow Pompositicut/Center School

Stow Pompositicut/Center School 5/2/2011	ProPay Cost Category	Budget	Reallocation	Adjusted Budget	Anticipated	Paid to Date	Balance	% Expended	Ineligible Actual	Ineligible Budget
<b>Construction</b>										
Construction Contract				23,640,900	\$23,640,900	\$5,566,103	\$18,325,196	23.5%	\$120,587	
Contingencies (Design and Pricing)							-			
Escalation to Mid-Point of Construction				250,399	250,399		-			
Change Orders			250,399	323,818	323,818					
Outstanding -Liability			(5,200,956)	24,215,117	24,215,117	5,566,103	18,325,196	0	120,587	
<b>Construction Subtotal</b>	0502-0001	28,841,856		24,215,117						
Const. Contingency	0507-0000	2,163,139	574,217	1,588,922						
<b>Construction Total</b>		31,004,995		25,804,039	24,215,117	5,566,103	18,325,196	0	120,587	2,569,945
<b>Miscellaneous Project Costs</b>										
Utility company Fees	0601-0000						-			
Testing Services	0602-0000					65,100.0	(65,100.0)		15,100.0	
Swing Space/Modulars	0603-0000									
Other Project Costs (Mailing & Moving)	0699-0000	50,000.0		50,000.0	4,410.0	4,410.0	-	100.0%	896.0	
<b>Misc. Project Costs Subtotal</b>		50,000.0		50,000.0	4,410.0		(65,100.0)	1576.2%	15,996.0	50,000
<b>Furnishings and Equipment</b>										
Furnishings	0701-0000	720,000		720,000	720,000		720,000	0.0%		
Equipment	0702-0000	20,000		20,000	20,000		20,000	0.0%		
Computer Equipment	0703-0000	1,047,700		1,047,700	1,047,700		1,047,700	0.0%		
<b>FF&amp;E Subtotal</b>		1,787,700		1,787,700	1,787,700	-	1,787,700	0.0%	-	327,700.00
Owner's Contingency	0801-0000	\$660,100	\$124,352	\$535,748						
<b>Total Project Budget</b>		37,829,870	248,704	32,628,914	30,546,650	9,104,043	21,118,789	29.8%	221,196	2,987,645

MSBA Submitted \$ 9,079,464 Paid \$8,855,770

**Construction Contingency**

<b>Item</b>	<b>Amount</b>	<b>Balance</b>	<b>Comments</b>
Starting Balance		2,163,139	
CO 2	14,085	2,149,054	
CO 3	3,766	2,145,288	
CO 4	6,476	2,138,812	
CO 5	41,074	2,097,738	
CO 6	67,253	2,030,485	
CO 7	4,009	2,026,476	
CO 8	8,280	2,018,196	
CO 9	10,142	2,008,054	
CO 10	56,736	1,951,318	
CO 11	38,578	1,912,740	draft

**Total**      **250,399**

Owner's Contingency				
Item	Vendor	Amount	Balance	Comments
Starting Balance			620,100	
PFA Adjustment		(40,000)	660,100	
MHC Support	SMMA	15,582	644,518	Stone Building
Prior Study Cost	SMMA	37,500	607,018	
Goe-Tech Additional	SMMA	16,000	591,018	
Other Amendments	SMMA	55,270	535,748	
T&L Window Testing	CMS			
<b>Total</b>		<b>124,352</b>		

**Transfers**

<b>Item</b>	<b>Amount</b>	<b>From Line</b>	<b>To Line</b>	<b>Comments</b>
Printing	70,000.00	0203-0200	0102-9900	Reallocation
Reimbursable	15,582.00	0801-0000	0203-9900	Owner's Contingency
Reimbursable	xx	0801-0000	0102-1000	Owner's Contingency
<b>Total</b>	<b>85,582.00</b>			

Item	Outstanding - Liability		Comments
	PCO	Amount	
		323,817.80	
<b>Total</b>		<b>323,817.80</b>	

**CMS Amendments**

<b>Item</b>	<b>Amount</b>	<b>Paid From</b>
Structural Peer Review	4,400.00	Reimbursable 0102-1000
ProjectDog Printing	47,996.25	Printing 0203-0200
T&L Floor Testing	2,058.10	Reimbursable 0102-1000
Cost Estimates	59,200.00	Reimbursable 0102-1000

113,654.35

SMMA Amendments		
Item	Amount	Paid From
Permitting	75,000.00	Reimbursables 0203-9900
MA-CHPS Registration	7,600.00	Reimbursables 0203-9901
MHC Support	15,581.66	Owner's Contingency
Hazmat Observation	27,900.00	Hazmat 0204-0200
Geotechnical Observation	45,000.00	Geotech 0204-0300
Testing & Inspection	50,000.00	Transfer 0204-0300
Geotechnical Observation	16,000.00	Geotech 0204-0300
237,081.66		

**MSBA Ineligible Cost**

Date	Invoice	Amount	Issue	Status
9/7/2009	SMMA	\$ 3,437	Coding Issue	Possible
8/10/2009	SMMA	\$ 1,242	Coding Issue	Possible
3/12/2007	SMMA	\$ 26,000	Exceeds approval	closed
1/15/2007	SMMA	\$ 10,240	Exceeds approval	closed
2/12/2007	SMMA	\$ 1,060	Exceeds approval	closed
2/8/2010	SMMA	\$ 10,727	MA Historical exceeds scope	unknown
3/8/2010	SMMA	\$ 4,854	MA Historical exceeds scope	unknown
5/5/2010	Petrini	\$ 7,128	Legal Fees	closed
5/31/2010	Daley	\$ 2,925	Legal Fees	closed
6/10/2010	Petrini	\$ 545	Legal Fees	closed
6/7/2010	Daley	\$ 683	Legal Fees	closed
8/31/2010	Stella	\$ 14,085	Change Order	Possible
9/30/2010	Stella	\$ 53,654	Change Order	Possible
10/31/2010	Stella	\$ 21,387	change Order	Possible
8/18/2010	Petrini	\$ 3,602	Legal Fees	closed
7/16/2010	Petrini	\$ 2,067	Legal Fees	closed
9/14/2010	Petrini	\$ 773	Legal Fees	closed
11/2/2010	Eastern	\$ 3,630	Bond cost	closed
11/3/2010	Edwards	\$ 5,500	Legal Fees	closed
11/30/2010	Stella	\$ 31,461	Change Order	Possible
11/4/2010	US Bank	\$ 200	Bond cost	closed
11/15/2010	SMMA	\$ 24	Delivery Cost	Possible

Total \$ 205,224



**Change Order Detail Log**  
**Stow Center Elementary School**

Change Order #1 -		Owner Requested	Unforeseen Condition	Requested by Inspector	Insufficient Design
PCO#	Description				
	Contract changes	\$0.00			
		\$0.00			
Change Order #2 - Approved					
PCO#	Description		Unknown Condition	Requested by Inspector	Insufficient Design
00001.2	Wetland Flagging - Hay Bales	\$985.00			
00003.2	Existing fire dumpster	\$13,100.00	\$13,100.00		
		\$14,085.00			
Change Order #3					
PCO#	Description		Unknown Condition	Requested by Inspector	Insufficient Design
2.2	Primary electric riser conduit	\$1,772.00		\$1,772.00	
9	Electrical panel at existing building	\$1,994.00	\$1,994.00		
		\$3,766.00			
Change Order #4					
PCO#	Description		Unknown Condition	Requested by Inspector	Insufficient Design
5	Increase flood and earthquake limits	\$5,299.00			
12	Provide 4 x 8 gate temporary construction fence	\$1,177.00		\$1,177.00	
		\$6,476.00			



**Change Order Detail Log**  
**Stow Center Elementary School**

Change Order #5		Owner	Unknown	Requested by	Insufficient
PCO#	Description	Requested	Condition	Inspector	Design
6.4	Wetland mitigation site work	\$41,074.00			\$41,074.00
		\$41,074.00			
Change Order #6		Owner	Unknown	Requested by	Insufficient
PCO#	Description	Requested	Condition	Inspector	Design
10	Concrete admix for fire pump P17	\$2,050.00			
14	Abate and remove asbestos cement pipe	\$29,411.00	\$29,411.00		
16	Furnish and install hollow metal doors, frames, and hardware	\$8,937.00			\$8,937.00
17.2	Furnish and install rated hollow metal door and borrowed lite window wall frames	\$26,855.00			\$26,855.00
		\$67,253.00			





# C M S

## Consolidated CO Log Stow Center Elementary School

<u>PCO</u>	<u>Description</u>	<u>Date</u>	<u>CCD</u>	<u>PR</u>	<u>Proposed</u>	<u>Approved</u>	<u>CO#</u>
00001	Wetland Flagging - Hay Bales	7/15/2010		1			2
00001.2	Wetland Flagging - Hay Bales	7/16/2010		1	\$985.00	\$985.00	2
00002	Primary electric riser conduit	8/9/2010		4			3
00002.2	Primary electric riser conduit	9/23/2010		4	\$1,772.00		3
00003	Existing fire dumpster	8/20/2010	002R1				2
00003.2	Existing fire dumpster	8/27/2010	002R1		\$13,100.00	\$13,100.00	2
00004	Architectural/structural modifications	8/22/2010		2			
00004.2	Architectural/structural modifications	2/28/2011		2	\$4,464.00		4
00005	Builders risk insurance	8/23/2010			\$5,299.00		5
00006	Wetland Mitigation	8/25/2010					5
00006.2	Wetland Mitigation	8/28/2010					5
00006.3	Wetland Mitigation	9/13/2010					5
00006.4	Wetland Mitigation	9/28/2010		6	\$41,074.00		5
00007	Rock removal	8/30/2010					
00007.2	Rock removal - open - disputed	12/22/2010			\$99,453.00		10
00007.3	Rock removal - open	1/17/2011			\$56,736.00		
00008	Ceiling revisions	9/7/2010					
00008.2	Ceiling revisions	12/8/2010		8	(\$475.00)		7
00009	Electric panel at existing building	9/17/2010	001R1		\$1,994.00		3
00010	Concrete for fire pump pit	10/11/2010		4	\$2,050.00		6
00011	Asbestos cement pipe	10/19/2010	3				
00011.1	Asbestos cement pipe	2/24/2011	3		\$10,029.00		4
00012	Temporary construction gate	11/1/2010		9	\$1,177.00		8
00013	Roof opening revisions	11/1/2010			\$1,060.00		
00014	Asbestos cement pipe	11/3/2010	3		\$29,411.00		6
00015	Roof drain piping	11/12/2010		3			
00015R2	Roof draining piping	11/12/2010		3	\$2,181.80		6
00016	Doors C264 & EX302	11/18/2010		7			
00017	Stair C122 opening	11/19/2010		10			6
00017.2	Stair C122 opening	11/22/2010		10	\$26,855.00		6



**Consolidated CO Log**  
**Stow Center Elementary School**

<u>PCO</u>	<u>Description</u>	<u>Date</u>	<u>CCD</u>	<u>PR</u>	<u>Proposed</u>	<u>Approved</u>	<u>CO#</u>
000018	Retaining wall expansion joint deta	12/7/2010			\$639.00		7
000019	Primary electric duct bank conduit	12/8/2010			\$3,845.00		7
000020	Gas service pit	12/8/2010		12			
000020.2	Gas service pit	4/4/2011		12	\$4,141.00		11
000021	Motorized shades scope clarification	12/8/2010		13			
000021.2	Motorized shades scope clarification	1/11/2011		13	\$5,372.00		8
000022	Rock removal - trench	12/22/2010					
000022.2	Rock removal - trench	1/17/2011			\$2,814.00		
000023	Transformer pad	12/30/2010					
000023.2	Transformer pad	4/8/2011		5	\$1,681.00		11
000024	Site entrance sign revisions	1/20/2011		14	\$750.00		8
000025	Applied fireproofing scope	1/20/2011		11	\$1,097.00		8
000026	Parapet screen wall	2/8/2011			\$7,927.00		
000027	Firewall at roof at R line	2/7/2011			\$107.00		9
000028	Low roof at 24-line Q.8 to N	2/7/2011			\$578.96		
000029	Skylight soffit revisions	2/7/2011			\$3,402.00		11
000030	Revisions to wall at skylight	2/7/2011			\$1,424.00		
000031	LFD RFI 14 tag # C136A and C13	2/7/2011					
000031.2	LFD RFI 14 tag # C136A and C13	2/24/2011			\$621.00		9
000032	Circuit revisions at various panels	2/7/2011		17	\$1,991.00		9
000033	Door B152 - frame SF14	2/7/2011		16	\$7,423.00		9
000034	Structural modifications	2/24/2011	7	19	\$28,308.00		
000035	Angle @ 2nd floor sill	3/4/2011			\$25,127.00		
000036	Walls & piers at N-line	4/4/2011			\$38,188.00		
000037	Platform stair treads and risers	4/1/2011			\$18,436.00		
000038	Skylight LGMF revisions	4/1/2011			\$6,195.00		11
000039	Buried foundation & debris	4/4/2011			\$11,646.00		
000040	Unsuitables at infiltration #1	4/4/2011			\$1,523.00		11
000041	Unsuitables at DMH1-7 to 1-8	4/4/2011			\$1,125.00		11
000042	Unsuitables at parking lot	4/4/2011			\$18,441.00		



**Consolidated CO Log**  
**Stow Center Elementary School**

<u>PCO</u>	<u>Description</u>	<u>Date</u>	<u>CCD</u>	<u>PR</u>	<u>Proposed</u>	<u>Approved</u>	<u>CO#</u>
000043	Existing fire dumpster	4/4/2011	4		\$511.00		11
000044	S.O.G. control joints	4/4/2011			\$2,060.00		
000045	Window shades scope clarific.	4/4/2011			\$22,591.00		
000046	Door C155 revisions	4/4/2011		20	\$699.00		11
000047	Roof drain piping (plumbing only)	4/4/2011		3	\$1,885.00		
000048	Roof drain piping (steel only)	4/4/2011		3	\$1,194.00		
000049	Architectural/structural modifications (curtainwall/storefront only)	4/5/2011	8		\$3,581.00		11
000050	Architectural/structural modifications (steel only)	4/5/2011			\$402.00		11
000050.2	Architectural/structural modifications (steel only)	4/16/2011			\$3,572.00		
000051	Curtainwall glass CW3 & CW4	4/6/2011			\$2,876.00		
000052	Plumbing UG & Storm risers	4/21/2011			\$12,336.00		
000053	Railing at corridor C201 (misc metals only)	4/21/2011		22			
	Seeding application - turf & grass revisions	10/25/2010		15			
	Revisions to Door B132	11/19/2010		16			
	Water service 2" tap & valve	12/16/2010		18			
	Building expansion joints conditions	4/1/2011		21			
	Field modifications to structural steel	2/10/2011	6				
	Field modifications to structural steel	3/18/2011	9				

Nashoba Pompo/Center School Project  
Cash Flow Projections

5/6/2011

Prior Year	Jan-10	Feb-10	Mar-10	Apr-10	May-10	Jun-10	Jul-10	Aug-10	Sep-10	Oct-10	Nov-10	Dec-10	Total
Total	234,012	239,000	282,000	289,000	282,000	297,600	283,850	498,850	476,850	826,850	1,026,850	1,126,850	6,983,653
	317,362	235,288	391,929	557,300	129,415	83,410	408,024	408,476	103,122	1,214,725	0	1,815,751	6,447,726
	-83,350	3,712	-109,929	-268,300	152,585	214,190	-124,174	90,374	373,728	-387,875	1,026,850	-688,901	535,927
Prior Year	Jan-11	Feb-11	Mar-11	Apr-11	May-11	Jun-11	Jul-11	Aug-11	Sep-11	Oct-11	Nov-11	Dec-11	Total
Total	1,416,895	1,180,488	1,675,304	1,889,713	2,126,122	2,862,531	2,389,713	1,853,304	1,416,895	1,201,486	1,180,486	1,030,486	27,207,076
	27,053	938,175	0	1,691,089									9,104,043
	1,389,842	242,313	1,675,304	198,624	2,126,122	2,862,531	2,389,713	1,853,304	1,416,895	1,201,486	1,180,486	1,030,486	18,103,033
Prior Year	Jan-12	Feb-12	Mar-12	Apr-12	May-12	Jun-12	Jul-12	Aug-12	Sep-12	Oct-12	Nov-12	Dec-12	Total
Total	881,216	686,850	708,850	541,668	681,872	1,047,710	519,338	220,549	67,000	31,179	36,100	5,160,462	37,789,870
													0
	881,216	686,850	708,850	541,668	681,872	1,047,710	519,338	220,549	67,000	31,179	36,100	5,160,462	37,789,870

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
<b>Contract Changes</b>								
Contract Changes								
Contract Changes								
CCCIC1A	CIC #1 Issued - Wetlands	0	12JUL10 A		12JUL10 A			100
CCCIC2A	CIC #2 Issued - Electric Panel at Exst	0	12JUL10 A		12JUL10 A			100
CCCIC2B	CCD #1R Issued - Electric Panel at Exst	0	12JUL10 A	26JUL10 A	12JUL10 A	26JUL10 A		100
CCCIC1B	PR #6 Issued - Wetlands	0	12JUL10 A	11AUG10 A	12JUL10 A	11AUG10 A		100
CCCIC2C	Procure and Complete CCD #1R Work	0	27JUL10 A	10AUG10 A	27JUL10 A	10AUG10 A		100
CCNOC3A	NOC #3 Issued - Topsoil Removal	0	11AUG10 A		11AUG10 A			100
CCCIC2D	Remobilize Demolition	0	11AUG10 A	12AUG10 A	11AUG10 A	12AUG10 A		100
CCNOC3B	NOC #3 - Topsoil Removal Direction Issued	0	11AUG10 A	17AUG10 A	11AUG10 A	17AUG10 A		100
CCCIC1C	PCO #6 Issued - Wetlands	0	11AUG10 A	25AUG10 A	11AUG10 A	25AUG10 A		100
CCCIC6A	CIC #6 Issued - Rock Removal	0	12AUG10 A		12AUG10 A			100
CCCIC7A	CIC #7 Issued - ACM Pipe	0	12AUG10 A		12AUG10 A			100
CCCIC7B	CCD #3 Issued - ACM Pipe	0	12AUG10 A	26AUG10 A	12AUG10 A	26AUG10 A		100
CCCIC6B	CIC #6 - Additional Rock Removal	0	16AUG10 A	06OCT10 A	16AUG10 A	06OCT10 A		100
CCCIC1D	PCO #6 Reviewed, CCD #5 Issued - Wetlands	0	25AUG10 A	07OCT10 A	25AUG10 A	07OCT10 A		100
CCCIC7C	CCD #3 - Remove ACM Pipe	0	26AUG10 A	14SEP10 A	26AUG10 A	14SEP10 A		100
CCNOC3C	NOC #7 Issued - Topsoil Removal Site	0	21SEP10 A		21SEP10 A			100
CCNOC3D	NOC #7 - Topsoil Removal Direction Issued	0	21SEP10 A	24SEP10 A	21SEP10 A	24SEP10 A		100
CCCIC1E	PCO #6 Prep Work - Wetlands	0	11OCT10 A	22OCT10 A	11OCT10 A	22OCT10 A		100
CCCIC1F	Complete Access at Building	0		22OCT10 A		22OCT10 A		100
CCNOC10A	Piers at N-Line Discussed with SMMA	0	17NOV10 A	29NOV10 A	17NOV10 A	29NOV10 A		100
CCNOC10B	RFI's #160, 160.2 - Piers at N-Line	0	29NOV10 A	10DEC10 A	29NOV10 A	10DEC10 A		100
CCNOC10C	Piers at N-Line - Order/Deliver Materials	0	13DEC10 A	17DEC10 A	13DEC10 A	17DEC10 A		100
CCNOC10D	Piers at N-Line - Conc./Partial BF	0	20DEC10 A	10JAN11 A	20DEC10 A	10JAN11 A		100
CCSNOWA	Snow Storm 12/26/10 and 12/27/10	0	26DEC10 A	27DEC10 A	26DEC10 A	27DEC10 A		100
CCSNOWB	Clean-up After Snowstorm 12/26 and 12/27	0	27DEC10 A	31DEC10 A	27DEC10 A	31DEC10 A		100
CCNOC10E	Piers at N-Line - Complete Backfill	0	10JAN11 A	24FEB11 A	10JAN11 A	24FEB11 A		100
CCPR19A	PR #19 Issued - Steel Modifications - Area B	0	11JAN11 A		11JAN11 A			100
CCSNOWC	Snow Storm and Clean-up 1/12 to 1/14	0	12JAN11 A	14JAN11 A	12JAN11 A	14JAN11 A		100
CCPR19B	PR #19/PCO #34 - CCD #7 Issued	0	12JAN11 A	15MAR11 A	12JAN11 A	15MAR11 A		100
CCSNOWD	Snow Storm and Clean-up 1/18 to 1/20	0	18JAN11 A	20JAN11 A	18JAN11 A	20JAN11 A		100
CCSNOWE	Snow Storm and Clean-up 1/21 to 1/22	0	21JAN11 A	22JAN11 A	21JAN11 A	22JAN11 A		100
CCSNOWF	Snow Storm and Clean-up 1/27 to 1/28	0	27JAN11 A	28JAN11 A	27JAN11 A	28JAN11 A		100
CCPR19C	CCD #7 - Steel Modifs. Made in Shop	5	16MAR11 A	01APR11	16MAR11 A	11FEB11	-35d	0
<b>General Conditions/Start-up/Owner/AE</b>								
General Conditions/Start-up/Owner/AE								
General Conditions/Start-up/Owner/AE								

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
GC100	Bid - Award - NTP	0	07JUN10 A	15JUN10 A	07JUN10 A	15JUN10 A		100
GC110	Commence Construction	0	15JUN10 A		15JUN10 A			100
GC120	Obtain CADD Files, Prepare Layout	0	16JUN10 A	23JUN10 A	16JUN10 A	23JUN10 A		100
GC140	Procure Abatement, Demo, Sitework Subs	0	16JUN10 A	25JUN10 A	16JUN10 A	25JUN10 A		100
GC130	Obtain Building Permit	0	16JUN10 A	02JUL10 A	16JUN10 A	02JUL10 A		100
GC150	Mobilize, Set-up	0	16JUN10 A	23JUL10 A	16JUN10 A	23JUL10 A		100
GC160	Commence Submittals	0	21JUN10 A		21JUN10 A			100
GC180	Initial Site Layout, Engineering	0	29JUN10 A	19JUL10 A	29JUN10 A	19JUL10 A		100
GC170	File Abatement Notices	0	30JUN10 A	12JUL10 A	30JUN10 A	12JUL10 A		100
GC400	Exterior Building Mock-up Panel	2	22NOV10 A	29MAR11	22NOV10 A	11MAR11	-12d	80
GC410	Exterior Building Mock-up Commissioning	5	30MAR11	05APR11	28MAR11	01APR11	-2d	0
GC500	School Out for 2011 Summer	0	22JUN11 *		22JUN11		0	0
GC510	School Summer Break 2011	48	22JUN11	26AUG11	22JUN11	26AUG11	0	0
GC520	School Summer Break 2011 Ends	0		26AUG11		26AUG11 *	0	0
<b>Initial Sitework Prep - Phase 1</b>								
<b>General Conditions/Start-up/Owner/AE</b>								
GC190	Set Office Trailers (Temporary)	0	01JUL10 A	01JUL10 A	01JUL10 A	01JUL10 A		100
GC200	Meeting with Conservation Commission	0	02JUL10 A	02JUL10 A	02JUL10 A	02JUL10 A		100
GC210	Temporary Construction Fencing	0	02AUG10 A	27AUG10 A	02AUG10 A	27AUG10 A		100
GC220	Prepare Trailer, Staging Areas	0	16AUG10 A	16AUG10 A	16AUG10 A	16AUG10 A		100
<b>Initial Sitework - Phase 1A</b>								
<b>General Conditions/Start-up/Owner/AE</b>								
GC300	Owner Relocate Blacksmith Shop	0	28JUL10 A	10AUG10 A	28JUL10 A	10AUG10 A		100
GC250	Relocate Office Trailers	0	17AUG10 A	19AUG10 A	17AUG10 A	19AUG10 A		100
GC240	Vacate Existing School Area	0	20AUG10 A	23AUG10 A	20AUG10 A	23AUG10 A		100
<b>Existing Building - Phase 1A</b>								
<b>General Conditions/Start-up/Owner/AE</b>								
GC230	Secure Existing Building	0	23AUG10 A	23AUG10 A	23AUG10 A	23AUG10 A		100
<b>Existing Building</b>								
<b>Existing Building - Phase 1A</b>								
<b>Abatement, Demolition</b>								
DM100	Asbestos Abatement	0	20JUL10 A	30JUL10 A	20JUL10 A	30JUL10 A		100
HV101A	Cut/Cap MEP	0	30JUL10 A	30JUL10 A	30JUL10 A	30JUL10 A		100
DM120	Building Demolition	0	12AUG10 A	19AUG10 A	12AUG10 A	19AUG10 A		100
<b>Sitework</b>								
<b>Initial Sitework Prep - Phase 1</b>								
<b>Sitework: Preparation</b>								
SW1120	Erosion Control, Protections	0	06JUL10 A	13JUL10 A	06JUL10 A	13JUL10 A		100
SW1130	Clear and Grub	0	12JUL10 A	19JUL10 A	12JUL10 A	19JUL10 A		100
SW1140	Strip, Stockpile Topsoil	0	12JUL10 A	28JUL10 A	12JUL10 A	28JUL10 A		100
SW1110	Cut-In Initial Site Access	0	12JUL10 A	30JUL10 A	12JUL10 A	30JUL10 A		100

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
SW1160	Haul Out Excess Topsoil (Partial)	0	19AUG10 A	21SEP10 A	19AUG10 A	21SEP10 A		100
SW1150	Existing Utility Relocations	0	24AUG10 A	27AUG10 A	24AUG10 A	27AUG10 A		100
SW1160A	Haul Out Excess Topsoil (Complete)	15	04APR11	22APR11	16MAY11	03JUN11	30d	0
<b>Initial Sitework - Phase 1A</b>								
<b>Sitework: Preparation</b>								
SW1210	Cut/Prep Utility Trenching	0	16AUG10 A	19AUG10 A	16AUG10 A	19AUG10 A		100
EL101A	Power & Communications Service to Phase 1	0	19AUG10 A	26AUG10 A	19AUG10 A	26AUG10 A		100
SW1220	Patch Utility Trenching	0	27AUG10 A	27AUG10 A	27AUG10 A	27AUG10 A		100
<b>Sitework: Utilities, Roadways, Paving</b>								
SW2210	Gas Service to Phase 1	0	23AUG10 A	24AUG10 A	23AUG10 A	24AUG10 A		100
<b>Sitework - Building Area</b>								
<b>Sitework: Preparation</b>								
SW1310	Building Cuts & Fills, West	0	28JUL10 A	13AUG10 A	28JUL10 A	13AUG10 A		100
SW1320	New 30" Drain Line at West	0	02AUG10 A	13AUG10 A	02AUG10 A	13AUG10 A		100
SW1340	Building Cuts & Fills, East	0	18AUG10 A	27AUG10 A	18AUG10 A	27AUG10 A		100
SW1330	Remove Existing Drainage	0	26AUG10 A	14SEP10 A	26AUG10 A	14SEP10 A		100
SW1350	Sewer Temporary Force Main	0	30AUG10 A	31AUG10 A	30AUG10 A	31AUG10 A		100
SW1360	Rough Grade Around Building	0	10DEC10 A	17DEC10 A	10DEC10 A	17DEC10 A		100
EL10SW	UG Site Electric to Bldg	3	13APR11	15APR11	30MAR11	01APR11	-10d	0
FN500	Concrete Bench Wall	5	09JUN11	15JUN11	09JUN11	15JUN11	0	0
EL50SW	Set Transformer	5	20JUN11	24JUN11	18JUL11	22JUL11	20d	0
EL51SW	Set Emergency Generator	5	20JUN11	24JUN11	03OCT11	07OCT11	75d	0
EL90SW	Test and Inspect Emergency Generator	5	18JUL11	22JUL11	10OCT11	14OCT11	60d	0
<b>Sitework: Utilities, Roadways, Paving</b>								
SW2310	Set DMH1-5, DMH1-6 at South, Building	0	06SEP10 A	07SEP10 A	06SEP10 A	07SEP10 A		100
SW2312	New Drain Line at South, Building	0	07SEP10 A	13SEP10 A	07SEP10 A	13SEP10 A		100
SW2316	Drainage at Building Area (partial)	0	14SEP10 A	05NOV10 A	14SEP10 A	05NOV10 A		100
SW2314	Temporary Drain Line at South, Building	0	27SEP10 A	27SEP10 A	27SEP10 A	27SEP10 A		100
SW2318	Infiltration Area 1	0	27SEP10 A	26OCT10 A	27SEP10 A	26OCT10 A		100
SW2328	Infiltration Area 2	0	29OCT10 A	05NOV10 A	29OCT10 A	05NOV10 A		100
SW2322	Water Mains at Building Area, Partial	0	02DEC10 A	17DEC10 A	02DEC10 A	17DEC10 A		100
SW2332	Ex/Set/Backfill Fire Suppression Tanks	10	07MAR11 A	08APR11	07MAR11 A	25MAR11	-10d	0
SW2326	Excavate Site UG Electric to Building	2	11APR11	12APR11	28MAR11	29MAR11	-10d	0
SW2320	Site Roof Drain Piping	5	11APR11	15APR11	28MAR11	01APR11	-10d	0
SW2334	Water/Fire Piping at Fire Supp Tanks	5	11APR11	15APR11	11APR11	15APR11	0	0
SW2330	Backfill UG Site Electric to Building	2	14APR11	15APR11	31MAR11	01APR11	-10d	0
SW2360	Drainage at Building Area (complete)	10	18APR11	29APR11	04APR11	15APR11	-10d	0
SW2336	Well Water Piping	5	02MAY11	06MAY11	18APR11	22APR11	-10d	0
SW2338	Test & Chlorinate Water System	5	09MAY11	13MAY11	25APR11	29APR11	-10d	0

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
SW2340	Complete Gas Service to Building	5	23MAY11	27MAY11	23MAY11	27MAY11	0	0
SW2342	Excavate/Prep Transf, Gen, Gas Pads	5	30MAY11	03JUN11	30MAY11	03JUN11	0	0
SW2344	Form/Pour/Strip Conc Tranf, Gen, Gas Pads	5	06JUN11	10JUN11	06JUN11	10JUN11	0	0
SW2346	Backfill Transf, Gen, Gas Pads	5	13JUN11	17JUN11	13JUN11	17JUN11	0	0
SW2348	Grade Fire Lane/Service, Building	10	20JUN11	01JUL11	20JUN11	01JUL11	0	0
SW2350	E/B Site Lighting, Building	10	20JUN11	01JUL11	11JUL11	22JUL11	15d	0
EL13SW	UG Site Lighting, Building	10	20JUN11	01JUL11	18JUL11	29JUL11	20d	0
SW2352	Under Drain at Fire Lane, Building	5	04JUL11	08JUL11	25JUL11	29JUL11	15d	0
SW2354	Complete Rims, Inverts, Misc. Utilities, Bldg	10	04JUL11	15JUL11	15AUG11	26AUG11	30d	0
SW2324	Infiltration Area 3	10	14JUL11	27JUL11	08AUG11	19AUG11	17d	0
SW2356	Prep and FG Fire Lane/Service at Building	10	08AUG11	19AUG11	01AUG11	12AUG11	-5d	0
SW2358	Finish Pave Fire Lane/Service at Building	5	05SEP11	09SEP11	29AUG11	02SEP11	-5d	0
<b>Sitework: Walks, Finishes, Landscaping</b>								
SW4310	Excavate Concrete Bench Wall	3	06JUN11	08JUN11	06JUN11	08JUN11	0	0
SW4312	Backfill Bench Wall	2	16JUN11	17JUN11	16JUN11	17JUN11	0	0
SW4314	Segmental Retaining Wall, Building	5	20JUN11	24JUN11	20JUN11	24JUN11	0	0
SW5310	Granite Top & Edging at Bench Wall	5	27JUN11	01JUL11	04JUL11	08JUL11	5d	0
SW4316	Prep/Grade Concrete Walkways, Building	20	27JUN11	22JUL11	27JUN11	22JUL11	0	0
SW4318	Traffic Signage, Building	5	04JUL11	08JUL11	25JUL11	29JUL11	15d	0
SL400	Concrete Walkways, Building	20	11JUL11	05AUG11	11JUL11	05AUG11	0	0
MM400	Site Bollards	5	25JUL11	29JUL11	25JUL11	29JUL11	0	0
SW5312	Barricade Gates, Building	5	25JUL11	29JUL11	15AUG11	19AUG11	15d	0
SW4324	Mow Strip, Stone Pit, Building	10	08AUG11	19AUG11	08AUG11	19AUG11	0	0
SW4320	Paving Binder at Service, Building	5	22AUG11	26AUG11	15AUG11	19AUG11	-5d	0
SW4326	Spread Topsoil, Building	15	22AUG11	09SEP11	22AUG11	09SEP11	0	0
SW4322	Bit Berm, Building	5	29AUG11	02SEP11	22AUG11	26AUG11	-5d	0
SW5314	Plantings, Building	10	29AUG11	09SEP11	12SEP11	23SEP11	10d	0
SW5316	Waste Receptacles, Wood Benches, Building	10	12SEP11	23SEP11	17OCT11	28OCT11	25d	0
SW5318	FG and Lawns, Building	10	03OCT11	14OCT11	26SEP11	07OCT11	-5d	0
SW4328	Pavement Markings	5	31OCT11	04NOV11	24OCT11	28OCT11	-5d	0
<b>Sitework - Entry/Roadway/Parking</b>								
<b>Sitework: Preparation</b>								
SW1410	Initial Rough Grade Entry Road	0	16AUG10 A	17AUG10 A	16AUG10 A	17AUG10 A		100
SW1420	Cuts and Fills Roadway	0	22SEP10 A	24SEP10 A	22SEP10 A	24SEP10 A		100
SW1430	Cuts and Fills, Northeast Parking	0	07OCT10 A	28OCT10 A	07OCT10 A	28OCT10 A		100
EL11SW	Electric UG under Roadway	0	10NOV10 A	10NOV10 A	10NOV10 A	10NOV10 A		100
SW1440	Prepare Storage Staging Area	0	06DEC10 A	07DEC10 A	06DEC10 A	07DEC10 A		100
<b>Sitework: Utilities, Roadways, Paving</b>								

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
SW2410	Drainage at Roadway	0	19OCT10 A	15NOV10 A	19OCT10 A	15NOV10 A		100
SW2412	Grade Northeast Parking	0	25OCT10 A	29OCT10 A	25OCT10 A	29OCT10 A		100
SW2418	Water Mains at Roadway	0	29OCT10 A	10NOV10 A	29OCT10 A	10NOV10 A		100
SW2422	Rough Grade Roadway - Partial	0	01NOV10 A	05NOV10 A	01NOV10 A	05NOV10 A		100
SW2424	Excavate Electric under Roadway	0	09NOV10 A	09NOV10 A	09NOV10 A	09NOV10 A		100
SW2414	Force Main at Roadway	0	09NOV10 A	12NOV10 A	09NOV10 A	12NOV10 A		100
SW2426	Backfill Electric under Roadway	0	11NOV10 A	11NOV10 A	11NOV10 A	11NOV10 A		100
SW2416	Under Drain at Northeast Parking	0	15NOV10 A	19NOV10 A	15NOV10 A	19NOV10 A		100
SW2420	Gravel and Finish Grade, NE Parking	0	15NOV10 A	22NOV10 A	15NOV10 A	22NOV10 A		100
SW2428	Gravel and Finish Grade Roadway - Partial	0	15NOV10 A	22NOV10 A	15NOV10 A	22NOV10 A		100
SW2432	Paving Blinder, NE Parking and Partial Road	0	22NOV10 A	23NOV10 A	22NOV10 A	23NOV10 A		100
SW2430	New Sanitary System	25	23MAY11	24JUN11	23MAY11	24JUN11	0	0
SW2434	Rough Grade Roadway - Complete	5	27JUN11	01JUL11	27JUN11	01JUL11	0	0
SW2436	Test, Inspect, Approve New Sanitary	5	27JUN11	01JUL11	29JUN11	05JUL11	2d	0
SW2440	Gravel and FG Roadway - Complete	5	04JUL11	08JUL11	04JUL11	08JUL11	0	0
SW2438	Remove Existing Sanitary System	8	04JUL11	13JUL11	06JUL11	15JUL11	2d	0
SW2442	Paving Blinder Complete, Roadway	5	11JUL11	15JUL11	11JUL11	15JUL11	0	0
SW2444	Light Pole Bases	10	18JUL11	29JUL11	18JUL11	29JUL11	0	0
EL14SW	UG Site Lighting, Parking and Roadway	10	25JUL11	05AUG11	25JUL11	05AUG11	0	0
SW2446	E/B Site Lighting, Parking and Roadway	10	25JUL11	05AUG11	25JUL11	05AUG11	0	0
SW2448	Curbing, Parking and Roadway	15	08AUG11	26AUG11	08AUG11	26AUG11	0	0
SW2450	Complete Rims, Inverts, Misc. Utilities, Roadway	10	29AUG11	09SEP11	03OCT11	14OCT11	25d	0
SW2452	Prep and Finish Paving, Roadway/Parking	5	24OCT11	28OCT11	17OCT11	21OCT11	-5d	0
<b>Sitework: Walks, Finishes, Landscaping</b>								
SW4410	Prep/Grade Concrete Walkways, Roadway	10	29AUG11	09SEP11	29AUG11	09SEP11	0	0
SW4412	Traffic Signage, Roadway	5	05SEP11	09SEP11	05SEP11	09SEP11	0	0
MS20S	Site School Sign	5	12SEP11	16SEP11	17OCT11	21OCT11	25d	0
SL500	Concrete Walkways, Roadway	10	12SEP11	23SEP11	05SEP11	16SEP11	-5d	0
SW4414	Spread Topsoil, Roadway	10	26SEP11	07OCT11	19SEP11	30SEP11	-5d	0
EL15SW	Site Lighting	10	26SEP11	07OCT11	03OCT11	14OCT11	5d	0
SW5410	Plantings, Roadway	5	10OCT11	14OCT11	03OCT11	07OCT11	-5d	0
SW5412	Chain Link Fence at Turnaround, Roadway	5	10OCT11	14OCT11	10OCT11	14OCT11	0	0
SW5414	FG and Lawns, Roadway	5	17OCT11	21OCT11	10OCT11	14OCT11 *	-5d	0
<b>Storage Building</b>								
<b>Foundations and Structure</b>								
SW331SB	Excavate Found, Storage Bldg	0	27SEP10 A	28SEP10 A	27SEP10 A	28SEP10 A		100
FN10SB	Foundations, Storage Bldg	0	12OCT10 A	25OCT10 A	12OCT10 A	25OCT10 A		100
SW332SB	Backfill, Grade, Storage Bldg	0	08NOV10 A	12NOV10 A	08NOV10 A	12NOV10 A		100

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
SL10SB	Prep, Pour SOG, Storage Bldg	5	11APR11	15APR11	16MAY11	20MAY11	25d	0
MC10SB	CMU at Storage Bldg	10	18APR11	29APR11	23MAY11	03JUN11	25d	0
RC10SB	Ro Carpentry/Trusses/Framing, Storage Bldg	5	30MAY11	03JUN11	06JUN11	10JUN11	5d	0
<b>Exterior/Closing-in</b>								
RC20SB	Windows, Storage Bldg	2	06JUN11	07JUN11	16JUN11	17JUN11	8d	0
RF10SB	Roofing, Storage Bldg	5	06JUN11	10JUN11	13JUN11	17JUN11	5d	0
RC30SB	Siding and Trim, Storage Bldg	10	13JUN11	24JUN11	20JUN11	01JUL11	5d	0
OH10SB	OH Door, Storage Bldg	5	27JUN11	01JUL11	04JUL11	08JUL11	5d	0
<b>Roughing-in</b>								
EL12SB	Electric Rough, Storage Bldg	5	18APR11	22APR11	30MAY11	03JUN11	30d	0
<b>Interior Finishes</b>								
MM10SB	Bollards, Storage Bldg	5	04JUL11	08JUL11	26SEP11	30SEP11	60d	0
PA10SB	Painting, Storage Bldg	5	08AUG11	12AUG11	03OCT11	07OCT11	40d	0
EL20SB	Electric Finish, Inspect, Storage Bldg	5	15AUG11	19AUG11	10OCT11	14OCT11	40d	0
<b>Completion</b>								
ENDSB	Complete Storage Building	5	22AUG11	26AUG11	17OCT11	21OCT11	40d	0
<b>Sitework - Leaching Field Area</b>								
<b>Sitework: Preparation</b>								
SW1510	Excavate Site Conc. Retaining Wall	0	04OCT10 A	29OCT10 A	04OCT10 A	29OCT10 A		100
FN50S	Site Concrete Retaining Wall	0	03NOV10 A	20DEC10 A	03NOV10 A	20DEC10 A		100
SW1520	Backfill Site Conc. Retaining Wall, Partial	0	20DEC10 A	23DEC10 A	20DEC10 A	23DEC10 A		100
SW1530	Backfill Site Conc. Retaining Wall, Complete	10	02MAY11	13MAY11	13JUN11	24JUN11	30d	0
<b>Sitework: Utilities, Roadways, Paving</b>								
SW2510	Leaching Field - Partial	10	16MAY11	27MAY11	27JUN11	08JUL11	30d	0
SW2512	Grade Leaching Area - Partial	5	30MAY11	03JUN11	11JUL11	15JUL11	30d	0
SW2514	Remove Existing Leaching Field	10	14JUL11	27JUL11	18JUL11	29JUL11	2d	0
SW2516	Leaching Field - Complete	15	28JUL11	17AUG11	01AUG11	19AUG11	2d	0
<b>Sitework: Walks, Finishes, Landscaping</b>								
SW4510	Complete Grading at Leaching	5	18AUG11	24AUG11	22AUG11	26AUG11	2d	0
SW5510	Chain Link Fence, Leaching	10	05SEP11	16SEP11	29AUG11	09SEP11	-5d	0
SW4512	Spread Topsoil, Leaching	5	19SEP11	23SEP11	12SEP11	16SEP11	-5d	0
SW5512	FG and Lawns, Leaching	5	26SEP11	30SEP11	19SEP11	23SEP11	-5d	0
<b>Sitework - Playfields Area</b>								
<b>Sitework: Walks, Finishes, Landscaping</b>								
SW4610	Prep and Rough Grade, Field	10	23MAY11	03JUN11	23MAY11	03JUN11	0	0
SW4616	Remove/Distribute Loam Pile	5	06JUN11	10JUN11	06JUN11	10JUN11	0	0
SW4618	Prep and Grade Playground/BB	5	13JUN11	17JUN11	13JUN11	17JUN11	0	0
SW4620	Curbing at Playground/BB	5	20JUN11	24JUN11	20JUN11	24JUN11	0	0
SW4622	Prep/Fine Grade BB/Walk	5	27JUN11	01JUL11	04JUL11	08JUL11	5d	0
SW4624	Pave Basketball Court and Walk	5	04JUL11	08JUL11	11JUL11	15JUL11	5d	0

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl	
SW4516	1-5 Playground Equipment	15	04JUL11	22JUL11	27JUN11	15JUL11	-5d	0	
SW5616	Basketball Court Striping	5	11JUL11	15JUL11	24OCT11	28OCT11	75d	0	
SW5618	Resilient Play Surface	10	25JUL11	05AUG11	18JUL11	29JUL11	-5d	0	
SW5620	Chain Link Fencing, Field	15	15AUG11	02SEP11	08AUG11	26AUG11	-5d	0	
SW4612	Spread Topsoil, Field	10	29AUG11	09SEP11	29AUG11	09SEP11	0	0	
SW5610	Players Benches, Field	5	05SEP11	09SEP11	05SEP11	09SEP11	0	0	
SW4614	Stone Dust Path, Field	5	12SEP11	16SEP11	12SEP11	16SEP11	0	0	
SW5612	Skinned Infield, Field	5	12SEP11	16SEP11	12SEP11	16SEP11	0	0	
SW5614	FG and Lawns, Field	5	19SEP11	23SEP11	19SEP11	23SEP11	0	0	
SW5624	Playfield Equipment (Bases, etc.)	5	19SEP11	23SEP11	24OCT11	28OCT11	25d	0	
<b>Phase 1</b>									
<b>Completion</b>									
ENDSW	Complete Finish Sitework	10	07NOV11	18NOV11	31OCT11	11NOV11 *	-5d	0	
<b>New Addition - Area B and C</b>									
<b>New Addition - Area B and C</b>									
<b>Foundations and Structure</b>									
SW3310C	Excavate Foundations, Area B/C	0	16AUG10 A	07SEP10 A	16AUG10 A	07SEP10 A		100	
FN10C	Foundallons Area B/C	0	26AUG10 A	08OCT10 A	26AUG10 A	08OCT10 A		100	
FN20C	Interior Footings, Piers, Area B/C	0	08SEP10 A	08OCT10 A	08SEP10 A	08OCT10 A		100	
PL10C	Plumbing Under slab Storm Drain at B	0	13SEP10 A	14SEP10 A	13SEP10 A	14SEP10 A		100	
SW3320C	Perim Insul/Backfill Foundations, Area B/C	0	20SEP10 A	08OCT10 A	20SEP10 A	08OCT10 A		100	
SW3330C	E/B for US Utilities, Area B/C (Partial)	0	29SEP10 A	03DEC10 A	29SEP10 A	03DEC10 A		100	
PL11C	Under slab Plumbing, Area B/C (Partial)	0	05OCT10 A	03DEC10 A	05OCT10 A	03DEC10 A		100	
FN30C	Grout Baseplates, Area B/C	0	05OCT10 A	17DEC10 A	05OCT10 A	17DEC10 A		100	
WP10C	Waterproofing, Area B/C	0	18OCT10 A	29NOV10 A	18OCT10 A	29NOV10 A		100	
EL10C	Under slab Electric, Area B/C (Partial)	0	26OCT10 A	03DEC10 A	26OCT10 A	03DEC10 A		100	
SW3340C	BF, Grade SOG, Area B/C (Partial)	0	27OCT10 A	03DEC10 A	27OCT10 A	03DEC10 A		100	
SL10C	Prep & Pour Slab-on-Grade, Area B/C (Partial)	0	11NOV10 A	01DEC10 A	11NOV10 A	01DEC10 A		100	
PL12C	Under slab Plumbing, Area C (Complete)	0	06DEC10 A	28JAN11 A	06DEC10 A	28JAN11 A		100	
GC350C	Winter Cond Protection - US/Slab Prep, B/C	0	06DEC10 A	25MAR11 A	06DEC10 A	25MAR11 A		100	
SW3341C	BF, Grade SOG, Area B/C (Complete)	10	06DEC10 A	08APR11	06DEC10 A	15APR11	5d	60	
SW3331C	E/B for US Utilities, Area B/C (Complete)	10	06DEC10 A	08APR11	06DEC10 A	20APR11	8d	50	
ST10C	Steel Erection - Area C	0	10JAN11 A	18MAR11 A	10JAN11 A	18MAR11 A		100	
MM10C	Deliver Loose Lintels	5	07FEB11 A	01APR11	07FEB11 A	04MAR11	-20d	50	
PL14C	Under slab Plumbing, Area B (Complete)	0	23MAR11 A	25MAR11 A	23MAR11 A	25MAR11 A		100	
EL11C	Under slab Electric, Area B/C (Complete)	10	23MAR11 A	15APR11	23MAR11 A	20APR11	3d	50	
RC605	Set HM Frames at CMU, Area B/C	20	28MAR11	22APR11	07MAR11	01APR11	-15d	0	
ST20C	Steel Erection - Area B - Complete	10	04APR11	15APR11	14FEB11	25FEB11	-35d	0	

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
SL11C	Prep & Pour Slab-On-Grade, Area B/C (Complete)	20	06APR11	03MAY11	11APR11	06MAY11	3d	0
MM20C	Angle at Roof Overhang, Area B/C	10	11APR11	22APR11	28FEB11	11MAR11	-30d	0
MC10C	CMU Back-up, Area B/C	15	11APR11	29APR11	07MAR11	25MAR11	-25d	0
MM30C	Tube Steel Support, Area B/C	5	18APR11	22APR11	28MAR11	01APR11	-15d	0
MC207	CMU at Boiler/Mech/Receiving Area	20	02MAY11	27MAY11	28MAR11	22APR11	-25d	0
MC306	CMU at B, Near Existing, Area B/C	10	30MAY11	10JUN11	02MAY11	13MAY11	-20d	0
MM107	Seismic Clips at CMU, Area B/C	15	30MAY11	17JUN11	25APR11	13MAY11	-25d	0
<b>Exterior/Closing-In</b>								
RF20C	Deliver Thru-Wall Flashings, Area B/C	1	21FEB11 A	28MAR11	21FEB11 A	04MAR11	-16d	80
DW10C	Ext. Studs/Sheath/Blkg Above Roofs, Area B/C	5	28FEB11 A	01APR11	28FEB11 A	04MAR11	-20d	75
PL20C	Roof Drains, Area B/C	5	14MAR11 A	01APR11	14MAR11 A	04MAR11	-20d	50
AB10C	Air Barrier at Walls Above Low Roofs, Area B/C	5	18MAR11 A	04APR11	18MAR11 A	11MAR11	-16d	50
HV10C	Set Roof Curbs, etc., Area B/C	5	28MAR11	01APR11	21MAR11	25MAR11	-5d	0
RC10C	Roof Blocking at High Roofs, Area B/C	10	28MAR11	08APR11	21FEB11	04MAR11	-25d	0
DW11C	Complete Ext Studs/Sheath/Blkg, Area B/C	25	28MAR11	29APR11	28FEB11	01APR11	-20d	0
MV10C	Masonry Veneer at Roofs, Area B/C	15	30MAR11	19APR11	07MAR11	25MAR11	-17d	0
RF10C	High Roof System, Area B/C	10	04APR11	15APR11	28FEB11	11MAR11	-25d	0
RC20C	Roof Blocking at Low Roofs, Area B/C	10	04APR11	15APR11	14MAR11	25MAR11	-15d	0
AB20C	Air Membrane Barriers, Area B/C	25	04APR11	06MAY11	07MAR11	08APR11	-20d	0
MV11C	Masonry Veneer, Area B/C	30	11APR11	20MAY11	14MAR11	22APR11	-20d	0
DW20C	Ext. Studs/Sheath/Blkg Above Roofs, Area B	5	18APR11	22APR11	28FEB11	04MAR11	-35d	0
RC30C	Roof Blocking - Complete, Area B/C	5	18APR11	22APR11	07MAR11	11MAR11	-30d	0
RF12C	Low Roof above Mech/Kitch, Area B/C	10	18APR11	29APR11	28MAR11	08APR11	-15d	0
RC50C	Temp. Access Doors EX-C156, Area B/C	5	20APR11	26APR11	02MAY11	06MAY11	8d	0
AB30C	Air Barriers Above Roofs, Area B	5	21APR11	27APR11	03MAR11	09MAR11	-35d	0
MV12C	Masonry Veneer at Roofs, Area B	10	25APR11	06MAY11	07MAR11	18MAR11	-35d	0
RF30C	Roof Hatch, Area B/C	5	02MAY11	06MAY11	18APR11	22APR11	-10d	0
MM50C	Roof Ladder, Area B/C	5	02MAY11	06MAY11	04JUL11	08JUL11	45d	0
RF11C	Low Roof above Lobby, Area B/C	10	02MAY11	13MAY11	14MAR11	25MAR11	-35d	0
HV11C	Set Roof Top Equip., Area B/C	10	02MAY11	13MAY11	11APR11	22APR11	-15d	0
WN10C	Wind/CW/SF at Gym/Cafe, Area B/C	20	02MAY11	27MAY11	04APR11	29APR11	-20d	0
WN30C	Sloped Glazing Assembly, Area B/C	10	16MAY11	27MAY11	28MAR11	08APR11	-35d	0
WN11C	Wind/CW/SF at Media, Area B/C	10	30MAY11	10JUN11	02MAY11	13MAY11	-20d	0
WN12C	Wind/CW/SF at Lobby West, Area B/C	10	30MAY11	10JUN11	09MAY11	20MAY11	-15d	0
MP10C	Composite Wall Panels, Area B/C	30	06JUN11	15JUL11	16MAY11	24JUN11	-15d	0
WN13C	Wind/CW/SF at Admin/Lobb East, Area B/C	15	13JUN11	01JUL11	23MAY11	10JUN11	-15d	0
RF40C	Complete Fascia and Roof Metal, Area B/C	15	20JUN11	08JUL11	20JUN11	08JUL11	0	0

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
WN20C	Complete Alum. Entrances, Area B/C	15	04JUL11	22JUL11	04JUL11	22JUL11	0	0
WP30C	Exterior Sealants, Area B/C	25	04JUL11	05AUG11	20JUN11	22JUL11	-10d	0
MP11C	Comp. Wall Panel at Slope Glazing, Area B/C	10	18JUL11	29JUL11	27JUN11	08JUL11	-15d	0
MP20C	Acoustic Equip Screen (Roof), Area B/C	10	18JUL11	29JUL11	27JUN11	08JUL11	-15d	0
RF50C	Misc. Roofing, Area B/C	10	01AUG11	12AUG11	11JUL11	22JUL11	-15d	0
RC60C	Remove Temp Access - Door EX-C156, Area B/C	5	07NOV11	11NOV11	10OCT11	14OCT11	-20d	0
<b>Gymnasium - Cafeteria Area</b>								
<b>Roughing-In</b>								
PL303	Plumbing - Rough & Test, Gym/Café	20	28MAR11	22APR11	07MAR11	01APR11	-15d	0
HV303	Rough HVAC Piping, Gym/Café	20	11APR11	06MAY11	14MAR11	08APR11	-20d	0
EL203	Electric - Rough Mains, Risers, Gym/Café	25	11APR11	13MAY11	07MAR11	08APR11	-25d	0
HV203	Rough Ductwork Mains, Gym/Café	20	18APR11	13MAY11	14MAR11	08APR11	-25d	0
PL313	Plumbing - Rough Inspect, Gym/Café	5	25APR11	29APR11	04APR11	08APR11	-15d	0
DW203	Interior Metal Stud Framing, Gym/Café	20	02MAY11	27MAY11	28MAR11	22APR11	-25d	0
PL403	Plumbing - Pipe Covering, Gym/Café	20	02MAY11	27MAY11	11APR11	06MAY11	-15d	0
FP203	Fire Protection - Rough & Test, Gym/Café	25	02MAY11	03JUN11	04APR11	06MAY11	-20d	0
EL303	Electric - Rough Pins & Complete, Gym/Café	20	09MAY11	03JUN11	04APR11	29APR11	-25d	0
HV503	HVAC Pipe Insulation, Gym/Café	20	09MAY11	03JUN11	11APR11	06MAY11	-20d	0
HV413	Controls - Roughing-In, Gym/Café	25	09MAY11	10JUN11	04APR11	06MAY11	-25d	0
TC303	Telecommunications Rough, Gym/Café	25	09MAY11	10JUN11	04APR11	06MAY11	-25d	0
HV213	Complete Rough Ductwork, Gym/Café	15	16MAY11	03JUN11	18APR11	06MAY11	-20d	0
RC403	Interior Rough Carpentry, Gym/Café	20	16MAY11	10JUN11	11APR11	06MAY11	-25d	0
EL403	Electric - Inspect Rough-In, Gym/Café	5	06JUN11	10JUN11	02MAY11	06MAY11	-25d	0
<b>Interior Finishes</b>								
DW303	Drywall, Tape & Sand, Gym/Café	25	13JUN11	15JUL11	09MAY11	10JUN11	-25d	0
PA103	Prime Paint, Gym/Café	15	04JUL11	22JUL11	30MAY11	17JUN11	-25d	0
FC103	Finish Millwork, Panelling, Gym/Café	30	04JUL11	12AUG11	27JUN11	05AUG11	-5d	0
AP103	Sound Wall Panels, Gym/Café	10	18JUL11	29JUL11	11JUL11	22JUL11	-5d	0
FS103	Firestopping, Gym/Café	10	18JUL11	29JUL11	25JUL11	05AUG11	5d	0
MM103	Unistrut Proj. Support, Gym/Café	5	25JUL11	29JUL11	18JUL11	22JUL11	-5d	0
DW403	Touch-up Drywall, Gym/Café	10	25JUL11	05AUG11	20JUN11	01JUL11	-25d	0
WP203	Interior Caulking, Gym/Café	10	25JUL11	05AUG11	25JUL11	05AUG11	0	0
CL103	Ceiling Grid, Gym/Café	15	25JUL11	12AUG11	04JUL11	22JUL11	-15d	0
HV703	HVAC Radiation, Gym/Café	15	25JUL11	12AUG11	04JUL11	22JUL11	-15d	0
PA303	Finish Paint Exposed Struct, Gym	10	08AUG11	19AUG11	04JUL11	15JUL11	-25d	0
FC203	Hang Interior Doors, Gym/Café	5	15AUG11	19AUG11	26SEP11	30SEP11	30d	0
DW503	Misc. Interior Drywall, Gym/Café	10	15AUG11	26AUG11	25JUL11	05AUG11	-15d	0
HV803	ATC Controls - Finish, Gym/Café	10	15AUG11	26AUG11	25JUL11	05AUG11	-15d	0

Pompo/Center Elementary School  
 Stow, MA

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl	
MM203	Metal Rails, Gym/Cafe	10	15AUG11	26AUG11	19SEP11	30SEP11	25d	0	
FP403	Fire Protection - Finish Heads, Gym/Café	15	15AUG11	02SEP11	05SEP11	23SEP11	15d	0	
HV723	Reg, Grilles, Fans, Finishes, Gym/Café	15	15AUG11	02SEP11	05SEP11	23SEP11	15d	0	
EL703	Lighting Fixtures, Gym/Café	20	15AUG11	09SEP11	29AUG11	23SEP11	10d	0	
MS503	Projection Screens, Gym/Cafe	5	22AUG11	26AUG11	01AUG11	05AUG11	-15d	0	
GE103	Gym Backboards, Gym/Café	10	22AUG11	02SEP11	18JUL11	29JUL11	-25d	0	
PA203	Complete Finish Paint Walls & Ceilings, Gym/Café	15	29AUG11	16SEP11	08AUG11	26AUG11	-15d	0	
EL803	Scoreboard, Gym/Café	5	05SEP11	09SEP11	01AUG11	05AUG11	-25d	0	
WF103	Wood Floor & Base, Gym/Café	20	12SEP11	07OCT11	08AUG11	02SEP11	-25d	0	
EL813	Electric Finishes, Gym/Café	15	19SEP11	07OCT11	29AUG11	16SEP11	-15d	0	
MS103	Miscellaneous Specialties, Gym/Café	15	19SEP11	07OCT11	26SEP11	14OCT11	5d	0	
TC803	Telecommunications Finish, Gym/Café	15	26SEP11	14OCT11	05SEP11	23SEP11	-15d	0	
FC113	Complete Finish Millwork, Gym/Cafe	10	10OCT11	21OCT11	19SEP11	30SEP11	-15d	0	
OP103	Operable Partition, Gym/Cafe	10	10OCT11	21OCT11	19SEP11	30SEP11	-15d	0	
WF203	Wood Floor at Stage, Gym/Café	10	10OCT11	21OCT11	19SEP11	30SEP11	-15d	0	
CT103	Porcelain Tile, Gym/Café	15	10OCT11	28OCT11	05SEP11	23SEP11	-25d	0	
BL103	Gym Bleachers & Equipment	15	10OCT11	28OCT11	26SEP11	14OCT11	-10d	0	
GE113	Gym Wall Pads, Divider, & Equipment	20	10OCT11	04NOV11	19SEP11	14OCT11	-15d	0	
EP103	Resinous Floor, Gym/Cafe	10	17OCT11	28OCT11	26SEP11	07OCT11	-15d	0	
CL203	Ceiling Tile, Gym/Café	15	17OCT11	04NOV11	26SEP11	14OCT11	-15d	0	
RS103	VCT, Gym/Cafe	5	24OCT11	28OCT11	03OCT11	07OCT11	-15d	0	
PL703	Plumbing Finish, Gym/Café	5	31OCT11	04NOV11	26SEP11	30SEP11	-25d	0	
FC213	Complete Finish Hardware, Gym/Café	5	31OCT11	04NOV11	10OCT11	14OCT11	-15d	0	
PA503	Paint at Corridors, Gym/Café	5	31OCT11	04NOV11	10OCT11	14OCT11	-15d	0	
RS403	Vinyl Base, Gym/Café	5	31OCT11	04NOV11	10OCT11	14OCT11	-15d	0	
PA603	Misc. Painting, Gym/Café	10	07NOV11	18NOV11	03OCT11	14OCT11	-25d	0	
<b>Completion</b>									
ENDG	Complete Gym/Café	5	21NOV11	25NOV11	17OCT11	21OCT11	-25d	0	
<b>Kitchen</b>									
<b>Roughing-In</b>									
EL204	Electric - Rough Mains, Risers; Kitch	15	02MAY11	20MAY11	25APR11	13MAY11	-5d	0	
HV204	Rough Ductwork, Kitch	15	16MAY11	03JUN11	18APR11	06MAY11	-20d	0	
DW204	Interior Metal Stud Framing, Kitch	15	16MAY11	03JUN11	09MAY11	27MAY11	-5d	0	
EL304	Electric - Rough Pns & Complete, Kitch	15	23MAY11	10JUN11	16MAY11	03JUN11	-5d	0	
PL304	Plumbing - Rough & Test, Kitch	20	23MAY11	17JUN11	25APR11	20MAY11	-20d	0	
HV404	Controls - Roughing-in, Kitch	10	30MAY11	10JUN11	30MAY11	10JUN11	0	0	
RC404	Interior Rough Carpentry, Kitch	10	30MAY11	10JUN11	30MAY11	10JUN11	0	0	
TC304	Telecommunications Rough, Kitch	10	30MAY11	10JUN11	30MAY11	10JUN11	0	0	

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
HV304	Rough HVAC Piping, Kitch	15	30MAY11	17JUN11	02MAY11	20MAY11	-20d	0
FP204	Fire Protection - Rough & Test, Kitch	15	30MAY11	17JUN11	23MAY11	10JUN11	-5d	0
EL404	Electric - Inspect Rough-In, Kitch	5	13JUN11	17JUN11	06JUN11	10JUN11	-5d	0
PL314	Plumbing - Rough Inspect, Kitch	5	20JUN11	24JUN11	23MAY11	27MAY11	-20d	0
HV504	HVAC Pipe Insulation, Kitch	15	20JUN11	08JUL11	23MAY11	10JUN11	-20d	0
PL404	Plumbing - Pipe Covering, Kitch	10	27JUN11	08JUL11	30MAY11	10JUN11	-20d	0
PL324	Plumbing - Gas Piping, Kitch	5	22AUG11	26AUG11	01AUG11	05AUG11	-15d	0
<b>Interior Finishes</b>								
KN104	Set Cooler/Freezer, Kitch	10	20JUN11	01JUL11	30MAY11	10JUN11	-15d	0
DW304	Drywall, Tape & Sand, Kitch	10	11JUL11	22JUL11	13JUN11	24JUN11	-20d	0
PA114	Prime Paint, Kitch	5	25JUL11	29JUL11	27JUN11	01JUL11	-20d	0
FS104	Firestopping, Kitch	10	25JUL11	05AUG11	11JUL11	22JUL11	-10d	0
CL104	Ceiling Grid, Kitch	10	01AUG11	12AUG11	04JUL11	15JUL11	-20d	0
DW404	Touch-up Drywall, Kitch	10	01AUG11	12AUG11	04JUL11	15JUL11	-20d	0
WP204	Interior Caulking, Kitch	10	01AUG11	12AUG11	11JUL11	22JUL11	-15d	0
HV704	HVAC Radiation, Kitch	15	01AUG11	19AUG11	04JUL11	22JUL11	-20d	0
DW504	Misc. Interior Drywall, Kitch	10	15AUG11	26AUG11	18JUL11	29JUL11	-20d	0
CT104	Ceramic Tile, Kitch	10	15AUG11	26AUG11	25JUL11	05AUG11	-15d	0
HV714	Set/Connect CUH's, misc., Kitch	10	15AUG11	26AUG11	12SEP11	23SEP11	20d	0
MS104	FRP Walls, Kitch	15	15AUG11	02SEP11	18JUL11	05AUG11	-20d	0
EL704	Lighting Fixtures, Kitch	15	15AUG11	02SEP11	25JUL11	12AUG11	-15d	0
FP404	Fire Protection - Finish Heads, Kitch	15	15AUG11	02SEP11	25JUL11	12AUG11	-15d	0
HV724	Reg. Grilles, Fans, Finishes, Kitch	15	15AUG11	02SEP11	25JUL11	12AUG11	-15d	0
PA204	Finish Paint Walls & Ceilings, Kitch	10	22AUG11	02SEP11	25JUL11	05AUG11	-20d	0
HV804	ATC Controls - Finish, Kitch	15	22AUG11	09SEP11	05SEP11	23SEP11	10d	0
CT204	Porcelain Floor/Base, Kitch	5	05SEP11	09SEP11	08AUG11	12AUG11	-20d	0
FC204	Hang Interior Doors, Kitch	10	05SEP11	16SEP11	26SEP11	07OCT11	15d	0
RS104	VCT and Base, Kitch	10	05SEP11	16SEP11	03OCT11	14OCT11	20d	0
EL814	Electric Finishes, Kitch	15	05SEP11	23SEP11	19SEP11	07OCT11	10d	0
CL204	Ceiling Tile, Kitch	10	12SEP11	23SEP11	26SEP11	07OCT11	10d	0
EP104	Resinous Floor at Kitchen	15	12SEP11	30SEP11	15AUG11	02SEP11	-20d	0
TC804	Telecommunications Finish, Kitch	10	19SEP11	30SEP11	03OCT11	14OCT11	10d	0
FC214	Complete Finish Hardware, Kitch	5	03OCT11	07OCT11	10OCT11	14OCT11	5d	0
KN204	Set Kitchen Equipment, Kitch	10	03OCT11	14OCT11	05SEP11	16SEP11	-20d	0
EL804	Kitchen Equipment - Electric Connections	20	10OCT11	04NOV11	12SEP11	07OCT11	-20d	0
PL704	Kitchen Equipment - Plumbing Connections	20	10OCT11	04NOV11	12SEP11	07OCT11	-20d	0
LK104	Lockers, Kitch	5	17OCT11	21OCT11	10OCT11	14OCT11	-5d	0

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
PA604	Misc. Painting, Kitch	5	17OCT11	21OCT11	10OCT11	14OCT11	-5d	0
KN304	Start-up at Kitchen	10	07NOV11	18NOV11	10OCT11	21OCT11	-20d	0
<b>Completion</b>								
ENDK	Complete Kitchen	5	14NOV11	18NOV11	17OCT11	21OCT11	-20d	0
<b>Media Center, Art Rooms</b>								
<b>Roughing-In</b>								
HV205	Rough Ductwork Mains, Media/Art	10	09MAY11	20MAY11	21MAR11	01APR11	-35d	0
PL305	Plumbing - Rough & Test, Media/Art	15	16MAY11	03JUN11	28MAR11	15APR11	-35d	0
EL205	Electric - Rough Mains, Risers; Media/Art	15	23MAY11	10JUN11	04APR11	22APR11	-35d	0
HV305	Rough HVAC Piping, Media/Art	15	23MAY11	10JUN11	04APR11	22APR11	-35d	0
HV215	Complete Rough Ductwork, Media/Art	15	23MAY11	10JUN11	25APR11	13MAY11	-20d	0
DW205	Interior Metal Stud Framing, Media/Art	20	30MAY11	24JUN11	11APR11	06MAY11	-35d	0
FP205	Fire Protection - Rough & Test, Media/Art	20	30MAY11	24JUN11	18APR11	13MAY11	-30d	0
PL315	Plumbing - Rough Inspect, Media/Art	5	06JUN11	10JUN11	18APR11	22APR11	-35d	0
EL305	Electric - Rough Plns & Complete, Media/Art	15	06JUN11	24JUN11	18APR11	06MAY11	-35d	0
HV405	Controls - Roughing-In, Media/Art	15	13JUN11	01JUL11	25APR11	13MAY11	-35d	0
HV505	HVAC Pipe Insulation, Media/Art	15	13JUN11	01JUL11	25APR11	13MAY11	-35d	0
PL405	Plumbing - Pipe Covering, Media/Art	15	13JUN11	01JUL11	25APR11	13MAY11	-35d	0
RC415	Interior Rough Carpentry, Media/Art	15	13JUN11	01JUL11	25APR11	13MAY11	-35d	0
TC305	Telecommunications Rough, Media/Art	15	13JUN11	01JUL11	25APR11	13MAY11	-35d	0
EL405	Electric - Inspect Rough-In, Media/Art	5	27JUN11	01JUL11	09MAY11	13MAY11	-35d	0
<b>Interior Finishes</b>								
DW305	Drywall, Tape & Sand, Media/Art	20	04JUL11	29JUL11	16MAY11	10JUN11	-35d	0
PA105	Prime Paint, Media/Art	15	25JUL11	12AUG11	13JUN11	01JUL11	-30d	0
FS105	Firestopping, Media/Art	15	01AUG11	19AUG11	01AUG11	19AUG11	0	0
DW405	Touch-up Drywall, Media/Art	10	15AUG11	26AUG11	08AUG11	19AUG11	-5d	0
CL105	Celling Grid, Media/Art	15	15AUG11	02SEP11	04JUL11	22JUL11	-30d	0
HV705	HVAC Radiation, Media/Art	15	15AUG11	02SEP11	18JUL11	05AUG11	-20d	0
CT105	Ceramic Tile Toilets, Media/Art	15	15AUG11	02SEP11	01AUG11	19AUG11	-10d	0
WP205	Interior Caulking, Media/Art	15	15AUG11	02SEP11	01AUG11	19AUG11	-10d	0
DW505	Misc. Interior Drywall, Media/Art	10	05SEP11	16SEP11	22AUG11	02SEP11	-10d	0
FC105	Finish Millwork, Media/Art	15	05SEP11	23SEP11	25JUL11	12AUG11	-30d	0
FC205	Hang Interior Doors, Media/Art	15	05SEP11	23SEP11	08AUG11	26AUG11	-20d	0
HV805	ATC Controls - Finish, Media/Art	15	05SEP11	23SEP11	08AUG11	26AUG11	-20d	0
PL705	Plumbing Finish, Media/Art	15	05SEP11	23SEP11	22AUG11	09SEP11	-10d	0
EL705	Lighting Fixtures, Media/Art	15	05SEP11	23SEP11	05SEP11	23SEP11	0	0
FP405	Fire Protection - Finish Heads, Media/Art	15	05SEP11	23SEP11	05SEP11	23SEP11	0	0
HV715	Reg, Grilles, Finishes, Media/Art	15	05SEP11	23SEP11	05SEP11	23SEP11	0	0

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
CW105	Fixed Casework, Media/Art	15	12SEP11	30SEP11	05SEP11	23SEP11	-5d	0
CB105	MB/TB, Media/Art	5	26SEP11	30SEP11	15AUG11	19AUG11	-30d	0
TP105	Toilet Compartments, Media/Art	10	26SEP11	07OCT11	12SEP11	23SEP11	-10d	0
RS105	VCT, Media/Art	15	26SEP11	14OCT11	29AUG11	16SEP11	-20d	0
CL205	Ceiling Tile, Media/Art	10	03OCT11	14OCT11	26SEP11	07OCT11	-5d	0
PA205	Finish Paint Walls & Ceilings, Media/Art	15	03OCT11	21OCT11	22AUG11	09SEP11	-30d	0
TA105	Toilet Accessories, Media/Art	10	10OCT11	21OCT11	26SEP11	07OCT11	-10d	0
CP105	Carpet, Media/Art	5	17OCT11	21OCT11	19SEP11	23SEP11	-20d	0
FC215	Complete Finish Hardware, Media/Art	15	17OCT11	04NOV11	19SEP11	07OCT11	-20d	0
AP105	Sound Wall Panels, Media	10	24OCT11	04NOV11	26SEP11	07OCT11	-20d	0
MS105	Miscellaneous Specialties, Media/Art	10	24OCT11	04NOV11	26SEP11	07OCT11	-20d	0
PA605	Misc. Painting, Media/Art	10	24OCT11	04NOV11	26SEP11	07OCT11	-20d	0
RS405	Vinyl Base, Media/Art	10	24OCT11	04NOV11	26SEP11	07OCT11	-20d	0
EL805	Electric Finishes, Media/Art	15	24OCT11	11NOV11	12SEP11	30SEP11	-30d	0
TC805	Telecommunications Finish, Media/Art	15	31OCT11	18NOV11	19SEP11	07OCT11	-30d	0
<b>Completion</b>								
ENDM	Complete Media/Art	5	21NOV11	25NOV11	10OCT11	14OCT11	-30d	0
<b>Main Entrance, Lobby, Administration</b>								
<b>Roughing-In</b>								
HV206	Rough Ductwork, Lobby/Admin	15	23MAY11	10JUN11	04APR11	22APR11	-35d	0
HV306	Rough HVAC Piping, Lobby/Admin	15	30MAY11	17JUN11	11APR11	29APR11	-35d	0
FP206	Fire Protection - Rough & Test, Lobby/Admin	15	30MAY11	17JUN11	23MAY11	10JUN11	-5d	0
EL206	Electric - Rough Mains, Risers, Lobby/Admin	15	13JUN11	01JUL11	25APR11	13MAY11	-35d	0
PL306	Plumbing - Rough & Test, Lobby/Admin	15	20JUN11	08JUL11	02MAY11	20MAY11	-35d	0
HV506	HVAC Pipe Insulation, Lobby/Admin	15	20JUN11	08JUL11	23MAY11	10JUN11	-20d	0
DW206	Interior Metal Stud Framing, Lobby/Admin	15	27JUN11	15JUL11	09MAY11	27MAY11	-35d	0
EL306	Electric - Rough Plns & Complete, Lobby/Admin	15	04JUL11	22JUL11	16MAY11	03JUN11	-35d	0
PL316	Plumbing - Rough Inspect, Lobby/Admin	5	11JUL11	15JUL11	23MAY11	27MAY11	-35d	0
HV406	Controls - Roughing-In, Lobby/Admin	10	11JUL11	22JUL11	30MAY11	10JUN11	-30d	0
RC406	Interior Rough Carpentry, Lobby/Admin	10	11JUL11	22JUL11	30MAY11	10JUN11	-30d	0
TC306	Telecommunications Rough, Lobby/Admin	15	11JUL11	29JUL11	23MAY11	10JUN11	-35d	0
PL406	Plumbing - Pipe Covering, Lobby/Admin	10	18JUL11	29JUL11	30MAY11	10JUN11	-35d	0
EL406	Electric - Inspect Rough-In, Lobby/Admin	5	25JUL11	29JUL11	06JUN11	10JUN11	-35d	0
<b>Interior Finishes</b>								
DW306	Drywall, Tape & Sand, Lobby/Admin	15	01AUG11	19AUG11	13JUN11	01JUL11	-35d	0
PA106	Prime Paint, Lobby/Admin	10	22AUG11	02SEP11	04JUL11	15JUL11	-35d	0
CW106	Fixed Casework, Lobby/Admin	5	05SEP11	09SEP11	08AUG11	12AUG11	-20d	0
CL106	Ceiling Grid, Lobby/Admin	10	05SEP11	16SEP11	25JUL11	05AUG11	-30d	0

Pompo/Center Elementary School  
 Stow, MA

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
CT106	Wall Tile, Lobby/Admin	20	05SEP11	30SEP11	18JUL11	12AUG11	-35d	0
FC106	Finish Millwork, Lobby/Admin	25	05SEP11	07OCT11	25JUL11	26AUG11	-30d	0
CB106	MB/TB, Display Cases, Lobby/Admin	5	19SEP11	23SEP11	08AUG11	12AUG11	-30d	0
EL606	Lighting Fixtures, Lobby/Admin	10	19SEP11	30SEP11	22AUG11	02SEP11	-20d	0
FP406	Fire Protection - Finish, Lobby/Admin	10	19SEP11	30SEP11	22AUG11	02SEP11	-20d	0
HV706	HVAC Finish, Lobby/Admin	15	19SEP11	07OCT11	15AUG11	02SEP11	-25d	0
MM106	Metal Handrails, Lobby/Admin	10	03OCT11	14OCT11	05SEP11	16SEP11	-20d	0
CT206	Porcelain Floor, Lobby/Admin	15	03OCT11	21OCT11	15AUG11	02SEP11	-35d	0
EL706	Electric Finish, Lobby/Admin	15	03OCT11	21OCT11	15AUG11	02SEP11	-35d	0
TC806	Telecommunications Finish, Lobby/Admin	15	03OCT11	21OCT11	15AUG11	02SEP11	-35d	0
CP106	Carpet, Lobby/Adim	10	24OCT11	04NOV11	05SEP11	16SEP11	-35d	0
RS406	Vinyl Base, Lobby/Admin	5	07NOV11	11NOV11	10OCT11	14OCT11	-20d	0
PA206	Complete Finish Paint, Lobby/Admin	10	07NOV11	18NOV11	19SEP11	30SEP11	-35d	0
CL206	Celling Tile, Lobby/Admin	10	21NOV11	02DEC11	03OCT11	14OCT11	-35d	0
<b>Completion</b>								
ENDL	Complete Lobby/Admin	5	05DEC11	09DEC11	17OCT11	21OCT11	-35d	0
<b>Mechanical and Electrical Rooms</b>								
<b>Foundations and Structure</b>								
SL107	Concrete Equipment Pads	5	30MAY11	03JUN11	02MAY11	06MAY11	-20d	0
<b>Roughing-In</b>								
EL507	Switchgear - Set & Connect	20	23MAY11	17JUN11	27JUN11	22JUL11	25d	0
FP107	Fire Protection - Set Pump In Pit	5	30MAY11	03JUN11	02MAY11	06MAY11	-20d	0
HV607	HVAC Boiler Room & Mechanical Room	40	30MAY11	22JUL11	25APR11	17JUN11	-25d	0
PL507	Plumbing - at Fire Pump Pit	15	06JUN11	24JUN11	09MAY11	27MAY11	-20d	0
FP217	Fire Protection - at Fire Pump Pit	15	06JUN11	24JUN11	30MAY11	17JUN11	-5d	0
PL607	Plumbing - Boiler Room Piping	25	04JUL11	05AUG11	30MAY11	01JUL11	-25d	0
LV107	Louver, Mech/Elect.	5	11JUL11	15JUL11	11JUL11	15JUL11	0	0
FP207	Fire Protection, Mech/Elect	20	11JUL11	05AUG11	20JUN11	15JUL11	-15d	0
PL617	Plumbing - Set & Connect Water Heater	15	18JUL11	05AUG11	13JUN11	01JUL11	-25d	0
HV617	Breaching and Chimney Flue	10	25JUL11	05AUG11	01AUG11	12AUG11	5d	0
EL517	Electric Connections at Mech Equipment	15	25JUL11	12AUG11	27JUN11	15JUL11	-20d	0
PL627	Plumbing - Gas Piping, Mech/Elect	10	08AUG11	19AUG11	04JUL11	15JUL11	-25d	0
PL309	Plumbing - Gas Piping to Roof Units	5	22AUG11	26AUG11	01AUG11	05AUG11	-15d	0
HV627	Complete HVAC at Boiler & Mech Room	20	22AUG11	16SEP11	18JUL11	12AUG11	-25d	0
<b>Interior Finishes</b>								
MM207	Roof Access Treads, Mech	5	30MAY11	03JUN11	11JUL11	15JUL11	30d	0
EL907	Activate Permanent Power	15	27JUN11	15JUL11	25JUL11	12AUG11	20d	0
PA107	Prime Paint, Mech/Elect	10	25JUL11	05AUG11	04JUL11	15JUL11	-15d	0

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
FP507	Fire Protection - Compl, Test, Inspect Fire Pump	5	08AUG11	12AUG11	03OCT11	07OCT11	40d	0
PA207	Finish Paint, Mech/Elect	10	19SEP11	30SEP11	19SEP11	30SEP11	0	0
HV907	HVAC Start-up & Test	20	19SEP11	14OCT11	15AUG11	09SEP11	-25d	0
PA507	Sealed Concrete Floor, Mech/Elect	5	03OCT11	07OCT11	03OCT11	07OCT11	0	0
EL807	Electric Finishes, Mech/Elect	10	10OCT11	21OCT11	10OCT11	21OCT11	0	0
HV917	Permanent Systems Operational	5	17OCT11	21OCT11	19SEP11	23SEP11	-20d	0
HV927	HVAC Balancing	20	24OCT11	18NOV11	26SEP11	21OCT11	-20d	0

**New Addition - Area D**

**New Addition - Area D**

**Foundations and Structure**

SW3310D	Excavate Foundations, Area D	0	08SEP10 A	16SEP10 A	08SEP10 A	16SEP10 A		100
FN10D	Foundations - Area D	0	08SEP10 A	15OCT10 A	08SEP10 A	15OCT10 A		100
SW3320D	Footing Drain, Area D	0	17SEP10 A	08DEC10 A	17SEP10 A	08DEC10 A		100
FN20D	Interior Footings, Piers, Area D	0	23SEP10 A	15OCT10 A	23SEP10 A	15OCT10 A		100
SW3340D	Perim Insul/Backfill Foundations, Area D	0	04OCT10 A	07DEC10 A	04OCT10 A	07DEC10 A		100
FN30D	Grout Baseplates, Area D	0	05OCT10 A	28JAN11 A	05OCT10 A	28JAN11 A		100
WP10D	Waterproofing, Area D	0	19OCT10 A	24NOV10 A	19OCT10 A	24NOV10 A		100
PL10D	Underslab Plumbing, Area D (Partial)	0	29NOV10 A	11FEB11 A	29NOV10 A	11FEB11 A		100
SW3330D	E/B for US Utilities, Area D (Partial)	0	29NOV10 A	11FEB11 A	29NOV10 A	11FEB11 A		100
GC350D	Winter Cond Protection - US/Slab Prep, D	0	20DEC10 A	25MAR11 A	20DEC10 A	25MAR11 A		100
SW3350D	BF, Partial Grade SOG, Area D	0	27DEC10 A	11FEB11 A	27DEC10 A	11FEB11 A		100
ST10D	Steel Ereclion - Area D	5	07FEB11 A	01APR11	07FEB11 A	25FEB11	-25d	80
SL20D	Slabs-on-Deck, Area D	10	28MAR11	08APR11	07MAR11	18MAR11	-15d	0
PL12D	Underslab Plumbing, Area D (Complete)	10	28MAR11	08APR11	14MAR11	25MAR11	-10d	0
EL10D	Underslab Electric, Area D	10	28MAR11	08APR11	21MAR11	01APR11	-5d	0
SL10D	Prep & Pour Slab-on-Grade, Area D	10	11APR11	22APR11	28MAR11	08APR11	-10d	0

**Exterior/Closing-In**

DW12D	Ext. Studs/Sheath 1st to 2nd, Area D	10	14MAR11 A	08APR11	14MAR11 A	18MAR11	-15d	33
HV10D	Set Roof Curbs, etc., Area D	5	04APR11	08APR11	28FEB11	04MAR11	-25d	0
PL20D	Roof Drains, Area D	10	04APR11	15APR11	28FEB11	11MAR11	-25d	0
RC10D	Roof Blocking at High Roofs, Area D	10	04APR11	15APR11	28FEB11	11MAR11	-25d	0
DW10D	Ext. Studs/Sheath/Blkg Above Roofs, Part D	10	04APR11	15APR11	07MAR11	18MAR11	-20d	0
DW11D	Complete Ext Studs/Sheath/Blkg, Area D	25	04APR11	06MAY11	14MAR11	15APR11	-15d	0
RF30D	Deliver Thru-Wall Flashings, Area D	5	11APR11	15APR11	21MAR11	25MAR11	-15d	0
AB10D	Air Barrier at Walls Above Low Roofs, Area D	10	11APR11	22APR11	14MAR11	25MAR11	-20d	0
RF10D	High Roof System, Area D	15	11APR11	29APR11	07MAR11	25MAR11	-25d	0
AB20D	Air Membrane Barriers, Area D	25	11APR11	13MAY11	21MAR11	22APR11	-15d	0
RC20D	Roof Blocking at Low Roofs, Area D	10	18APR11	29APR11	04APR11	15APR11	-10d	0

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
MV10D	Masonry Veneer at Roofs, Area D	10	25APR11	06MAY11	28MAR11	08APR11	-20d	0
RF20D	Roof Hatch, Area D	5	02MAY11	06MAY11	11APR11	15APR11	-15d	0
SK10D	Unit Skylight, Area D	5	02MAY11	06MAY11	11APR11	15APR11	-15d	0
RF22D	Elevator Vent, Area D	5	02MAY11	06MAY11	09MAY11	13MAY11	5d	0
RF21D	Roof Davit, Area D	5	02MAY11	06MAY11	25JUL11	29JUL11	60d	0
MV11D	Masonry Veneer, Area D	30	02MAY11	10JUN11	04APR11	13MAY11	-20d	0
RC50D	Temp Access Doors EX-D184, Area D	5	09MAY11	13MAY11	16MAY11	20MAY11	5d	0
RF11D	Low Roof System, Area D	10	09MAY11	20MAY11	18APR11	29APR11	-15d	0
HV11D	Set Roof Top Equip., Area D	10	23MAY11	03JUN11	02MAY11	13MAY11	-15d	0
WN10D	Wind/CW/SF, Area D	20	23MAY11	17JUN11	25APR11	20MAY11	-20d	0
WN11D	Wind/CW/SF at Stair C122, Area D	5	13JUN11	17JUN11	16MAY11	20MAY11	-20d	0
MP10D	Composite Wall Panels, Area D	30	13JUN11	22JUL11	30MAY11	08JUL11	-10d	0
MP30D	Metal Wall Panels (Roof), Area D	15	25JUL11	12AUG11	11JUL11	29JUL11	-10d	0
RF40D	Complete Fascla and Roof Metal, Area D	15	25JUL11	12AUG11	11JUL11	29JUL11	-10d	0
WP30D	Exterior Sealants, Area D	15	08AUG11	26AUG11	25JUL11	12AUG11	-10d	0
RF50D	Misc. Roofing, Area D	10	15AUG11	26AUG11	01AUG11	12AUG11	-10d	0
RC60D	Remove Temp Access - Door EX-D184, Area D	5	10OCT11	14OCT11	19SEP11	23SEP11	-15d	0
WN20D	Complete Alum Entr D184, Area D	5	17OCT11	21OCT11	26SEP11	30SEP11	-15d	0
<b>Classroom Wing - First Floor</b>								
<b>Roughing-In</b>								
HV201	Rough Ductwork Mains, 1st Class	20	02MAY11	27MAY11	28MAR11	22APR11	-25d	0
EL201	Electric - Rough Mains, Risers; 1st Class	20	09MAY11	03JUN11	04APR11	29APR11	-25d	0
HV301	Rough HVAC Piping, 1st Class	20	09MAY11	03JUN11	04APR11	29APR11	-25d	0
PL301	Plumbing - Rough & Test, 1st Class	20	09MAY11	03JUN11	04APR11	29APR11	-25d	0
DW201	Interior Metal Stud Framing, 1st Class	20	16MAY11	10JUN11	11APR11	06MAY11	-25d	0
EL301	Electric - Rough Pins & Complete, 1st Class	20	23MAY11	17JUN11	18APR11	13MAY11	-25d	0
FP201	Fire Protection - Rough & Test, 1st Class	20	23MAY11	17JUN11	25APR11	20MAY11	-20d	0
HV211	Complete Rough Ductwork, 1st Class	15	30MAY11	17JUN11	02MAY11	20MAY11	-20d	0
HV401	Controls - Roughing-In, 1st Class	15	30MAY11	17JUN11	02MAY11	20MAY11	-20d	0
RC401	Interior Rough Carpentry, 1st Class	15	30MAY11	17JUN11	02MAY11	20MAY11	-20d	0
TC301	Telecommunications Rough, 1st Class	20	30MAY11	24JUN11	25APR11	20MAY11	-25d	0
PL311	Plumbing - Rough Inspect, 1st Class	5	06JUN11	10JUN11	02MAY11	06MAY11	-25d	0
HV501	HVAC Pipe Insulation, 1st Class	15	06JUN11	24JUN11	02MAY11	20MAY11	-25d	0
PL401	Plumbing - Pipe Covering, 1st Class	10	13JUN11	24JUN11	09MAY11	20MAY11	-25d	0
EL401	Electric - Inspect Rough-In, 1st Class	5	20JUN11	24JUN11	16MAY11	20MAY11	-25d	0
<b>Interior Finishes</b>								
DW301	Drywall, Tape & Sand, 1st Class	20	27JUN11	22JUL11	23MAY11	17JUN11	-25d	0
FS101	Firestopping, 1st Class	15	11JUL11	29JUL11	04JUL11	22JUL11	-5d	0

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
PA101	Prime Paint, 1st Class	15	18JUL11	05AUG11	27JUN11	15JUL11	-15d	0
CB101	MB/TB, 1st Class	10	08AUG11	19AUG11	01AUG11	12AUG11	-5d	0
DW401	Touch-up Drywall, 1st Class	10	08AUG11	19AUG11	01AUG11	12AUG11	-5d	0
FC101	Finish Millwork, 1st Class	10	08AUG11	19AUG11	01AUG11	12AUG11	-5d	0
CT101	Ceramic Tile Toilets, 1st Class	15	08AUG11	26AUG11	18JUL11	05AUG11	-15d	0
WP201	Interior Caulking, 1st Class	15	08AUG11	26AUG11	25JUL11	12AUG11	-10d	0
CL101	Ceiling Grid, 1st Class	20	08AUG11	02SEP11	25JUL11	19AUG11	-10d	0
RS101	VCT Rooms, 1st Class	10	22AUG11	02SEP11	22AUG11	02SEP11	0	0
FC201	Hang Interior Doors, 1st Class	15	22AUG11	09SEP11	15AUG11	02SEP11	-5d	0
PA201	Finish Paint Walls & Ceilings, 1st Class	15	29AUG11	16SEP11	15AUG11	02SEP11	-10d	0
PL701	Plumbing Finish, 1st Class	15	29AUG11	16SEP11	22AUG11	09SEP11	-5d	0
CT201	Wall Tile at Corridors, 1st Class	20	29AUG11	23SEP11	08AUG11	02SEP11	-15d	0
CP101	Carpet, 1st Class	5	05SEP11	09SEP11	12SEP11	16SEP11	5d	0
HV701	HVAC Radiation, 1st Class	15	05SEP11	23SEP11	22AUG11	09SEP11	-10d	0
HV711	Reg. Grilles, Fans, Finishes, 1st Class	15	05SEP11	23SEP11	05SEP11	23SEP11	0	0
FC211	Complete Finish Hardware, 1st Class	15	05SEP11	23SEP11	19SEP11	07OCT11	10d	0
CW101	Fixed Casework, 1st Class	20	05SEP11	30SEP11	22AUG11	16SEP11	-10d	0
EL701	Lighting Fixtures, 1st Class	20	05SEP11	30SEP11	29AUG11	23SEP11	-5d	0
FP401	Fire Protection - Finish Heads, 1st Class	20	05SEP11	30SEP11	29AUG11	23SEP11	-5d	0
TP101	Toilet Compartments, 1st Class	10	19SEP11	30SEP11	12SEP11	23SEP11	-5d	0
MS101	Miscellaneous Specialties, 1st Class	10	19SEP11	30SEP11	26SEP11	07OCT11	5d	0
EL801	Electric Finishes, 1st Class	20	19SEP11	14OCT11	05SEP11	30SEP11	-10d	0
FC111	Finish Millwork at Corridor, 1st Class	5	26SEP11	30SEP11	26SEP11	30SEP11	0	0
RS301	LInoleum Corridors, 1st Class	10	26SEP11	07OCT11	05SEP11	16SEP11	-15d	0
HV801	ATC Controls - Finish, 1st Class	10	26SEP11	07OCT11	12SEP11	23SEP11	-10d	0
DW501	Misc. Interior Drywall, 1st Class	10	03OCT11	14OCT11	19SEP11	30SEP11	-10d	0
TA101	Toilet Accessories, 1st Class	10	03OCT11	14OCT11	26SEP11	07OCT11	-5d	0
PL711	Plumbing Fixtures Classrooms, 1st Class	15	03OCT11	21OCT11	19SEP11	07OCT11	-10d	0
TC801	Telecommunications Finish, 1st Class	15	03OCT11	21OCT11	19SEP11	07OCT11	-10d	0
CL201	Ceiling Tile, 1st Class	10	10OCT11	21OCT11	26SEP11	07OCT11	-10d	0
RS401	Vinyl Base, 1st Class	15	10OCT11	28OCT11	19SEP11	07OCT11	-15d	0
PA601	Misc. Painting, 1st Class	5	17OCT11	21OCT11	03OCT11	07OCT11	-10d	0
EM101	Entrance Mats, 1st Class	5	24OCT11	28OCT11	03OCT11	07OCT11	-15d	0
<b>Completion</b>								
END1	Complete 1st Class	10	31OCT11	11NOV11	10OCT11	21OCT11	-15d	0
<b>Classroom Wing - Second Floor</b>								
<b>Roughing-in</b>								
HV202	Rough Ductwork Mains, 2nd Class	20	16MAY11	10JUN11	11APR11	06MAY11	-25d	0

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
EL202	Electric - Rough Mains, Riser; 2nd Class	20	23MAY11	17JUN11	18APR11	13MAY11	-25d	0
HV302	Rough HVAC Piping, 2nd Class	20	23MAY11	17JUN11	18APR11	13MAY11	-25d	0
PL302	Plumbing - Rough & Test, 2nd Class	20	23MAY11	17JUN11	18APR11	13MAY11	-25d	0
DW202	Interior Metal Stud Framing, 2nd Class	20	30MAY11	24JUN11	25APR11	20MAY11	-25d	0
EL302	Electric - Rough Pns & Complete, 2nd Class	20	08JUN11	01JUL11	02MAY11	27MAY11	-25d	0
FP202	Fire Protection - Rough & Test, 2nd Class	20	06JUN11	01JUL11	09MAY11	03JUN11	-20d	0
HV212	Complete Rough Ductwork, 2nd Class	15	13JUN11	01JUL11	16MAY11	03JUN11	-20d	0
HV402	Controls - Roughing-In, 2nd Class	15	13JUN11	01JUL11	16MAY11	03JUN11	-20d	0
RC402	Interior Rough Carpentry, 2nd Class	15	13JUN11	01JUL11	16MAY11	03JUN11	-20d	0
TC302	Telecommunications Rough, 2nd Class	20	13JUN11	08JUL11	09MAY11	03JUN11	-25d	0
PL312	Plumbing - Rough Inspect, 2nd Class	5	20JUN11	24JUN11	16MAY11	20MAY11	-25d	0
HV502	HVAC Pipe Insulation, 2nd Class	15	20JUN11	08JUL11	16MAY11	03JUN11	-25d	0
PL402	Plumbing - Pipe Covering, 2nd Class	10	27JUN11	08JUL11	23MAY11	03JUN11	-25d	0
EL402	Electric - Inspect Rough-In, 2nd Class	5	04JUL11	08JUL11	30MAY11	03JUN11	-25d	0
<b>Interior Finishes</b>								
DW302	Drywall, Tape & Sand, 2nd Class	20	11JUL11	05AUG11	06JUN11	01JUL11	-25d	0
FS102	Firestopping, 2nd Class	15	25JUL11	12AUG11	04JUL11	22JUL11	-15d	0
PA102	Prime Paint, 2nd Class	15	01AUG11	19AUG11	27JUN11	15JUL11	-25d	0
CB102	MB/TB, 2nd Class	10	22AUG11	02SEP11	01AUG11	12AUG11	-15d	0
DW402	Touch-up Drywall, 2nd Class	10	22AUG11	02SEP11	01AUG11	12AUG11	-15d	0
FC102	Finish Millwork, 2nd Class	10	22AUG11	02SEP11	01AUG11	12AUG11	-15d	0
CT102	Ceramic Tile Toilets, 2nd Class	15	22AUG11	09SEP11	18JUL11	05AUG11	-25d	0
WP202	Interior Caulking, 2nd Class	15	22AUG11	09SEP11	25JUL11	12AUG11	-20d	0
CL102	Celling Grid, 2nd Class	20	22AUG11	16SEP11	25JUL11	19AUG11	-20d	0
RS102	VCT Rooms, 2nd Class	10	05SEP11	16SEP11	22AUG11	02SEP11	-10d	0
FC202	Hang Interior Doors, 2nd Class	15	05SEP11	23SEP11	15AUG11	02SEP11	-15d	0
PA202	Finish Paint Walls & Ceilings, 2nd Class	15	12SEP11	30SEP11	15AUG11	02SEP11	-20d	0
PL702	Plumbing Finish, 2nd Class	15	12SEP11	30SEP11	22AUG11	09SEP11	-15d	0
CT202	Wall Tile at Corridors, 2nd Class	20	12SEP11	07OCT11	08AUG11	02SEP11	-25d	0
CP102	Carpet, 2nd Class	5	19SEP11	23SEP11	12SEP11	16SEP11	-5d	0
HV702	HVAC Radiation, 2nd Class	15	19SEP11	07OCT11	22AUG11	09SEP11	-20d	0
HV712	Reg, Grilles, Fans, Finishes, 2nd Class	15	19SEP11	07OCT11	05SEP11	23SEP11	-10d	0
FC212	Complete Finish Hardware, 2nd Class	15	19SEP11	07OCT11	19SEP11	07OCT11	0	0
CW102	Fixed Casework, 2nd Class	20	19SEP11	14OCT11	22AUG11	16SEP11	-20d	0
EL702	Lighting Fixtures, 2nd Class	20	19SEP11	14OCT11	29AUG11	23SEP11	-15d	0
FP402	Fire Protection - Finish Heads, 2nd Class	20	19SEP11	14OCT11	29AUG11	23SEP11	-15d	0
TP102	Toilet Compartments, 2nd Class	10	03OCT11	14OCT11	12SEP11	23SEP11	-15d	0

Pompo/Center Elementary School  
 Stow, MA

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
MS102	Miscellaneous Specialties, 2nd Class	10	03OCT11	14OCT11	26SEP11	07OCT11	-5d	0
EL802	Electric Finishes, 2nd Class	20	03OCT11	28OCT11	05SEP11	30SEP11	-20d	0
FC112	Finish Millwork at Corridor, 2nd Class	5	10OCT11	14OCT11	26SEP11	30SEP11	-10d	0
RS302	Linoleum Corridors, 2nd Class	10	10OCT11	21OCT11	05SEP11	16SEP11	-25d	0
HV802	ATC Controls - Finish, 2nd Class	10	10OCT11	21OCT11	12SEP11	23SEP11	-20d	0
DW502	Misc. Interior Drywall, 2nd Class	10	17OCT11	28OCT11	19SEP11	30SEP11	-20d	0
TA102	Toilet Accessories, 2nd Class	10	17OCT11	28OCT11	26SEP11	07OCT11	-15d	0
PL712	Plumbing Fixtures Classrooms, 2nd Class	15	17OCT11	04NOV11	19SEP11	07OCT11	-20d	0
TC802	Telecommunications Finish, 2nd Class	15	17OCT11	04NOV11	19SEP11	07OCT11	-20d	0
CL202	Ceiling Tile, 2nd Class	10	24OCT11	04NOV11	26SEP11	07OCT11	-20d	0
RS402	Vinyl Base, 2nd Class	15	24OCT11	11NOV11	19SEP11	07OCT11	-25d	0
PA602	Misc. Painting, 2nd Class	5	31OCT11	04NOV11	03OCT11	07OCT11	-20d	0
<b>Completion</b>								
END2	Complete 2nd Class	10	14NOV11	25NOV11	10OCT11	21OCT11	-25d	0
<b>Stairs and Elevator</b>								
<b>Foundations and Structure</b>								
MM108	Stairs & Ralls C122, Area D	10	04APR11	16APR11	21MAR11	01APR11	-10d	0
SL108	Concrete Pan Stairs C122, Area D	5	18APR11	22APR11	04APR11	08APR11	-10d	0
MM118	Stairs & Ralls D178, Area D	10	18APR11	29APR11	11APR11	22APR11	-5d	0
SL118	Concrete Pan Stairs D178, Area D	5	02MAY11	06MAY11	25APR11	29APR11	-5d	0
SF105	Spray FP, Stairs, Area D	10	23MAY11	03JUN11	02MAY11	13MAY11	-15d	0
<b>Roughing-in</b>								
EL208	Electric Rough, Stairs, Area D	10	13JUN11	24JUN11	09MAY11	20MAY11	-25d	0
FP118	Fire Protection Rough, Stairs, Area D	10	13JUN11	24JUN11	09MAY11	20MAY11	-25d	0
HV118	HVAC Rough, Stairs, Area D	10	13JUN11	24JUN11	09MAY11	20MAY11	-25d	0
DW208	Shaft Walls, Elevator & Stairs, Area D	10	20JUN11	01JUL11	16MAY11	27MAY11	-25d	0
<b>Interior Finishes</b>								
MM128	Misc. Metals at Elevator	5	04JUL11	08JUL11	08AUG11	12AUG11	25d	0
DW508	Complete Sheetrock, Stairs	10	08AUG11	19AUG11	18JUL11	29JUL11	-15d	0
PA108	Prime Paint, Stairs	5	22AUG11	26AUG11	01AUG11	05AUG11	-15d	0
EV108	Elevator	30	22AUG11	30SEP11	15AUG11	23SEP11	-5d	0
CL108	Ceiling Grid, Stairs	10	29AUG11	09SEP11	08AUG11	19AUG11	-15d	0
EL808	Electric Finish, Stairs	10	12SEP11	23SEP11	22AUG11	02SEP11	-15d	0
FP408	Fire Protection Finish, Stairs	10	12SEP11	23SEP11	22AUG11	02SEP11	-15d	0
HV708	HVAC Equip & Finishes, Stairs	10	12SEP11	23SEP11	22AUG11	02SEP11	-15d	0
CT208	Wall Tile, Stairs	15	12SEP11	30SEP11	22AUG11	09SEP11	-15d	0
CL208	Ceiling Tile, Stairs	10	26SEP11	07OCT11	05SEP11	16SEP11	-15d	0
MM208	Complete Metal Ralls, Stairs	10	26SEP11	07OCT11	05SEP11	16SEP11	-15d	0

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl	
CT218	Porcelain Floor, Elevator	5	03OCT11	07OCT11	26SEP11	30SEP11	-5d	0	
FC108	Finish Millwork, Stairs	5	03OCT11	07OCT11	26SEP11	30SEP11	-5d	0	
MM308	Roof Access Treads, Stairs	5	03OCT11	07OCT11	26SEP11	30SEP11	-5d	0	
PA508	Seal Concrete Floor, Machine Room	5	03OCT11	07OCT11	26SEP11	30SEP11	-5d	0	
RS208	Resilient Treads/Flooring/Base, Stairs	10	10OCT11	21OCT11	19SEP11	30SEP11	-15d	0	
EM108	Foot Grilles, Stairs	5	24OCT11	28OCT11	03OCT11	07OCT11	-15d	0	
PA208	Finish Paint, Stairs	10	24OCT11	04NOV11	03OCT11	14OCT11	-15d	0	
EM208	Entrance Mats, Stairs	5	31OCT11	04NOV11	10OCT11	14OCT11	-15d	0	
<b>Completion</b>									
EL908	Fire Alarm Test, Elevator	5	10OCT11	14OCT11	03OCT11	07OCT11	-5d	0	
EV208	Elevator Final Inspection	5	17OCT11	21OCT11	10OCT11	14OCT11	-5d	0	
ENDS	Complete Stairs, Elevator	5	07NOV11	11NOV11	17OCT11	21OCT11	-15d	0	
<b>Miscellaneous</b>									
<b>Miscellaneous</b>									
<b>Foundations and Structure</b>									
FN10M	Complete Misc. Foundations	0	04OCT10 A	23FEB11 A	04OCT10 A	23FEB11 A		100	
<b>Interior Finishes</b>									
EJ209	Exterior Expansion Control	10	13JUN11	24JUN11	29AUG11	09SEP11	55d	0	
EL809	Electric Finishes, Exterior Building	10	13JUN11	24JUN11	12SEP11	23SEP11	65d	0	
EJ109	Interior Expansion Control	10	25JUL11	05AUG11	12SEP11	23SEP11	35d	0	
MS229	Exterior Building Letters	5	08AUG11	12AUG11	05SEP11	09SEP11	20d	0	
MS409	Residential Appliances	5	19SEP11	23SEP11	17OCT11	21OCT11	20d	0	
GL109	Interior Glazing	10	26SEP11	07OCT11	26SEP11	07OCT11	0	0	
MS309	Fire Ext. & Cabinets	10	03OCT11	14OCT11	10OCT11	21OCT11	5d	0	
MS209	Interior Signage	15	03OCT11	21OCT11	03OCT11	21OCT11	0	0	
MS709	Window Treatments	20	03OCT11	28OCT11	26SEP11	21OCT11	-5d	0	
PA609	Misc. Painting	10	10OCT11	21OCT11	10OCT11	21OCT11	0	0	
MS219	Dedication Plaque	5	24OCT11	28OCT11	28NOV11	02DEC11	25d	0	
TA109	Complete Toilet Accessories, Misc.	5	31OCT11	04NOV11	17OCT11	21OCT11	-10d	0	
<b>Completion</b>									
PL807	Plumbing - Gas Inspection	5	29AUG11	02SEP11	08AUG11	12AUG11	-15d	0	
EL909	Fire Alarm - Final Inspection	5	07NOV11	11NOV11	10OCT11	14OCT11	-20d	0	
PL809	Plumbing - Final Inspection	5	07NOV11	11NOV11	17OCT11	21OCT11	-15d	0	
EL919	Electric - Final Inspection	5	14NOV11	18NOV11	17OCT11	21OCT11	-20d	0	
<b>Overall Project Completion</b>									
<b>Initial Sitework - Phase 1A</b>									
<b>Completion</b>									
END1A	Complete Phase 1A	0		27AUG10 A		27AUG10 A		100	
<b>Phase 1</b>									
<b>Completion</b>									
GC420	Building Commissioning - Phase 1	50	19SEP11	25NOV11	15AUG11	21OCT11	-25d	0	

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	% Compl
ENDP1	Complete - Phase 1	15	12DEC11	30DEC11	24OCT11	11NOV11	-35d	0
ENFP1	Owner's Float - Phase 1	15	02JAN12	20JAN12	14NOV11	02DEC11	-35d	0
ENSP1	Substantial Completion - Phase 1	0		20JAN12		02DEC11 *	-35d	0
GC600	Owner - Teachers/Staff Move-In Phase 1	16	23JAN12	13FEB12	22MAY12	12JUN12	86d	0
<b>Phase 2</b>								
<b>Completion</b>								
GC610	Owner Vacate Existing Building	0	26DEC11 *		26DEC11 *		0	0
GC700	Phase 2	122	26DEC11	12JUN12	26DEC11	12JUN12	0	0
ENDP2	Substantial Completion - Phase 2	0		12JUN12		12JUN12	0	0

Job No: 21010  
 Project No: 09020.00 - Stow

Submittals with SMMA  
 by Package with days held

Date: 4/25/2011  
 Page: 1 of 3

Package	Submittal	Rev.	Title	Status	Days Held	Latest Dates		BIC
						Sent	Return	
<b>01 02 00 Construction Progress Documentation</b>								
	014	001	CPM Schedule Update - Nov 2010	OUT	126	12/20/2010		SMMA
	015	001	CPM Baseline - Data Files	OUT	126	12/20/2010		SMMA
	017	001	CPM Schedule Update - Dec 2010	OUT	102	1/13/2011		SMMA
	019	001	CPM Schedule Update - Jan 2011	OUT	74	2/10/2011		SMMA
	021	3001	CPM Schedule Update - Feb 2011	OUT	44	3/12/2011		SMMA
	023	001	CPM Schedule Update - Mar 2011	OUT	20	4/5/2011		SMMA
<b>01 33 00 Submittal Procedures</b>								
	002	001	Submittal Schedule - Baseline	OUT	216	9/21/2010		SMMA
<b>03 30 00 Cast-in-Place Concrete</b>								
	007	003	Preinstallation Conf. Flat	OUT	11	4/14/2011		SMMA
<b>04 20 00 Unit Masonry</b>								
	014	001	Cold & Hot Weather Procedures	OUT	7	4/18/2011		SMMA
	015	001	Product Test Reports: Adhesion	OUT	7	4/18/2011		SMMA
<b>04 72 00 Cast Stone Masonry</b>								
	005	001	Cast Stone Mfg Data	OUT	7	4/18/2011		SMMA
<b>08 10 00 Rough Carpentry</b>								
	009.1	001	Fasteners - Nails	OUT	19	4/6/2011		SMMA
<b>06 64 00 Plastic Paneling</b>								
	001	001	MA-CHPS Submittals: adhesive	OUT	14	4/11/2011		SMMA
	003	001	Mfg Data: Reinforced plastic panels	OUT	14	4/11/2011		SMMA
	004	001	Mfg Data: Trim Accessories	OUT	14	4/11/2011		SMMA
	007	001	Mfg Data: Adhesive	OUT	14	4/11/2011		SMMA
<b>07 21 00 Thermal Insulation</b>								
	012	003	Board Insulation - Metal Panel Syst	OUT	60	2/24/2011		SMMA
<b>07 27 26 Fluid Applied Sheet Air Barriers</b>								
	002	004	Product Data	OUT	73	2/11/2011		SMMA
	004	003	Shop Drawings:	OUT	73	2/11/2011		SMMA
<b>07 31 13 Asphalt Shingles</b>								
	001	002	MA-CHPS Forms - Asphalt Shingles	OUT	19	4/6/2011		SMMA
	012	002	Mfg Data: Accessories	OUT	19	4/6/2011		SMMA
<b>07 42 13 Metal Wall Panels</b>								
	003	001	Shop Drawings: Metal Wall Panels	OUT	45	3/11/2011		SMMA
<b>07 42 43 Composite Wall Panels</b>								
	003	001	Composite Wall Panels Shop Dwgs:	OUT	0	4/25/2011		SMMA
<b>07 81 00 Applied Fireproofing</b>								
	007	003	MACHPS Form	OUT	49	3/7/2011		SMMA
<b>07 81 23 Intumescent Masfic Fireproofing</b>								
	002	002	MA-CHPS Submittals	OUT	19	4/6/2011		SMMA
	006	002	Product Data	OUT	19	4/6/2011		SMMA



Job No: 21010  
Project No: 09020.00 - Stow

Submittals with SMMA  
by Package with days held

Date: 4/25/2011  
Page: 2 of 3

Package	Submittal	Rev.	Title	Status	Days Held	Latest Dates		BIC
						Sent	Return	
<b>08 14 16 Flush Wood Doors</b>								
	005	001	Samples for Verification:	OUT	46	3/10/2011		SMMA
	009	001	Wood Door Core Samples	OUT	46	3/10/2011		SMMA
<b>08 41 13 Aluminum-Framed Entrances and Store</b>								
	009	001	Delegated-Design Submittal: PE	OUT	77	2/7/2011		SMMA
	018	002	Product Test Reports	OUT	89	1/26/2011		SMMA
	019	003	Thermal Test Reports	OUT	77	2/7/2011		SMMA
	022	001	Thermal Test Reports (Windows)	OUT	89	1/26/2011		SMMA
<b>08 44 13 Glazed Aluminum Curtain Wall</b>								
	005	001	Fabrication Sample	OUT	112	1/3/2011		SMMA
	006	001	Delegated-Design Submittal:PE	OUT	77	2/7/2011		SMMA
<b>08 71 00 Door Hardware</b>								
	001	002	Hardware Schedules	OUT	60	2/24/2011		SMMA
	004.1	001	Keying Schedule	OUT	18	4/7/2011		SMMA
<b>08 80 13 Interior Glazing</b>								
	001	002	MA-CHPS Submittals	OUT	17	4/8/2011		SMMA
	002	002	Product Data	OUT	17	4/8/2011		SMMA
	006	001	Warranty Sample	OUT	17	4/8/2011		SMMA
	007	001	Glazing Tape	OUT	17	4/8/2011		SMMA
<b>08 83 00 Mirrors</b>								
	001	002	MA-CHPS Submittals	OUT	17	4/8/2011		SMMA
	002	002	Product Data	OUT	17	4/8/2011		SMMA
	011	001	Mirror Mastle	OUT	17	4/8/2011		SMMA
<b>09 30 00 Tiling</b>								
	001	003	MA-CHPS Submittals	OUT	17	4/8/2011		SMMA
	020	003	Mfg Data: Dal Keystones Mosaics	OUT	17	4/8/2011		SMMA
<b>09 65 17 Linoleum Flooring</b>								
	001	003	MA-CHPS Submittals	OUT	17	4/8/2011		SMMA
<b>09 67 23 Resinous Flooring</b>								
	000	001	MACHPS Resinous Flooring	OUT	25	3/31/2011		SMMA
	001	001	Product Data: Key Resin Quartz Sys.	OUT	25	3/31/2011		SMMA
	002	001	Samples for Verification:	OUT	0	4/25/2011		SMMA
	004	001	Color Chart for Initial Selection	OUT	25	3/31/2011		SMMA
<b>10 82 43 Acoustic Equipment Screens</b>								
	003	001	Shop Drawings	OUT	46	3/10/2011		SMMA
<b>11 68 00 Play Field Equipment and Structures</b>								
	000	001	Substitution Request	OUT	18	4/7/2011		SMMA
<b>12 66 00 Telescoping Stands</b>								
	010	001	FSC Certification	OUT	110	1/5/2011		SMMA
	011	001	FSC Chain of Custody	OUT	110	1/5/2011		SMMA
	012	001	Telescoping Stands Wiring Diagrams	OUT	110	1/5/2011		SMMA
	013	001	O&M Data Telescoping Stands	OUT	110	1/5/2011		SMMA
	014	001	Installer Qualifications	OUT	110	1/5/2011		SMMA



**Submittals with SMMA**  
by Package with days held

Job No: 21010

Date: 4/25/2011

Project No: 09020.00 - Stow

Page: 3 of 3

Package	Submittal	Rev.	Title	Status	Days Held	Latest Dates		BIC
						Sent	Return	
<b>12.66.00 Telescoping Stands</b>								
	015	001	Prod. Certs - Fire Resistance Info.	OUT	110	1/5/2011		SMMA
<b>14.24.00 Hydraulic Elevators</b>								
	002.1	002	Product Data: Car enclosures	OUT	19	4/6/2011		SMMA
	002.2	002	Operation, control, and signal syst	OUT	19	4/6/2011		SMMA
	003	002	Shop Drawings: Shaft Layout	OUT	19	4/6/2011		SMMA
	011	001	Elevator Compliance Certification	OUT	19	4/6/2011		SMMA
<b>23.37.13 Diffusers, Registers, and Grilles</b>								
	001	003	RGD Data Sheets	OUT	87	1/28/2011		SMMA
	002	003	Diffuser, Register, and Grille Sche	OUT	87	1/28/2011		SMMA
<b>26.09.13 Electrical Power Monitoring and Con</b>								
	002	002	Mfg Data: Access Power Monitoring	OUT	21	4/4/2011		SMMA
<b>26.32.13 Diesel Generator Set</b>								
	009	001	Color Chart	OUT	66	2/18/2011		SMMA
<b>26.56.00 Exterior Lighting</b>								
	004	001	Samples for Verification (Ext)	OUT	32	3/24/2011		SMMA
<b>27.41.33 Community Antenna Television System</b>								
	001	001	MA-CHPS Submittals	OUT	18	4/7/2011		SMMA
	002	001	Product Data	OUT	18	4/7/2011		SMMA
	003	001	Shop Dwgs	OUT	18	4/7/2011		SMMA
	004	001	Equipment List	OUT	18	4/7/2011		SMMA
<b>27.51.16 Public Address and Notification Sys</b>								
	001	001	MA-CHPS Submittals	OUT	33	3/23/2011		SMMA
	002	001	Product Data	OUT	33	3/23/2011		SMMA
	003	001	Shop Drawings	OUT	33	3/23/2011		SMMA
	006	001	Installer Qualifications	OUT	33	3/23/2011		SMMA
<b>27.53.13 Clock System</b>								
	000	001	Clock System Substitution Request	OUT	0	4/25/2011		SMMA
	002.01	002	Product Data: Master unit	OUT	0	4/25/2011		SMMA
	002.02	002	Product Data: Indicating clocks.	OUT	0	4/25/2011		SMMA
	002.03	002	Product Data: Signal equipment.	OUT	0	4/25/2011		SMMA
<b>28.13.00 Access Control</b>								
	001	001	MA-CHPS Submittals	OUT	33	3/23/2011		SMMA
	002	001	Product Data: Access Control	OUT	33	3/23/2011		SMMA
	003	001	Shop Drawings: Access Control	OUT	33	3/23/2011		SMMA
<b>28.23.00 Video Surveillance</b>								
	001	001	MA-CHPS Submittals	OUT	33	3/23/2011		SMMA
	002	001	Product Data: Video Surveillance	OUT	33	3/23/2011		SMMA
	003	001	Shop Drawings: Video Surveillance	OUT	33	3/23/2011		SMMA



**P.J. Stella Construction Corp.**

**RFI's With Architect**

**Pompo/Center Elem. School, Stow**

403 Great Road, Stow, MA 01775

Date: 4/25/2011

Job No: 21010

Type	Number	Title	Status	Date Sent	Days Held	Responded
RFI	00028	Part A Existing Door Openings	OPN	8/19/2010	249	8/20/2010
RFI	00124.2	Storage Garage Floor Pitch	OPN	11/10/2010	166	11/17/2010
RFI	00140.2	Sturo RFI #50 - Bldg B Conflict	OPN	12/9/2010	137	1/3/2011
RFI	00147	USD RFI #1	OPN	11/19/2010	157	11/30/2010
RFI	00169	USD RFI #3	OPN	12/13/2010	133	1/3/2011
RFI	00170	USD RFI #4	OPN	12/13/2010	133	1/7/2011
RFI	00174	R&R RFI #17 - Alum Entr. Push/Pulls	OUT	12/29/2010	117	
RFI	00189	Conformed Drawings Conflicts	OPN	2/8/2011	76	2/14/2011
RFI	00197	Roof to Masonry Wall Detail	OPN	2/14/2011	70	2/16/2011
RFI	00198	Excess Topsoil Removal	OPN	2/14/2011	70	2/21/2011
RFI	00203	Roof to Masonry Wall Detail - AVB	OUT	2/22/2011	62	3/7/2011
RFI	00205	Roof to Wall at Exp. Joint - AVB	OUT	2/22/2011	62	
RFI	00214	Air Barrier at Roof Edge	OUT	2/23/2011	61	3/7/2011
RFI	00215	Parapet Details	OPN	2/24/2011	60	3/10/2011
<del>RFI</del>	<del>00221.2</del>	<del>Enlarged Gusset Plate Repair</del>	<del>OUT</del>	<del>4/19/2011</del>	<del>6</del>	
RFI	00223	Top of wall at N/27	OPN	2/28/2011	56	3/14/2011
RFI	00225	R&R RFI #19 - Sloped Glazing Bearin	OUT	3/2/2011	54	
RFI	00231	USD RFI #7.5 - Douglas Fir-Larch	OUT	3/4/2011	52	
RFI	00234	Walkin Cooler Floor	OPN	3/7/2011	49	3/15/2011
RFI	00235	Snowden RFI #2 - MBLINK System	OPN	3/9/2011	47	3/11/2011
RFI	00240	Siemens Power Monitoring	OPN	3/10/2011	46	3/21/2011
RFI	00247	USD RFI #11 - Details for 4/A7.10	OUT	3/22/2011	34	
RFI	00248	Owner Provided Toilet Accessories	OUT	3/28/2011	28	
RFI	00249	SKA-113	OUT	3/28/2011	28	
RFI	00252	Ext. Fascia at Entry Canopy Roof	OUT	3/30/2011	26	
RFI	00259	Generator and Transformer Layout	OPN	4/1/2011	24	
RFI	00262	Lobby C130 Floor Light Layout	OPN	4/4/2011	21	
RFI	00263	Exterior Wood Trim Material	OUT	4/5/2011	20	
RFI	00264	Rem. glass stops @ C148.1 & B132.2	OUT	4/7/2011	18	
RFI	00265	WC3 Fixture	OUT	4/11/2011	14	
RFI	00271	Preformed Control Joint	OUT	4/13/2011	12	
<del>RFI</del>	<del>00274.2</del>	<del>Baseplate B-19 Repair</del>	<del>OUT</del>	<del>4/19/2011</del>	<del>6</del>	
<del>RFI</del>	<del>00275</del>	<del>Column Base &amp; AB Repairs</del>	<del>OUT</del>	<del>4/15/2011</del>	<del>10</del>	
RFI	00276	Submittal 085113-27-32 Alum Windows	OUT	4/18/2011	7	
RFI	00277	Skylight Flashing Detail	OUT	4/19/2011	6	
<del>RFI</del>	<del>00280</del>	<del>A.B.'s @ Col. U-34.2 &amp; U-35</del>	<del>OUT</del>	<del>4/21/2011</del>	<del>4</del>	
RFI	00281	Parapet at D-Line, Gym Roof Edge	OUT	4/21/2011	4	
RFI	00282	Sturo RFI #56 - Plate @ 9/A4.16	OUT	4/25/2011	0	









**HAVE NOT RECEIVED MBE/WBE PAPERWORK  
FROM CONTRACTOR AS OF 5/9/2011**